

Exhibit G-2

4.6.4 Bore Pressure Test

Part Condition: Good

Part Description:

Using Nitrogen, the Bore was pressurized at 60 psi for 2 hours. Pressure remained the same throughout the test, indicating that the Chevron seals are in good working order.



Bore Pressure Test

5 Quality Checkpoint (QCP)

5.1 Attachments

-

See content below.

Comanche 3 QCP - Major Outage

Confidential



Note: 1. Field Engineer or Craft Supervisor can sign off a control point as pre-determined during outage planning

Customer: Xcel Energy
Site: Comanche Unit #3
Turbine Type: Steam
Turbine Serial Number: 04465 501
GE Site Lead: [Signature]
QCP Revision: Rev 4 3/17/2020

Task	Quality Control Point	Verification Method	SE Field Engineer or Superintendent Initial	Date	XCEL WITNESS (if applicable) Initial	Date	Reference Documents	Comments	Hold point/witness point
Pre-outage									
Site prep / Mobilization		Document Review						Open packings check quantities, and paperwork	H
All parts / materials on site		Visual Inspection							W
Tool container on site		Visual Inspection							W
All special tools on site		Visual Inspection					Laydown Plan	Team review by all parties	W
Verify setup of laydown area		Visual Inspection						Presentation by FE to all parties (i.e. subcontractors and customer) - establish a list of authorized persons	H
Verify agreement on PHE plan		Document Review					FME plan		
Workdown and verify LOTO Verify application of safety grounds on generator line side 1		Document Review					OneGE Safety Plan	GS	H
Procure all applicable Field Procedures & addup / modify for unit and outage scope specifics		Document Review							H
Permit released - Customer handover		Document Review							H
Establish clean conditions (PHE) - Zone 2		Visual Inspection					FME plan	FE to perform training / induction to authorized persons	H
Demobilization / Move off site									
All site personnel sign off LOTO		Visual Inspection					OneGE Safety Plan		H
Check, packing of Tool container		Visual Inspection							W
All Rented Material returned		Visual Inspection							W
All Customer Material returned		Visual Inspection							W
Verify Site & Equipment are Orderly		Visual Inspection							H
HP Turbine Checks									
HP Disassembly									
Tight- Joint gap readings prior to HP outlet cylinder removal		Review/Validate data sheets	3/11/20	3/11/20			TC4F-36-001		
Loose- Joint gap readings prior to HP outlet cylinder removal		Review/Validate data sheets	3/11/20	3/11/20			TC4F-36-001		
Tight- Joint gap readings prior to HP inner cylinder cover removal		Review/Validate data sheets	3/14/20	3/14/20			TC4F-36-002		
Loose- Joint gap readings prior to HP inner cylinder cover removal		Review/Validate data sheets	3/14/20	3/14/20			TC4F-36-002		
Tight- Joint gap readings prior to HP inner cylinder cover removal		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-003		
Loose- Joint gap readings prior to HP inner cylinder cover removal		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-003		
Tight- Joint gap readings prior to N2 Picking Casing cover removal		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-004		
Loose- Joint gap readings prior to HP inner cylinder cover removal		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-004		
Open HP axial rotor reference readings prior to thrust bearing / coupling disassembly		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
As found differential runout of the HP turbine to UPA coupling helix		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Opening HP/LP Coupling Alignment		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Opening HP Turbine Oil and Stand Boxes		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Opening HP rotor Thrust Bump - SEM, L & K		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Measure thrust bearing locating mechanism position and screw heights		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Check thrust bearing squariness		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Opening HP blade joint clearances		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
As found blade ring drop checks		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Install Lower Half Turbine Casing PHE Bladders		Witness Completion of Task	3/15/20	3/15/20			TC4F-36-005		
Evaluate conditions of existing diaphragm centering pins and correct as necessary.		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Coupling bolt holes and bolts shall be dimensionally analyzed		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
The T-1 and T-2 journal bearings will be ultrasonic checked for bobbin band.		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
The T-1 and T-2 journal bearings clearances will be recorded		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Inspect and determine the condition and clearances of T1 and T2 oil deflectors. The oil deflector should be rechecked if the measured clearance exceeds 1-1/2 times the design clearance.		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Record HPH rotor journal dimensions.		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Measure thrust bearing stock and compare to bump check clearance.		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Inspect stage and short packing to determine physical condition and clearances.		Visual Verification	3/15/20	3/15/20			TC4F-36-005		
Perform tops on/rops off diaphragm alignment. Final desired settings to be provided by tower alignment specialists.		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		
Measure internal component drops and radial positions prior to moving components		Review/Validate data sheets	3/15/20	3/15/20			TC4F-36-005		

Page 356 of 714

Page 2 of 9

Task	Quality Control Point	Verification Method	QC Engineer or Superintendent Initial	Date	QC Engineer or Superintendent Initial	Date	Reference Documents	Comments	Hold point/ witness point
LP Reassembly	As Built inner component drop checks	Review/voidnote data sheets	NA	11/28/20	NA	11/28/20	D307202		
Visually inspect New L-1's and Latching Units	Verify Picking Orientation Prior to LP Rotor Installation	Visual Verification	NA	5/8/20	NA	5/8/20			
Verify rotors with developer in seed areas and rotate to check for contact		Visual Verification	NA	5/8/20	NA	5/8/20			
FME / Cleanliness Verification- LPA Lower Half Prior to LP Rotor Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
FME / Cleanliness Verification- LPB Lower Half Prior to LP Rotor Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
Closing LP Blade Path Clearances		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
As left inner component drop checks		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
As left elevation support block clearances		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
Closing LP rotor float check - inlet component limiting travel in either direction		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
Closing LPA/LPB 6, LPB/Generator Coupling Alignment		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
Closing LP Turbine Oil Bore		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
Closing Axial Reference Bearings Obtained Once Couplings are Assembled		Review/Voidnote data sheets	NA	5/8/20	NA	5/8/20			
As left differential runout of the HPL/P2, LPA/LPB 6, LPB/Generator coupling hobs		Visual Verification	NA	5/8/20	NA	5/8/20			
LPA FME / Cleanliness Verification- Prior to Upper Half Components Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
LPB FME / Cleanliness Verification- Prior to Bolting Access Cover Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
LPA FME / Cleanliness Verification- Prior to Bolting Access Cover Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
LPA FME / Cleanliness Verification- Condenser- Prior to LP Outer Cylinder Cover Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
LPB FME / Cleanliness Verification- Condenser- Prior to LP Outer Cylinder Cover Installation		Visual Verification	NA	5/8/20	NA	5/8/20			
LP-A, Blade checks		Visual Verification	NA	5/8/20	NA	5/8/20			
L-1TE		Visual Inspection	NA	5/5/20	NA	5/5/20			
Visual Inspection Completed		Visual Inspection	NA	5/5/20	NA	5/5/20			
L-1GE		Visual Inspection	NA	5/5/20	NA	5/5/20			
Visual Inspection Completed		Visual Inspection	NA	5/5/20	NA	5/5/20			
L-2-S Blade checks		Visual Inspection	NA	5/14/20	NA	5/14/20			
L-2TE		Visual Inspection	NA	5/14/20	NA	5/14/20			
Visual Inspection Completed		Visual Inspection	NA	5/14/20	NA	5/14/20			
L-1 & L-0GE		Visual Inspection	NA	5/14/20	NA	5/14/20			
Visual Inspection Completed		Visual Inspection	NA	5/14/20	NA	5/14/20			
Front Standard Checks		Visual Inspection	NA	5/14/20	NA	5/14/20			
Front Standard		Visual Inspection	NA	5/14/20	NA	5/14/20			
Install FME Bladder in open holes		Visual Inspection	NA	5/14/20	NA	5/14/20			
Check bearing support pad contact - 100% oil inlet 75% over entire surface		Visual Inspection	NA	5/14/20	NA	5/14/20			
Measure #1 bearing pinch to stonchob		Review/Voidnote data sheets	NA	5/14/20	NA	5/14/20			
Remove FME Bladders from open holes		Visual Inspection	NA	5/14/20	NA	5/14/20			
FME / Cleanliness - Just prior to cover installation		Witness completion of task	NA	5/14/20	NA	5/14/20			
Bearing Standards and Pedastals		Visual Inspection	NA	5/14/20	NA	5/14/20			
#2 Bearing Pedastol		Visual Inspection	NA	5/14/20	NA	5/14/20			
Install FME Bladder in open holes		Visual Inspection	NA	5/14/20	NA	5/14/20			
Check bearing support pad contact - 100% oil inlet 75% over entire surface		Visual Inspection	NA	5/14/20	NA	5/14/20			
Measure #2 bearing pinch/clearance to pedestol cover		Review/Voidnote data sheets	NA	5/14/20	NA	5/14/20			
Remove FME Bladder from open holes		Visual Inspection	NA	5/14/20	NA	5/14/20			
FME / Cleanliness - Just prior to cover installation		Witness completion of task	NA	5/14/20	NA	5/14/20			
#3 Bearing Pedastol		Visual Inspection	NA	5/14/20	NA	5/14/20			
Install FME Bladder in open holes		Visual Inspection	NA	5/14/20	NA	5/14/20			
Check bearing support pad contact - 100% oil inlet 75% over entire surface		Visual Inspection	NA	5/14/20	NA	5/14/20			
Measure #3 bearing clearance to pedestol cover		Review/Voidnote data sheets	NA	5/14/20	NA	5/14/20			
Remove FME Bladder from open holes		Visual Inspection	NA	5/14/20	NA	5/14/20			
FME / Cleanliness - Just prior to cover installation		Witness completion of task	NA	5/14/20	NA	5/14/20			
#4 Bearing Pedastol		Visual Inspection	NA	5/14/20	NA	5/14/20			
Install FME Bladder in open holes		Visual Inspection	NA	5/14/20	NA				

PSW-HMFE-015 Form 1, Rev 1.0

Page 4 of 9

Confidential

Comanche 3 QCP - Major Outage

Task	Quality Control Point	Verification Method	GE Field Engineer	KCEI Witness (if applicable)	Reference Documents	Comments	Hold point/ witness point
Generator - Exciter							
Remove protection covers, install FME and DOCUMENT FME LOG		Visual inspection	1/28/12				
Take clearances and remove air deflectors		Review/Validate data sheets	1/28/12		AL93815		
Take clearances and remove brush ring		Visual inspection	1/28/12		AL93815		
Measure steady test bearing preload		Review/Validate data sheets	1/31/12		D306107	Inboard/outboard bearing in/out	
Disassembly - CE & TE							
Disconnect bearing instrumentation		Visual inspection	1/29/12		D309302		
Record opening of oil deflector alignment		Review/Validate data sheets	1/29/12		D306105		
Record Rotor Position (Oil Bore) As Found		Review/Validate data sheets	1/29/12		TCAP-36-009		
Measure bearing bracket vertical step at outer oil deflector face		Review/Validate data sheets	2/1/12		D309101		
Measure top bearing shell clearance (to top post)		Review/Validate data sheets	2/1/12				
Verify H2 seal ring freedom of movement		Witness complete task	2/1/12				
Check top bearing clearances to rotor journal with lead wire		Visual inspection	2/1/12				
Establish clean conditions (install FME & record) - Zone 1		Visual inspection	2/1/12				
Remove U/H bearing bracket and associated hardware (install FME & DOCUMENT)		Review/Validate data sheets	2/1/12		D309302		
Measure H2 seal bracket alignment to rotor (inner oil deflector)		Review/Validate data sheets	2/1/12		TCAP-36-007		
Remove upper hydrogen seal brackets and measure hydrogen seal squareness to rotor		Visual inspection	2/1/12		TCAP-36-010	CE only	
Remove hydrogen seals		Review/Validate data sheets	2/1/12		TCAP-36-009	TE only	
Measure H2 seal bracket clearances and remove gas gap baffles - CE only		Review/Validate data sheets	2/1/12				
Remove blower shroud segments and rotating blower blades		Visual - Confirm port marking or tagging	2/1/12				
Clean and inspect - CE & TE							
Clean & Visually inspect bearing brackets		Visual inspection	2/1/12				
Clean & Visually inspect iron blades and bolts - NCE		Visual inspection	2/1/12		TCAP-36-008	TE only	
Check gland seal ring harness, thickness, diameter, hydrogen seal bracket groove parallelism		Visual inspection	2/1/12		D309301		
Clean measure & visually inspect outer oil deflectors		Visual inspection	2/1/12		D309301		
Measure H2 seal bracket inner oil deflector clearances		Review/Validate data sheets	2/1/12				
Clean & visually inspect retaining rings - NCE		Visual inspection	2/1/12				
Reassembly - CE & TE							
Verify cleanliness of generator installing field		Visual inspection	2/1/12				
Install and measure gas gap baffle clearances		Review/Validate data sheets	2/1/12		TCAP-36-010		
Install rotating blower blades and blower shroud segments. Measure clearances.		Review/Validate data sheets	2/1/12		TCAP-36-009		
Verify that all blower blade locks are secured		Visual verification	2/1/12				
Record H2 seal bracket inner oil deflector clearances (alignment to rotor)		Review/Validate data sheets	2/1/12		D309302	Lead wire to Journal	
Re-install U/H bearing & Record clearances		Review/Validate data sheets	2/1/12				
Install lower half hydrogen seal brackets and verify that gasket is not damaged		Visual verification	2/1/12				
Install upper half hydrogen seal brackets and measure squareness to the rotor		Visual verification	2/1/12				
Perform closeout inspection of stator frame prior to installation of CE upper bearing bracket		Visual verification	2/1/12				
Record rotor positions (oil bore) as left		Visual inspection	2/1/12				
Record closing endshield vertical offset at outer oil deflector face		Review/Validate data sheets	2/1/12		D306105		
Perform a 500 volt one minute insulation test on the hydrogen seal casing		Megger check	2/1/12		TCAP-36-012		
Perform a 500 volt one minute insulation test on T-7 bearing periodically during assembly		Megger check	2/1/12				
Perform a 500 volt one minute insulation test on T-6 bearing periodically during assembly		Megger check	2/1/12				
Record closing oil deflector alignment		Megger check	2/1/12				
Reconnect bearing instrumentation		Visual inspection	2/1/12				
Pump sealant (lead shield U/H)		Visual inspection	2/1/12				
Reassembly - Exciter							
Install exciter		Visual inspection	2/1/12				
Install and validate clearances for air deflectors		Review/Validate data sheets	2/1/12		AL93815	Inboard/outboard bearing in/out	
Measure steady test bearing preload		Review/Validate data sheets	2/1/12		D306107	Installed by customer	
Install and adjust brush rigging and Record		Visual inspection	2/1/12		AL93815		
Reassembly - General							
Remove oil supply blocks (FME Covers and Barriers DOCUMENT)		Visual inspection	2/1/12				
Perform Generator Air Test (24H)		Review/Validate data sheets	2/1/12				
Verify electrical re-connections (flexible lugs, etc.)		Visual inspection	2/1/12				
Verify that skid pan software is intact		Visual	2/1/12				
Check collector ring ODS & Flatness		Intervist	2/1/12				

Comanche 3 QCP - Major Outage

Confidential

Task	Quality Control Point	Verification Method	SE Field Engineer Initial	Date	XCEL Witness (if applicable) Initial	Date	Reference Documents	Comments	Hold point/ witness point
Throttle Valve - Left Side									
Measure and record bonnet goss		Review/Validate data sheets	✓	2/23/20			TCAR-36-014		
Install FPE line bladder		Visual inspection	✓	2/19/20			TCAR-36-013		XCEL WITNESS
Measure and record valve travel and pilot valve lift		Review/Validate data sheets	✓	2/18/20			TCAR-36-012		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/18/20			TCAR-36-012		
Pilot Valve to Disk Contact Checks (100%)		Photographs	✓	2/18/20			IR2VH3527		
Stem to Main Valve Nut Backseat Contact (100%)		Photographs	✓	2/18/20			IR2VH3527		
Main Plug Nut to Bushing Back Seat Contact Check (100%)		Photographs	✓	2/18/20			IR2VH3527		
Crosshead to Upper Bushing Seat Contact Check (100%)		Photographs	✓	2/18/20			IR2VH3527		
Main Disk to Seat Contact Check		Photographs	✓	2/18/20			IR2VH3527		
NDE inspection per the completed XCEL NDE MATRIX		Complete inspection/Checklist form	✓	2/18/20					
Remove FPE line bladder		Visual inspection	✓	2/18/20					
FPE / Cleanliness - Just prior to valve installation		Witness completion of task	✓	2/18/20			TCAR-36-014		
Measure and record bonnet goss-Gossel compression		Review/Validate data sheets	✓	2/18/20			TCAR-36-021		
Verify that leakoff line flanges are square		Review/Validate data sheets	✓	2/18/20					
Throttle Valve - Right Side									
Measure and record bonnet goss		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Install FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-013		XCEL WITNESS
Measure and record valve travel and pilot valve lift		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
Pilot Valve to Disk Contact Checks (100%)		Photographs	✓	2/13/20			IR2VH3527		
Stem to Main Valve Nut Backseat Contact (100%)		Photographs	✓	2/13/20			IR2VH3527		
Main Plug Nut to Bushing Back Seat Contact Check (100%)		Photographs	✓	2/13/20			IR2VH3527		
Crosshead to Upper Bushing Seat Contact Check (100%)		Photographs	✓	2/13/20			IR2VH3527		
Main Disk to Seat Contact Check		Photographs	✓	2/13/20			IR2VH3527		
NDE inspection per the completed XCEL NDE MATRIX		Complete inspection/Checklist form	✓	2/13/20					
Remove FPE line bladder		Visual inspection	✓	2/13/20					
FPE / Cleanliness - Just prior to valve installation		Witness completion of task	✓	2/13/20			TCAR-36-014		
Measure and record bonnet goss-Gossel compression		Review/Validate data sheets	✓	2/13/20			TCAR-36-021		
Verify that leakoff line flanges are square		Review/Validate data sheets	✓	2/13/20					
Governor Valve #1									
Measure and record bonnet goss		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Install FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-013		XCEL WITNESS
Measure and record pilot valve lift		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
NDE inspection per the completed XCEL NDE MATRIX		Complete inspection/Checklist form	✓	2/13/20			IR2VH3540		
Blue Check Bonnet to Steam Chest (100%)		Photographs	✓	2/13/20			IR2VH3540		
Stem Nut to Bushing back Seat Contact Check (100%)		Photographs	✓	2/13/20			IR2VH3540		
Main Disk to Seat Check (100%)		Photographs	✓	2/13/20			IR2VH3540		
FPE / Cleanliness - Just prior to valve installation		Witness completion of task	✓	2/13/20			TCAR-36-014		
Remove FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-021		
Measure and record bonnet goss-Gossel compression		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Verify that leakoff line flanges are square		Review/Validate data sheets	✓	2/13/20			TCAR-36-021		
Governor Valve #2									
Measure and record bonnet goss		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Install FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-013		XCEL WITNESS
Measure and record pilot valve lift		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
NDE inspection per the completed XCEL NDE MATRIX		Complete inspection/Checklist form	✓	2/13/20			IR2VH3540		
Blue Check Bonnet to Steam Chest (100%)		Photographs	✓	2/13/20			IR2VH3540		
Stem Nut to Bushing back Seat Contact Check (100%)		Photographs	✓	2/13/20			IR2VH3540		
Main Disk to Seat Check (100%)		Photographs	✓	2/13/20			IR2VH3540		
FPE / Cleanliness - Just prior to valve installation		Witness completion of task	✓	2/13/20			TCAR-36-014		
Remove FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-021		
Measure and record bonnet goss-Gossel compression		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Verify that leakoff line flanges are square		Review/Validate data sheets	✓	2/13/20			TCAR-36-021		
Joint is gosselated									
Measure and record bonnet goss		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Install FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-013		XCEL WITNESS
Measure and record pilot valve lift		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/13/20			TCAR-36-013		
NDE inspection per the completed XCEL NDE MATRIX		Complete inspection/Checklist form	✓	2/13/20			IR2VH3540		
Blue Check Bonnet to Steam Chest (100%)		Photographs	✓	2/13/20			IR2VH3540		
Stem Nut to Bushing back Seat Contact Check (100%)		Photographs	✓	2/13/20			IR2VH3540		
Main Disk to Seat Check (100%)		Photographs	✓	2/13/20			IR2VH3540		
FPE / Cleanliness - Just prior to valve installation		Witness completion of task	✓	2/13/20			TCAR-36-014		
Remove FPE line bladder		Visual inspection	✓	2/13/20			TCAR-36-021		
Measure and record bonnet goss-Gossel compression		Review/Validate data sheets	✓	2/13/20			TCAR-36-014		
Verify that leakoff line flanges are square		Review/Validate data sheets	✓	2/13/20			TCAR-36-021		

Comanche 3 QCP - Major Outage

Confidential

Quality Control Point		Verification Method	GE Field Engineer or Supervisory Initial	Date	XCEL Witness If Applicable Initial	Date	Reference Documents	Comments	Hold point/ Witness point
Governor Valve #3									
Measure and record bonnet gaps		Review/Validate data sheets	Y	2/3/20			TCAR-36-014		
Install FME line bladder		Visual inspection	Y	2/4/20			TCAR-36-015		
Volve Stem Inspection- TIR, diameters		Review/Validate data sheets	Y	2/4/20			IR2WH3540		
Measure and record pilot valve lift		Review/Validate data sheets	Y	2/4/20			IR2WH3540		
Measure and record valve stem bushing clearance		Review/Validate data sheets	Y	2/4/20			IR2WH3540		
NDE inspection per Attachment 2 Xcel NDE Matrix		Complete inspection/Checklist form	Y	2/4/20					
Blue Check Bonnet to Stem Chest (100%)		Photographs	NA	NA					
Stem Nut to Bushing back Seat Contact Check (100%)		Photographs	Y	2/4/20					
Main Disk to Seat Check (100%)		Photographs	Y	2/4/20					
FME / Cleanliness - Just prior to valve installation		Visual inspection	Y	2/4/20			TCAR-36-014		
Remove FME line bladder		Visual inspection	Y	2/4/20			TCAR-36-021		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	Y	2/4/20					
Verify that lockoff line flanges are square		Review/Validate data sheets	Y	2/4/20					
Governor Valve #4									
Measure and record bonnet gaps		Review/Validate data sheets	Y	2/4/20			TCAR-36-014		
Install FME line bladder		Visual inspection	Y	2/4/20			TCAR-36-015		
Volve Stem Inspection- TIR, diameters		Review/Validate data sheets	Y	2/4/20			IR2WH3540		
Measure and record pilot valve lift		Review/Validate data sheets	Y	2/4/20			IR2WH3540		
Measure and record valve stem bushing clearance		Review/Validate data sheets	Y	2/4/20			IR2WH3540		
NDE inspection per Attachment 2 Xcel NDE Matrix		Complete inspection/Checklist form	Y	2/4/20					
Blue Check Bonnet to Stem Chest (100%)		Photographs	NA	NA					
Stem Nut to Bushing back Seat Contact Check (100%)		Photographs	Y	2/4/20					
Main Disk to Seat Check (100%)		Photographs	Y	2/4/20					
FME / Cleanliness - Just prior to valve installation		Visual inspection	Y	2/4/20			TCAR-36-014		
Remove FME line bladder		Visual inspection	Y	2/4/20			TCAR-36-021		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	Y	2/4/20					
Verify that lockoff line flanges are square		Review/Validate data sheets	Y	2/4/20					
Steam Stop Valve Checks									
RHSV - Left Side									
Measure and record cover gaps		Review/Validate data sheets	Y	2/3/20			TCAR-36-014		
Measure axial clearance between the yoke and shoulder ring		Review/Validate data sheets	Y	2/3/20			TCAR-36-016		
Volve Shaft Inspection- TIR, diameters		Review/Validate data sheets	Y	2/3/20			TCAR-36-017		
Seal Ring to Stem and Housing Contact Check (100%)		Photographs	Y	2/3/20					
Main Disk to Seat Contact Check (100%)		Photographs	Y	2/3/20					
Dimensionally inspect the stem/shaft to include its TIR, bushing, seal rings and oil associated components		Review/Validate data sheets	Y	2/3/20			IR2WH3514		
NDE inspection per Attachment 2 Xcel NDE Matrix		Complete inspection/Checklist form	Y	2/3/20					
Measure axial clearance between the yoke and shoulder ring		Review/Validate data sheets	Y	2/3/20			TCAR-36-016		
FME / Cleanliness - Just prior to valve installation components		Visual inspection	Y	2/3/20			TCAR-36-014		
Measure and record cover gaps-Gasket compression		Review/Validate data sheets	Y	2/3/20					
RHSV - Right Side									
Measure and record bonnet gaps		Review/Validate data sheets	Y	2/3/20			TCAR-36-014		
Measure axial clearance between the yoke and shoulder ring		Review/Validate data sheets	Y	2/3/20			TCAR-36-016		
Volve Shaft Inspection- TIR, diameters		Review/Validate data sheets	Y	2/3/20			TCAR-36-017		
Seal Ring to Stem and Housing Contact Check (100%)		Photographs	Y	2/3/20					
Main Disk to Seat Contact Check (100%)		Photographs	Y	2/3/20					
Dimensionally inspect the stem/shaft to include its TIR, bushing, seal rings and oil associated components		Review/Validate data sheets	Y	2/3/20			IR2WH3514		
NDE inspection per Attachment 2 Xcel NDE Matrix		Complete inspection/Checklist form	Y	2/3/20					
Measure axial clearance between the yoke and shoulder ring		Review/Validate data sheets	Y	2/3/20			TCAR-36-016		
FME / Cleanliness - Just prior to valve installation components		Visual inspection	Y	2/3/20			TCAR-36-014		
Measure and record cover gaps-Gasket compression		Review/Validate data sheets	Y	2/3/20					
RHSV - Right Side									
Measure and record bonnet gaps		Review/Validate data sheets	Y	2/3/20			TCAR-36-014		
Measure axial clearance between the yoke and shoulder ring		Review/Validate data sheets	Y	2/3/20			TCAR-36-016		
Volve Shaft Inspection- TIR, diameters		Review/Validate data sheets	Y	2/3/20			TCAR-36-017		
Seal Ring to Stem and Housing Contact Check (100%)		Photographs	Y	2/3/20					
Main Disk to Seat Contact Check (100%)		Photographs	Y	2/3/20					
Dimensionally inspect the stem/shaft to include its TIR, bushing, seal rings and oil associated components		Review/Validate data sheets	Y	2/3/20			IR2WH3514		
NDE inspection per Attachment 2 Xcel NDE Matrix		Complete inspection/Checklist form	Y	2/3/20					
Measure axial clearance between the yoke and shoulder ring		Review/Validate data sheets	Y	2/3/20			TCAR-36-016		
FME / Cleanliness - Just prior to valve installation components		Visual inspection	Y	2/3/20			TCAR-36-014		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	Y	2/3/20					

Comanche 3 QCP - Major Outage

Confidential

Task	Quality Control Point	Verification Method	GFE Field Engineer Initial	Date	XCEL Witness (if applicable) Initial	Date	Reference Documents	Comments	Hold point/ witness point
IV - Left Side Outboard									
Measure and record bonnet gaps		Review/Validate data sheets	✓	2/3/20			TCAR-36-014		
Measure and record pilot valve lift and balance chamber clearances		Review/Validate data sheets	✓	4/4/20			TCAR-36-018		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	4/4/20			TCAR-36-019		
Dimensionally inspect stem-turnout		Review/Validate data sheets	✓	3/3/20			TCAR-36-020	Rephased stem	
NDE inspection per XXXXXXXXXX ✓ XCEL NDE Matrix		Complete inspection/Checklist form	✓	2/21/20					XCEL WITNESS
Install FME line Bladder		Visual inspection	✓	4/10/20					
Remove FME line Bladder		Visual inspection	✓	5/13/20					
Stem Backseat to Nut Contact Check (100%)		Photographs	✓	4/10/20					XCEL WITNESS
Stem Backseat to Nut Contact Check (100%) - Not 100%		Photographs	✓	5/13/20					XCEL WITNESS
FME / Cleanliness - Just prior to valve installation		Witness completion of task	✓	5/13/20			TCAR-36-014		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	✓	5/13/20			TCAR-36-018		
Verify that lockoff line flanges are square		Review/Validate data sheets	✓	5/13/20			TCAR-36-019		
Complete inspection/Checklist form		Complete inspection/Checklist form	✓	5/13/20			TCAR-36-020		
IV - Left Side Inboard									
Measure and record bonnet gaps		Review/Validate data sheets	✓	2/3/20			TCAR-36-014		
Measure and record pilot valve lift and balance chamber clearances		Review/Validate data sheets	✓	2/24/20			TCAR-36-018		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/24/20			TCAR-36-019		
Dimensionally inspect stem-turnout		Review/Validate data sheets	✓	2/24/20			TCAR-36-020		
NDE inspection per XXXXXXXXXX ✓ XCEL NDE Matrix		Complete inspection/Checklist form	✓	3/3/20					
Install FME line Bladder		Visual inspection	✓	2/24/20					
Remove FME line Bladder		Visual inspection	✓	5/13/20					
Stem Backseat to Nut Contact Check (100%)		Photographs	✓	5/13/20					XCEL WITNESS
Stem Backseat to Nut Contact Check (100%)		Photographs	✓	5/13/20					XCEL WITNESS
FME / Cleanliness - Just prior to valve installation		Witness completion of task	✓	5/13/20			TCAR-36-014		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	✓	5/13/20			TCAR-36-018		
Verify that lockoff line flanges are square		Review/Validate data sheets	✓	5/13/20			TCAR-36-019		
Complete inspection/Checklist form		Complete inspection/Checklist form	✓	5/13/20			TCAR-36-020		
IV - Right Side Inboard									
Measure and record bonnet gaps		Review/Validate data sheets	✓	2/3/20			TCAR-36-014		
Measure and record pilot valve lift and balance chamber clearances		Review/Validate data sheets	✓	2/24/20			TCAR-36-018		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/24/20			TCAR-36-019		
Dimensionally inspect stem-turnout		Review/Validate data sheets	✓	2/24/20			TCAR-36-020		
NDE inspection per XXXXXXXXXX ✓ XCEL NDE Matrix		Complete inspection/Checklist form	✓	3/3/20					XCEL WITNESS
Install FME line Bladder		Visual inspection	✓	2/24/20					
Remove FME line Bladder		Visual inspection	✓	5/13/20					
Stem Backseat to Nut Contact Check (100%)		Photographs	✓	5/13/20					XCEL WITNESS
Stem Backseat to Nut Contact Check (100%) - Not 100%		Photographs	✓	5/13/20					XCEL WITNESS
FME / Cleanliness - Just prior to valve installation		Witness completion of task	✓	5/13/20			TCAR-36-014		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	✓	5/13/20			TCAR-36-018		
Verify that lockoff line flanges are square		Review/Validate data sheets	✓	5/13/20			TCAR-36-019		
Complete inspection/Checklist form		Complete inspection/Checklist form	✓	5/13/20			TCAR-36-020		
IV - Right Side Outboard									
Measure and record bonnet gaps		Review/Validate data sheets	✓	2/3/20			TCAR-36-014		
Measure and record pilot valve lift and balance chamber clearances		Review/Validate data sheets	✓	2/24/20			TCAR-36-018		
Measure and record valve stem bushing clearance		Review/Validate data sheets	✓	2/24/20			TCAR-36-019		
Dimensionally inspect stem-turnout		Review/Validate data sheets	✓	2/24/20			TCAR-36-020		
NDE inspection per XXXXXXXXXX ✓ XCEL NDE Matrix		Complete inspection/Checklist form	✓	3/3/20					XCEL WITNESS
Install FME line Bladder		Visual inspection	✓	2/24/20					
Remove FME line Bladder		Visual inspection	✓	5/13/20					
Stem Backseat to Nut Contact Check (100%)		Photographs	✓	5/13/20					XCEL WITNESS
Stem Backseat to Nut Contact Check (100%)		Photographs	✓	5/13/20					XCEL WITNESS
FME / Cleanliness - Just prior to valve installation		Witness completion of task	✓	5/13/20			TCAR-36-014		
Measure and record bonnet gaps-Gasket compression		Review/Validate data sheets	✓	5/13/20			TCAR-36-018		
Verify that lockoff line flanges are square		Review/Validate data sheets	✓	5/13/20			TCAR-36-019		
Complete inspection/Checklist form		Complete inspection/Checklist form	✓	5/13/20			TCAR-36-020		

Confidential

Comanche 3 QCP - Major Outage

Task	Quality Control Point	Verification Method	GE Field Engineer Initial	GE Field Engineer Date	XCEL Witness (if applicable) Initial	XCEL Witness (if applicable) Date	Reference Documents	Comments	Hold point/ witness point
New Return Valve Inspections									
FWET-FV-3014-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3089-02	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3094-02	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3110-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3122-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3107-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3129-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3129-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3116-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3118-01	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3102-02	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS
FWET-FV-3102-02	Dimension Inspections	Review/Validate data sheets	CM	4/12/20		4/17/20			XCEL WITNESS
	Contact check	Paper Check	CM	4/17/20		4/17/20			XCEL WITNESS
	Operates Freely disconnected from the actuator	Visual Verification	CM	4/17/20		4/17/20			XCEL WITNESS
	FME / Cleanliness - Just prior to valve installation	Witness completion of task	CM	4/17/20		4/17/20			XCEL WITNESS

6 Unit

6.1 Unit Description

Mitsubishi TC4F-36 Turbine
Serial Number: N-61-04465
HP Inlet Pressure: 3600 psia
HP Inlet Temperature: 1050 degrees F
IP Inlet Pressure: 720 psia
IP Inlet Temperature: 1100 degrees F
Exhaust Pressure: 4.00 inches HgA
Net Power Output: 878700 kW

MELCO Generator
Hydrogen Cooled with Stator Cooling Water
Serial Number: 05HBSE01
Hydrogen Pressure: 72.5 psi
Rated Output: 856800 kW

7 Appendix

7.1 Attachments

-

See content below.

Confidential

NDE Matrix Comanche Unit 3

COMANCHE UNIT 3
 LP STEAM TURBINE NDE REQUIREMENTS
 ALL MT IS WFMT EXCEPT WHERE DRY IS SPECIFICALLY ALLOWED

ALL MT IS WFMT EXCEPT WHERE DRY IS SPECIFICALLY ALLOWED

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
A-I.P Turbine Rotor	Perform Rotor Head Shot	✓		✓			DONE
	Measure & record any blade movement fore or aft			NR			
	Polish upstream and downstream blade root and wheel faces and perform WFMT with an AC Yoke on the Turbine end per ASTM1-16001-C	✓		✓			DONE
	Inspect Turbine End Blading L-5T to L-0T	✓		✓			DONE
	Inspect Turbine End Shrouds using an AC Yoke	✓		✓			DONE
	Inspect Turbine end stellite strips on L-0 per ASTM1-16001-C and inspect stellite strips and ISB for erosion per MSTB-009		✓	✓			DONE
	Evaluate Turbine end blade leading edge and ISB erosion per SIP-CCL0-1 and MSTB-009			✓			DONE
	Polish upstream and downstream blade root and wheel faces and perform WFMT with an AC Yoke on the Generator end per ASTM1-16001-C	✓		✓			DONE
	Inspect LP Generator End Blading L-5G to L-0G	✓		✓			DONE
	Inspect Generator End Shrouds using an AC Yoke	✓		✓			DONE
	Inspect Generator end stellite strips on L-0 per ASTM1-16001-C and inspect stellite strips and ISB for erosion per MSTB-009		✓	✓			DONE

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Evaluate Generator end blade leading edge and ISB erosion per SIP-CCLO-1. and MSTB-009			✓			Done
	Inspect Journal between L-5's						Done
	Inspect Turbine End Journal						Done
	Inspect Generator End Journal						Done
	Inspect Turbine End Coupling						Done
	Inspect Generator End Coupling						Done
A-LP Stationary Blades	Inspect A-LP no. 1 lower blade ring turbine and generator Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP no. 1 upper blade ring turbine and generator Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done
	Inspect A-LP nos. 2, 3, 4 lower stationary generator and turbine end Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP nos. 2, 3, 4 upper stationary generator and turbine end Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done
	Inspect A-LP generator end no. 5 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP generator end no. 5 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			Done
	Inspect A-LP turbine end no. 5 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP turbine end no. 5 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			Done

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
0	Inspect A-LP generator end no. 6 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			DONE Both MT and UT on studs
	Inspect A-LP generator end no. 6 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			DONE
0	Inspect A-LP turbine end no. 6 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			DONE Both MT and UT on studs
	Inspect A-LP turbine end no. 6 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			DONE

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
B-LP Turbine Rotor	Perform Rotor Head Shot	✓		✓			DONE
	Measure & record any blade movement fore or aft					H/A	
	Polish upstream and downstream blade root and wheel faces and perform WFMT with an AC Yoke on the Turbine end per ASTM1-16001-C	✓		✓			DONE
	Inspect Turbine End Blading L-5T to L-0T	✓		✓			DONE
	Inspect Turbine End Shrouds using an AC Yoke	✓		✓			DONE
	Inspect Turbine end stellite strips on L-0 per ASTM1-16001-C and inspect stellite strips and ISB for erosion per MSTB-009		✓	✓			DONE
	Evaluate Turbine end blade leading edge and ISB erosion per SIP-CCLO-1 and MSTB-009						DONE
	Polish upstream and downstream blade root and wheel faces and perform WFMT with an AC Yoke on the Generator end per ASTM1-16001-C	✓		✓			DONE
	Inspect LP Generator End Blading L-5G to L-0G	✓		✓			DONE
	Inspect Generator End Shrouds using an AC Yoke	✓		✓			DONE
	Inspect Generator end stellite strips on L-0 per ASTM1-16001-C and inspect stellite strips and ISB for erosion per MSTB-009		✓	✓			DONE
	Evaluate Generator end blade leading edge and ISB erosion per SIP-CCLO-1. and MSTB-009						DONE
	Inspect Journal between L-5's			✓			DONE
	Inspect Turbine End Journal			✓			DONE

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Inspect Generator End Journal	✓		✓			Done
	Inspect Turbine End Coupling	✓		✓			Done
	Inspect Generator End Coupling	✓		✓			Done
B-LP Stationary Blades	Inspect A-LP no. 1 lower blade ring turbine and generator Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP no. 1 upper blade ring turbine and generator Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done
	Inspect A-LP nos. 2, 3, 4 lower stationary generator and turbine end Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP nos. 2, 3, 4 upper stationary generator and turbine end Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done
	Inspect A-LP generator end no. 5 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP generator end no. 5 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			Done
	Inspect A-LP turbine end no. 5 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP turbine end no. 5 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			Done
	Inspect A-LP generator end no. 6 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
			✓		✓		

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Inspect A-LP generator end no. 6 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			Done
0	Inspect A-LP turbine end no. 6 lower stationary Blades, Shrouds, Studs and Hor. Joints	✓		✓			Done Both MT and UT on studs
	Inspect A-LP turbine end no. 6 upper stationary Blades, Shrouds and Hor. Joints	✓		✓			Done
Cylinders, Cases & Misc.	LP-A Lower Inner Cylinder fits, seal faces and horizontal joints	✓		✓			Dry MT is approved
	LP-A Upper Inner Cylinder fits, seal faces and horizontal joints	✓		✓			Dry MT is approved
	LP-B Lower Inner Cylinder fits, seal faces and horizontal joints	✓		✓			Dry MT is approved
	LP-B Upper Inner Cylinder fits, seal faces and horizontal joints	✓		✓			Dry MT is approved
	LP-A Turbine End Exhaust Flow Guide piping, nozzles, struts, bolting, bolt holes, dowels and horizontal joints.						UT bolting, dry MT is approved.
	LP-A Generator End Exhaust Flow Guide piping, nozzles, struts, bolting, bolt holes, dowels and horizontal joints.						UT bolting, dry MT is approved.
	LP-B Turbine End Exhaust Flow Guide piping, nozzles, struts, bolting, bolt holes, dowels and horizontal joints.						UT bolting, dry MT is approved.
	LP-B Generator End Exhaust Flow Guide piping, nozzles, struts, bolting, bolt holes, dowels and horizontal joints.						UT bolting, dry MT is approved.
	Inspect LP-A desuperheater and gland steam piping						Check for OD erosion and wall thickness

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		MT	PT	VT	UT		
L	Inspect LP-B desuperheater and gland steam piping						Check for OD erosion and wall thickness
	Crossover pipe gasket surfaces					N/A	
	Crossover pipe flange gasket surface					N/A	
	HP to LP-A Coupling Bolts			✓	✓		
	LP-A to LP-B Coupling Bolts			✓	✓		
	LP-B to Generator Coupling Bolts			✓	✓		
	LP-A Crossover Pipe Bolting						
	LP-B Crossover Pipe Bolting						
	LP-A Outer Case Bolting						
	LP-A Inner Case Bolting						
	LP-B Outer Case Bolting						
	LP-B Inner Case Bolting						
	LP-A Crossover Expansion Bellows					N/A	PT if removed, VT if accessible
	LP-B Crossover Expansion Bellows					N/A	PT if removed, VT if accessible
LP-A Turbine End Steam Gland lower half case, studs, nuts, sleeves and washers		✓					UT bolting, dry MT is approved.
	LP-A Turbine End Steam Gland upper half case	✓					dry MT is approved
LP-A Generator End Steam Gland lower half case, studs, nuts, sleeves and washers		✓					UT bolting, dry MT is approved.
	LP-A Generator End Steam Gland upper half case	✓					dry MT is approved
LP-B Turbine End Steam Gland lower half case, studs, nuts, sleeves and washers		✓					UT bolting, dry MT is approved.
	LP-B Turbine End Steam Gland upper half case	✓					dry MT is approved
LP-B Generator End Steam Gland lower half case, studs, nuts, sleeves and washers		✓					UT bolting, dry MT is approved.
		✓					dry MT is approved

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
		MT	PT	VT	UT		
	LP-B Generator End Steam Gland upper half case	✓		✓			dry MT is approved
	LP-A Rotor Shaft Expansion Bellows						RED DYCE, WJW
	LP-B Rotor Shaft Expansion Bellows						RED DYCE, WJW
Bearings	No. 3 Bearing		✓	✓	✓		
	No. 4 Bearing		✓	✓	✓		
	No. 5 Bearing		✓	✓	✓		
	No. 6 Bearing		✓	✓	✓		

Confidential

NDE Matrix Comanche Unit 3

SIEMENS WESTINGHOUSE AND MITSUBISHI STEAM TURBINE GENERATORS

NDE REQUIREMENTS

ALL MT SHALL BE WET FLUORESCENT MT (WFMT) UNLESS DRY (DMT) IS ALLOWED IN THE COMMENTS SECTION
 ALL PT SHALL BE FLUORESCENT PT (FPT) UNLESS VISIBLE (VPT) IS ALLOWED IN THE COMMENTS SECTION
 ECT = EDDY CURRENT TESTING, UT = ULTRASONIC TESTING

COMPONENT	ITEM	METHOD				Comments
		MT	PT	VT	UT	
Turbine Rotors						
	Blades	X	X	X		Head shot and coil MT
	Shrouds	X		X		MT or PT depending on material properties
	Tenons	X		X		Perform separate AC Yoke inspection
	Stellite Strips		X	X		Perform separate AC Yoke inspection
	Lashing Lugs	X	X	X		ECT may be substituted for PT. VPT is OK.
	Journals	X		X		MT or PT depending on material properties
	Body	X		X		Pay special attention to all circumferential grooves and diameter fillets per PB2-12-0046-ST-EN-01 or PB2-12-0047-ST-EN-01 as applicable.
	Dummy Ring areas	X		X		
	Couplings	X		X		
	First 2 rows of HP & IP blade tenons			X		Per OMM-161
	Measure gaps between shrouds and blades			X		
	Measure shroud offset			X		
	HP Rotor center region grooves		X			Per PB12-0046-ST-EN-01
	Side entry blade roots		X	X		FPT after grinding and polishing per AIB 7703
	Polish upstream and downstream blade root and wheel faces on LP Rotor rows L-0, L-1 and L-2	X		X		Use an AC Yoke for this inspection. Eddy current may be substituted for MT.
	Inspect titanium blade interlocks		X	X		Per SB-2004-019, Rev. 4
	Pins on any pinned rows				X	
	Compensator (bellows)		X	X		
	Evaluate LP Rotor L-0 Row trailing edge erosion on titanium blades			X		Per SB2-09-0010-ST-EN-01, Rev. 1
	Evaluate LP Rotor leading edge erosion			X		Per Westinghouse Service Position Paper on LP Blade Erosion dated July, 1975
	Evaluate shroud and leading edge erosion			X		Per Mitsubishi Technical Bulletin MSTB-008

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	METHOD				Comments
		MT	PT	VT	UT	
Blade Rings and Diaphragms	Airfoils	X	X	X		The last LP blade ring may be non-magnetic and if so, will require FPT in lieu of MT. All magnetic blade rings require MT. These inspections are in addition to VT.
	Studs, screws and pins	X		X	X	
	Nozzle Block screws	X		X		Per SB4-11-0042-ST-EN-01
	Nozzle Block vanes		X	X		Per SB4-12-0017-ST-EN-01
	Horizontal Joints	X		X		
	Seal Faces	X		X		
	Outer rings and inner webs	X		X		
Dummy Rings	Rings	X		X		
	Studs	X		X	X	
Inner Cylinder	Horizontal joint studs	X		X	X	
	Nuts, sleeves and washers	X		X		
	Fits and seal faces	X		X		WFMT or DMT is OK
	Horizontal joints including bolt holes	X		X		
	Exhaust Hood spray piping, nozzles and supports			X		
	Exhaust Flow Guides			X		
	Flow Guide bolting	X		X	X	
	Flow Guide bolt holes	X		X		
	Flow Guide dowels	X		X		
	Flow Guide horizontal joints	X		X		
	Gasket surfaces and handhole covers			X		
	Horizontal joint studs	X		X	X	
	Nuts, sleeves and washers	X		X		
	Fits and seal faces	X		X		WFMT or DMT is OK
	Horizontal joints	X		X		WFMT or DMT is OK
	Exhaust strut/bracing welds	X		X		WFMT or DMT is OK
	Gland Cases vertical and horizontal joints and packing seal faces	X		X		WFMT or DMT is OK
	Desuperheater and gland steam piping			X	X	Per SB 53009ST
	Studs, nuts, sleeves and washers	X		X		
	Exposed shaft	X		X		

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	METHOD			Comments
		MT	PT	UT	
	Coupling	X		X	
	Retaining rings	X	X	X	MT or FPT, depending on material properties
	Fan blades	X	X	X	MT or FPT, depending on material properties
Generator	Stationary Blower blade rings		X	X	Per PB2-10-0012-GN-EN-01
	Rotating Blower blades	X		X	
	Blower, Diffuser and Shroud	X	X	X	Per SB2-13-0023-GN-EN-01. MT or FPT, depending on material properties
	Blower blade locking inserts		X	X	Per OMM-071
Exciter Rotor	Exposed shaft	X		X	
	Coupling	X		X	
	Retaining rings	X	X	X	MT or FPT, depending on material properties
Bearings & Seals	Thrust Bearings		X	X	VPT is OK
	Journal Bearings		X	X	VPT is OK
	Hydrogen Seals		X	X	
	Bearing rings and bolting	X		X	
Throttle Valves	Studs	X		X	MT per SB 54010ST
	Valve seat, seat seal weld & pilot valve seat		X	X	VPT is OK
	Pilot valve seat		X	X	VPT is OK
	Strainer groove		X	X	Per TA2003-001
	Valve body (Steam Chest)		X	X	VPT is OK
	Anti-swirl dam	X	X	X	MT or PT is OK. VPT is OK
	Disc/Plug	X		X	
	Disc/Plug Seat		X	X	VPT is OK
	Stem	X	X	X	Depending on material
	Strainer	X		X	Hardness test studs per Service Bulletin 54010
Governor Valves	Nuts and washers	X		X	Depending on material (VPT is OK)
	Springs	X		X	
	Crossheads	X	X	X	
	Studs	X		X	MT per SB 54010ST
	Valve seat		X	X	VPT is OK
	Valve body <i>Bennet</i>		X	X	Per SB4-14-0011-ST-EN-01 (VPT is OK)
	Disc/Plug	X		X	
	Disc/Plug Seat		X	X	VPT is OK
	Stem	X		X	

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	METHOD				Comments
		MT	PT	VT	UT	
	Crossheads	X	X	X		Depending on material (VPT is OK)
	Nuts and washers	X		X		
	Springs	X		X		
Intercept Valves Including Pilot Valves	Studs	X		X	X	MT per SB 54010ST
	Disc Seat		X	X		VPT is OK
	Disc	X		X		
	Valve Seat		X	X		VPT is OK
	Strainer groove		X	X		Per TA98-004 (VPT is OK)
	Anti-swirl dam		X	X		MT or PT is OK. VPT is OK
	Stem	X		X		
	Strainer	X		X		
	Valve body (Steam Chest)		X	X		VPT is OK
	Nuts and washers	X		X		
	Springs	X		X		
Reheat Stop Valves	Studs	X		X	X	MT per SB 54010ST
	Flapper Seat		X	X		VPT is OK
	Flapper swing arms	X		X		
	Valve body seating area		X	X		VPT is OK
	Nuts and washers	X		X		
Blowdown Valve	Studs	X		X	X	
	Valve seat		X			VPT is OK
	Disc Seat		X			VPT is OK
	Stem	X		X		
	Nuts and Washers	X		X		
	Springs	X		X		
Miscellaneous	Thrust collar	X		X		
	Rotor position collar	X		X		
	Coupling studs, nuts, sleeves and washers	X		X	X	
	Flange studs, nuts, sleeves and washers	X		X	X	
	Crossover pipe studs, nuts, sleeves and washers	X		X	X	

Confidential

NDE Matrix Comanche Unit 3

HP/IP / COMANCHE UNIT 3
 STEAM TURBINE NDE REQUIREMENTS
 ALL MT IS WFMT EXCEPT WHERE DRY IS SPECIFICALLY ALLOWED

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
HP/IP Turbine Rotor	Perform Rotor Head Shot						
	Measure & Record Any Shroud Offset						
	Inspect HP Blading Rows 1-9						
	Inspect IP Blading Rows 10-15						
	Inspect Shrouds using an AC Yoke						
	Inspect blade roots per ASTM-16007-C						
	Inspect HP Dummy Ring Area						
	Inspect IP Dummy Ring Area						
	Inspect Turbine End Journal						
	Inspect Generator End Journal						
	Inspect Generator End Coupling						
HP/IP Blade Rings	Inspect HP1 Blade Ring Lower Half Blades, Shrouds, Studs and Horizontal Joints						MT and UT Studs
	Inspect HP1 Blade Ring Upper Half Blades, Shrouds and Horizontal Joints						
	Inspect HP2 Blade Ring Lower Half Blades, Shrouds, Studs and Hor. Joints						MT and UT Studs
	Inspect HP2 Blade Ring Upper Half Blades, Shrouds and Hor. Joints						
	Inspect HP3 Blade Ring Lower Half Blades, Shrouds, Studs and Hor. Joints						MT and UT Studs
	Inspect HP3 Blade Ring Upper Half Blades, Shrouds and Hor. Joints						

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Inspect IP1 Blade Ring Lower Half Blades, Shrouds, Studs and Hor. Joints						MT and UT Studs
	Inspect IP1 Blade Ring Upper Half Blades, Shrouds and Hor. Joints						
	Inspect IP2 Blade Ring Lower Half Blades, Shrouds, Studs and Hor. Joints						MT and UT Studs
	Inspect IP2 Blade Ring Upper Half Blades, Shrouds and Hor. Joints						
	Inspect IP3 Blade Ring Lower Half Blades, Shrouds, Studs and Hor. Joints						MT and UT Studs
	Inspect IP3 Blade Ring Upper Half Blades, Shrouds and Hor. Joints						
	HP Dummy Ring Lower						UT bolting, dry MT is approved.
	HP Dummy Ring Upper						Dry MT is approved
	IP Dummy Ring Lower						UT bolting, dry MT is approved.
	IP Dummy Ring Upper						Dry MT is approved
Cylinders, Cases & Misc.	Inspect Thrust Collar						
	Inspect Rotor Position Collar						
	HP Lower Inner Cylinder fits, seal faces and horizontal joints						Dry MT is approved
	Inspect lower half Nozzle Block blades and horizontal joints in the HP cylinder						
	HP Upper Inner Cylinder fits, seal faces and horizontal joints	✓		✓			Dry MT is approved
	Inspect upper half Nozzle Block blades and horizontal joints in the HP cylinder	✓		✓			

NDE Matrix Comanche Unit 3

Confidential

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	HP Lower outer case fits, seal faces and horizontal joints						Dry MT is approved
	HP Upper outer case fits, seal faces and horizontal joints						Dry MT is approved
	IP Flow Guide Lower						UT bolting, dry MT is approved.
	IP Flow Guide Upper						Dry MT is approved
	HP Main Steam Lead Flange faces						
	Main Steam Lead Flange Bolting						
	IP Inlet Flange Bolting						
	HP to LP-A Coupling Bolts						
	HP Crossover Pipe Bolting						
	HP Outer Case Bolting						UT only if embedded; MT and UT if removed
	HP Inner Case Bolting						UT only if embedded; MT and UT if removed
	HP Turbine End Steam Gland lower half case, studs, nuts, sleeves and washers						UT bolting, dry MT is approved.
	HP Turbine End Steam Gland upper half case	✓					dry MT is approved
	HP Generator End Steam Gland lower half case, studs, nuts, sleeves and washers						UT bolting, dry MT is approved.
	HP Generator End Steam Gland upper half case	✓					dry MT is approved
Bearings	Active Thrust Bearing		✓	✓		✓	
	Inactive Thrust Bearing		✓	✓		✓	
	No. 1 Bearing		✓	✓		✓	
	No. 2 Bearing		✓	✓		✓	
	No. 3 Bearing		✓	✓		✓	
	No. 4 Bearing		✓	✓		✓	
	No. 5 Bearing		✓	✓		✓	
	No. 6 Bearing		✓	✓		✓	

Confidential

NDE Matrix Comanche Unit 3

COMANCHE UNIT 3 VALVE NDE REQUIREMENTS

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
VALVES							
Left Throttle (Stop)	Valve body						
	✓ Anti swirl bar welds						MT or PT as applicable
	✓ Valve seat & seal weld						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Stem back seat						
	Pilot Valve Seat						
	Springs						
	Crossheads						PT if non-magnetic; MT if magnetic
	✓ Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
	Strainer						
✓	Strainer Groove						PT is also acceptable
Right Throttle (Stop)	Valve body						
	Anti swirl bar welds						MT or PT as applicable
	Valve seat & seal weld						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Stem Back seat						
	Pilot Valve Seat						
	Springs						
	Crossheads						PT if non-magnetic; MT if magnetic
	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
	Strainer						
	Strainer Groove						PT is also acceptable

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
#1 Governor (Control)	Valve body						
	✓ Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Cross head						Depending on material
	Spring(s)						
	✓ Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
#2 Governor (Control)	Valve body						
	✓ Body seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Cross head						Depending on material
	Spring(s)						
	✓ Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
#3 Governor (Control)	Valve body						
	✓ Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Cross head						Depending on material
	Spring(s)						
	✓ Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
#4 Governor (Control)	Valve body						
	✓ Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Cross head						Depending on material
	Spring(s)						
	✓ Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Cross head						Depending on material
	Spring(s)						
✓	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
#1 Intercept Valve	Valve body						Either MT or PT is acceptable
✓	Anti-swirl dam welds						Either MT or PT is acceptable
✓	Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Strainer						
	Spring(s)						
	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
#2 Intercept Valve	Valve body						Either MT or PT is acceptable
	Anti-swirl dam welds						Either MT or PT is acceptable
	Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Strainer						
	Spring(s)						
	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						
#3 Intercept Valve	Valve body						Either MT or PT is acceptable
	Anti-swirl dam welds						Either MT or PT is acceptable

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Strainer						
	Spring(s)						
	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
#4 Intercept Valve	Valve body						Either MT or PT is acceptable
	Anti-swirl dam welds						Either MT or PT is acceptable
	Valve seat						
	Plug and plug seat(s)						
	Stem						PT if non-magnetic; UT if possible
	Strainer						
	Spring(s)						
	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Washers						Possibly nitrated
LS Reheat Stop Valve	Valve body						
	Valve seating area						Either MT or PT is acceptable
	Flapper seat						Either MT or PT is acceptable
	Flapper swing arms						Either MT or PT is acceptable
	Stem						
	Stem Bushing						
	Studs						
	Female Threads						MT or PT per MSTB-020
	Nuts						
	Spherical Washer						Per IR-18005
	Washers						
RS Reheat Stop Valve	Valve body						

Confidential

NDE Matrix Comanche Unit 3

COMPONENT	ITEM	Contractor Initial(s)				Xcel Witness	Comments
		METHOD					
		MT	PT	VT	UT		
	Valve seating area					Either MT or PT is acceptable	
	Flapper seat					Either MT or PT is acceptable	
	Flapper swing arms					Either MT or PT is acceptable	
	Stem						
	Stem Bushing						
	Studs						
	Female Threads					MT or PT per MSTB-020	
	Nuts						
	Spherical Washer					Per IR-18005	
	Washers						

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3/7/2020 Page 1 of 264

FCSS

FCSS

4200 Wildwood Parkway

Comanche Generating Station

2005 Lime Rd
Pueblo, CO 81006
Attention: Dave Johnson, GE 985-285-6773

3angles Job Number: CF-5862*Purchase Order Number:* 4900073380*Nondestructive Testing Report*

Mitsubishi Unit #3

Mr. Dave Johnson,

At the request of FCSS, 3angles, Inc. has conducted nondestructive examinations and inspections in accordance with qualified procedures and industry standards. This document presents the findings of the tests and inspections and it provides supporting information regarding how testing was conducted for each respective part or component item defined within the scope of work. NDT was performed between 01/27/2020 to 03/07/2020.

Findings reported in the enclosed document are provided for informational purposes only. Any determinations, actions, recommendations or dispositions should be made by engineering representation or consultants deemed qualified to use the data and test results provided for such purposes.

We at 3angles extend our appreciation for being given the opportunity to support the outage requirements and to perform the work as defined and reported within the enclosed submittal. If you have any questions in regards to this document or if you wish to discuss any aspect of this job or future jobs, please do not hesitate to contact our offices.

Sincerely,

Stephen Renkavinsky

Level III NDT Examiner, 205875

3angles, Inc.
(518) 640-3000

*Job Number-File Reference:* CF-5862*Date:* 3/7/2020

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3/7/2020 Page 2 of 264

Xcel Energy

Comanche Generating Station

Pueblo, CO 81006

3ANGLES JOB NUMBER
CF-5862

NDT REPORT OF
Mitsubishi Unit #3

DATES OF EXAMINATIONS
01/26/2020 TO 03/07/20

Job Number-File Reference: CF-5862

Date: 3/7/2020

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Cover Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862
Site: Comanche Generating Station
Date: 3/7/2020 Page 3 of 264

REPORT TABLE OF CONTENTS

1	HHIP	4
2	LPA	74
3	LPB	125
4	Coupling Bolts	189
5	Shells and Glands	190
6	Steam Flanges	192
7	Expansion Bellows	193
8	Bearings	194
9	Valves Studs	216
10	Governor Valves	218
11	Throttle Valves	224
12	Reheat Stop Valves	231
13	Intercept Valves	237
14	Misc. Bolting	247
15	Generator Blower Fan Blades	248
16	UT Linearity Sheets	250

Job Number-File Reference: CF-5862

Date: 3/7/2020

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Table of Contents

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project #: CF-5862
Site: Comanche Generating Station
Date: 22-Feb-20 Page 4 of 264

TURBINE ROTOR INSPECTION




TEST EXAMINER(S): Stephen Renkavinsky, Lawrence Craig, Joop Kraijesteijn
 ROTOR UNIT: Unit #3 HPIP
 TYPE (SINGLE FLOW / DUAL FLOW): Single NUMBER OF STAGES: 15
 TEST METHOD (S) UTILIZED: Magnetic Particle, Liquid Penetrant, Visual Testing
 DATE(S) TESTED: 02/20/2020 to 03/05/2020
 MISCELLANEOUS INFORMATION:

INSPECTION RESULTS OF:	INDICATIONS NOTED:		
	YES	NO	N/A
ROTOR SPINDLE	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PACKING GROOVES	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
JOURNALS	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
COUPLING	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
ROTATING BLADING	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
EROSION SHIELDS	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
TIE-WIRES	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
COVERS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
TENONS	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
PHOTOS INCLUDED	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

NOTE: A "YES" RESPONSE TO ANY ITEM NOTING INDICATIONS SHALL REQUIRE A DETAILED DESCRIPTION OF FINDINGS.

ROTATING BLADE LOCATION KEY

VIEW FACING GENERATOR END COUPLING



☒ CW COUNT ☐ CCW COUNT

NOTE: WHERE APPLICABLE, THE NOTCH BUCKET SHALL BE CALLED #1 AND NUMBERED SEQUENTIALLY IN EITHER A CW OR CCW MANNER; IF NOT, BLADE #1 REFERENCE SHALL BE PROVIDED.

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 5 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 HPIP

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_SR READING: 300.7 fc.

WHITELIGHT: Flashlight: Coast HX5_LC READING: 204.2 fc.

Reportable indications found. See following sheet for a list of details and pictures.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 6 of 264

CUSTOMER:		FCSS
PO #:	4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results
Stage	Description	
1 Dummy Ring Castellations	<ul style="list-style-type: none"> • Deep groove around entire body. • (1) set of castellations missing 	
1	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 	
2	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 	
3	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 	
4	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 	
5	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 	
6	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 	
7	<ul style="list-style-type: none"> • Shroud lifting on all blades on admission side. • Heavy rubbing on all shrouds. 	
8	<ul style="list-style-type: none"> • Shroud lifting on all blades on admission side. • Heavy rubbing on all shrouds. 	
9	<ul style="list-style-type: none"> • Row to be replaced. 	
10	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Foreign object damage to leading edge. • Erosion on shroud edge. 	
11	<ul style="list-style-type: none"> • Rubbing on all shrouds • Light foreign object damage to leading edge. 	
12	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Light foreign object damage to leading edge. 	
13	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Light foreign object damage to leading edge. 	
14	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Erosion/mechanical damage to shroud. • Light foreign object damage to leading edge. 	
15	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Erosion/mechanical damage to shroud. • Light foreign object damage to leading edge. 	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station





Date: 21-Feb-20

Page

7

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 1	
Stage		Description	
1 Dummy Ring Castellations		<ul style="list-style-type: none"> • Deep groove around entire body. • (1) set of castellations missing 	
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 8 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 2	
Stage	Description		
1	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 9 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 3	
Stage		Description	
2	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 10 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 4	
Stage		Description	
3	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 11 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 5	
Stage	Description		
4	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 12 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 6	
Stage	Description		
5	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 		
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 13 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 7	
Stage	Description		
6	<ul style="list-style-type: none"> • Light foreign object damage to leading edge • Rubbing on all shrouds 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 14 of 264

CUSTOMER: FCSS	
PO #: 4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION: Comanche Unit 3 HPIP VT Results Page 8	
Stage	Description
7	<ul style="list-style-type: none"> • Shroud lifting on all blades on admission side. • Heavy rubbing on all shrouds.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 15 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 9	
Stage		Description	
8		<ul style="list-style-type: none">• Shroud lifting on all blades on admission side.• Heavy rubbing on all shrouds.	
<div></div>			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 16 of 264

CUSTOMER: FCSS	
PO #: 4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION: Comanche Unit 3 HPIP VT Results Page 10	
Stage	Description
9	• Row to be replaced.
	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...






3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 17 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 11	
Stage	Description		
10	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Foreign object damage to leading edge. • Erosion on shroud edge. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 18 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 12	
Stage		Description	
11	<ul style="list-style-type: none"> • Rubbing on all shrouds • Light foreign object damage to leading edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 19 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 13	
Stage		Description	
12	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Light foreign object damage to leading edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 20 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 14	
Stage		Description	
13	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Light foreign object damage to leading edge. 		
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 21 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP VT Results Page 15	
Stage	Description		
14	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Erosion/mechanical damage to shroud. • Light foreign object damage to leading edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 21-Feb-20 Page 22 of 264

CUSTOMER: FCSS	
PO #: 4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION: Comanche Unit 3 HPIP VT Results Page 16	
Stage	Description
15	<ul style="list-style-type: none"> • Rubbing on all shrouds. • Erosion/mechanical damage to shroud. • Light foreign object damage to leading edge.
	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 22-Feb-20 Page 23 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	3A-NDE-2001 REV. 6	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14A / 18B071		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		Magnaflux WA-2B / 18J070	
MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25			
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2559		READING: 3726 μ W/cm ²	
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 4004 μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.25 fc.	
WHITELIGHT: At surface of part		READING: 0.41 fc.	
MAGNETIZATION: Head Shot		OUTPUT: FWDC	Circular Amps 4930 <input type="checkbox"/> TURN
MAGNETIZATION: Bucking Field		OUTPUT: FWDC	Longitudinal Amps 1010-1210 <input type="checkbox"/> 6 TURN
MAGNETIZATION: n/a		OUTPUT: n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI			
MFG: MXI 10KFW3 s/n: 71000 Cal Due: 06/18/2020			
MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020 / Parker B-300 s/n: 25694 Cal Due: 06/09/20			

INSPECTION RESULTS

Head Shot and Bucking Field performed.

No reportable indications found.

Rotor demagnetized +/- 5 Gauss.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 22-Feb-20 Page 24 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: 3A-NDE-2001 REV. 6

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 HPIP

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR: n/a

MFG. / BATCH: Magnaflux 14AM / 18K20K MFG. / BATCH: n/a

WATER CONDITIONER MFG. / BATCH: n/a

MAGNETIC PARTICLE BATH CONCENTRATION: n/a

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2421 READING: 4004 $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: 0.41 fc.

WHITELIGHT: n/a READING: n/a fc.

MAGNETIZATION: Yoke OUTPUT: ☒ AC Longitudinal Amps ☐ n/a ☐ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURN

FIELD VERIFICATION INDICATOR: QQI: KSC 4-230 Miniature QQI

MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020

MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020 / Parker B-300 s/n: 25694 Cal Due: 06/09/20

INSPECTION RESULTS

Hand yoke of covers.

No reportable indications found.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 22-Feb-20 Page 25 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Comanche Unit 3 HPIP Nonmagnetic Stages	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-WP2 / 18A044		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W/cm}^2$
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W/cm}^2$
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Fenix UC35_SR	READING:	265.4 fc.
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	242.2 fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input type="checkbox"/> Solvent Removable <input checked="" type="checkbox"/> Water Washable		

INSPECTION RESULTS

Stage	Description
9	• No reportable indications found.
10	• No reportable indications found.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Mar-20 Page 26 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	3A-NDE-2001 REV. 6	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Comanche Unit 3 HP-IP Stage 7, 8, 9 Blade Attachment Serrations			
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14AM / 19L02K		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 3362 μ W/cm2	
BLACKLIGHT: n/a		READING: n/a μ W/cm2	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.28 fc.	
WHITELIGHT: Flashlight: Fenix UC35_JK		READING: 485 fc.	
MAGNETIZATION:	Coil Wrap	OUTPUT: FWDC	Longitudinal Amps 1400 3 TURN
MAGNETIZATION:	n/a	OUTPUT: n/a	n/a TURN
MAGNETIZATION:	n/a	OUTPUT: n/a	n/a TURN
FIELD VERIFICATION INDICATOR: n/a			
MFG:	MXI 10KFW3	s/n: 71000	Cal Due: 06/18/2020
MFG:	n/a		

INSPECTION RESULTS

Coil inspection of the HP-IP stage 7, 8, 9 blade root serrations resulted in no reportable indications.

Visual inspection of the HP-IP stage 7, 8, 9 blade root serrations resulted in no reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 27 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-2013 REV. 0*

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

HIP Stationary Components

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR:

MFG. / BATCH: Magnaflux 14A / 18B071 MFG. / BATCH: Magnaflux 14AM / 18K20K

WATER CONDITIONER MFG. / BATCH: Magnaflux WA-2B / 18J070

MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2559 READING: See Following $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: See Following fc.

WHITELIGHT: n/a READING: n/a fc.

MAGNETIZATION: Coil OUTPUT: ☐ HWDC Longitudinal Amps ☐ 1000-1300 ☐ 3 TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURN

FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI

MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020

MFG: n/a

INSPECTION RESULTS

HP-IP Diaphragm set: See following sheet for details.

Stationary parts demagnetized +/- 3 Gauss.

* Diaphragms were not completely blasted therefore headshot could not be performed.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Stephen Renkavinsky MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

3-Angles NDE Report 2020-CF-5862 ...



Date: 27-Feb-20 Page 28 of 264

[illegible]

3A-NDE-0000P_R9_040419_Components Report Stationary Components Report Form

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 29 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
2U	<ul style="list-style-type: none"> Discharge: #2, 4, 5, 9, 13-15, 17, 20-25 mild/medium FOD Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 30 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
2U (cont.)	<ul style="list-style-type: none"> Discharge: #2, 4, 5, 9, 13-15, 17, 20-25 mild/medium FOD Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 31 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
3U	• Discharge: #2, 4, 6, 9, 12-16, 19, 20, 23 mild FOD		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 32 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
4U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 33 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
5U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 34 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
6U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 35 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
9U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. Spill strips heavily damaged. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 13-Feb-20 Page 36 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
10U	<ul style="list-style-type: none"> • Heavy foreign object damage found on all trailing edges. • Thinning of all trailing edges. • Blade #19: 1/16" hole near trailing edge. • Extensive erosion/thinning of trailing edges near blade roots. Blades 9 and 11 as examples. • Heavy mechanical damage found in spill strips. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 13-Feb-20 Page 37 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
11U	<ul style="list-style-type: none"> Foreign object damage found on all trailing edges. Thinning of all trailing edges. Extensive erosion/thinning of trailing edges near blade roots. Heavy mechanical damage found in spill strips. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 13-Feb-20 Page 38 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
12U	<ul style="list-style-type: none"> • Foreign object damage found on all trailing edges. • Thinning of all trailing edges. • Erosion/thinning of trailing edges near blade roots. • Heavy mechanical damage found in spill strips. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 39 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
13U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. Spill strips damaged. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 40 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
14U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. Spill strips damaged. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...








3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 11-Feb-20 Page 41 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
15U	<ul style="list-style-type: none"> Foreign object damage found on trailing edges. Spill strips damaged. 		
    			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 42 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
1L	<ul style="list-style-type: none"> Nozzle in-place inspected discharge side only Discharge: # 26, 28, 31, 35, 38, 41, 43, 47-50 mild FOD Spill strips damaged; mechanical damage horizontal joints 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 43 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
2L	<ul style="list-style-type: none"> Discharge: #26, 27, 31-33, 43, 44, 46, 48, 50 mild FOD Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 44 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
3L	<ul style="list-style-type: none"> Discharge: #26, 31, 39, 40, 44-47, 49 mild to severe FOD 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 45 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
4L	<ul style="list-style-type: none"> Discharge: # 29, 38, 39, 41, 51-53 mild FOD Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 46 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
5L	<ul style="list-style-type: none"> Discharge: #29, 33 mild FOD 		
			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 47 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
6L	• Discharge: #29, 31, 32, 40, 43, 44, 48, 52, 55 mild FOD		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 48 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
8L	<ul style="list-style-type: none"> Discharge: #30 mild FOD Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 49 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
9L	<ul style="list-style-type: none"> Discharge: #29, 33-42, 44-46, 48, 49, 54, 56 mild FOD 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 50 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
10L	<ul style="list-style-type: none"> Discharge: #25-48 mild to severe FOD; #47, 48 cracklike indications discharge near web MT: crack like indications discharge # 29-48 Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 51 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
10L (cont.)	<ul style="list-style-type: none"> Discharge: #25-48 mild to severe FOD; #47, 48 cracklike indications discharge near web MT: crack like indications discharge # 29-48 Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 52 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
10L (cont.)	<ul style="list-style-type: none"> Discharge: #25-48 mild to severe FOD; #47, 48 cracklike indications discharge near web MT: crack like indications discharge # 29-48 Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 53 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
10L (cont.)	<ul style="list-style-type: none"> Discharge: #25-48 mild to severe FOD; #47, 48 cracklike indications discharge near web MT: crack like indications discharge # 29-48 Spill strips damaged 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 54 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage		Description	
11L	<ul style="list-style-type: none"> Discharge: #25-36, 38-46, 48 mild to heavy FOD; Admission: #32 FOD Spill strips damaged L/S horizontal joint FOD R/S horizontal joint one broken stud 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 55 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
11L (cont.)	<ul style="list-style-type: none"> • Discharge: #25-36, 38-46, 48 mild to heavy FOD • Admission: #32 FOD • L/S horizontal joint FOD • R/S horizontal joint one broken stud 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 56 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
12L	<ul style="list-style-type: none"> Discharge: #25-27, 31-38, 40, 41, 43, 45-48 mild FOD 		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 57 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage		Description	
12L (cont.)		<ul style="list-style-type: none"> Discharge: #25-27, 31-38, 40, 41, 43, 45-48 mild FOD 	

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 58 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
13L	<ul style="list-style-type: none"> Discharge: #37, 47 mild FOD Spill strip damaged 		
    			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 59 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
14L	• Discharge: #37, 39, 40, 45, 48 mild FOD		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 60 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		HPIP Stationary Components	
Stage	Description		
15L	• #30, 33 mild FOD		

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 61 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		HIP Diaphragm Bolts	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: _____			
MFG. / BATCH: Magnaflux 14A / 18B071		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH: _____		Magnaflux WA-2B / 18J070	
MAGNETIC PARTICLE BATH CONCENTRATION: _____		.15-.25	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020	
BLACKLIGHT: Magnaflux EV6000 S/N: 2559		READING: 2966 μ W/cm ²	
BLACKLIGHT: n/a		READING: n/a μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020	
WHITELIGHT: At surface of part		READING: 0.43 fc.	
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION: Coil	OUTPUT: <input checked="" type="checkbox"/> HWDC	Longitudinal Amps <input type="checkbox"/> 1000-1300	<input checked="" type="checkbox"/> 3 TURN
MAGNETIZATION: n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/>	<input type="checkbox"/> TURN
MAGNETIZATION: n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/>	<input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI			
MFG:	Magnaflux M-500	s/n: 82127	Cal Due: 06/09/2020
MFG:	n/a		

INSPECTION RESULTS

Magnetic particle inspection of the HIP diaphragm bolting resulted in no reportable indications.

Demagnetized +/- 3 Gauss.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 62 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-1003 REV. 3.2

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

HPIP Diaphragm Bolting

MATERIALS / EQUIPMENT

UT SCOPE:

COUPLANT

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

SAE 30

TRANSDUCER: LONGITUDINAL

MFG: GEIT Gamma .500" Round

Frequency: 5MHz.

S/N: 14A0010A

DELAY: 0.305

TRANSDUCER: SHEAR

WEDGE:

MFG: n/a

DELAY: n/a

CAL BLOCK: IIW: B06111

LINEARITY PERFORMED: OK

INSPECTION RESULTS

COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
Stage 2 L/H	50	56	2	9.302	0.75	27-Feb	No reportable indications.
Stage 3 L/H	52.6	58.6	1	8.698	0.75	27-Feb	No reportable indications. L/S bolt Missing.
Stage 4,5 L/H	43	55	4	8.48	0.75	27-Feb	No reportable indications.
Stage 6 L/H	43	55	2	7.882	0.75	27-Feb	No reportable indications.
Stage 7 L/H	40	52	2	9.062	1.125	27-Feb	No reportable indications.
Stage 8 L/H	40	52	2	9.645	0.875	27-Feb	No reportable indications.
Stage 9 L/H	40	52	2	10.435	0.875	27-Feb	No reportable indications.
Stage 10 L/H							No bolts inspected.
Stage 11 L/H	43.6	55.6	1	12.011	1.125	27-Feb	No reportable indications. R/S bolt broken.
Stage 12 L/H	40.6	52.6	2	9.446	1.125	27-Feb	No reportable indications.
Stage 13 L/H	38	50	2	14.475	1.125	27-Feb	No reportable indications.
Stage 14 L/H	43.2	55.2	2	11.154	1.125	27-Feb	No reportable indications.
Stage 15 L/H	41.6	53.6	2	10.748	1.125	27-Feb	No reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 26-Feb-20 Page 63 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		HP and IP Inner Casings L/H	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR:		n/a	
MFG. / BATCH: Magnaflux 14A / 18B071		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		Magnaflux WA-2B / 18J070	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due: 06/13/2020	
BLACKLIGHT:	Magnaflux EV6000 S/N: 2559	READING: 7183 μ W/cm ²	
BLACKLIGHT:	n/a	READING: n/a μ W/cm ²	
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due: 06/13/2020	
WHITELIGHT:	At surface of part	READING: 0.35 fc.	
WHITELIGHT:	n/a	READING: n/a fc.	
MAGNETIZATION:	Coil	OUTPUT: <input checked="" type="checkbox"/> HWDC	Longitudinal Amps <input type="text" value="1000"/> <input checked="" type="checkbox"/> 3 TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="text" value="n/a"/>	n/a <input type="text" value="n/a"/> <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="text" value="n/a"/>	n/a <input type="text" value="n/a"/> <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR:		n/a	
MFG:	Magnaflux M-500 s/n: 82127	Cal Due: 06/09/2020	
MFG:	n/a		

INSPECTION RESULTS

Magnetic particle inspection of the HP and IP Inner Casings L/H resulted in no reportable indications.



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 26-Feb-20 Page 64 of 264

CUSTOMER:				FCSS			
PO #: 4900073380			SURFACE CONDITION: In Service / Cleaned				
MATERIAL DESCRIPTION: HP and IP Inner Case Bolting							
COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
HP Inner case L/H	51.4	57.4	2	24.027	2.5	26-Feb	No reportable indications.
HP Inner case L/H	46.4	58.4	10	22.678	2.5	26-Feb	No reportable indications.
HP Inner case L/H	42.2	54.2	2	24.628	3	26-Feb	No reportable indications.
HP Inner case L/H	41.6	53.6	2	26.806	3.5	26-Feb	No reportable indications.
HP Inner case L/H	42.2	54.2	4	39.094	4.5	26-Feb	No reportable indications.
HP Inner case L/H	42	54	10	36.724	4.5	26-Feb	No reportable indications.
IP Inner case L/H	40	52	4	18.257	2	26-Feb	No reportable indications.
IP Inner case L/H	36.6	48.6	10	18.538	2	26-Feb	No reportable indications.
IP Inner case L/H	39	51	2	18.072	2.5	26-Feb	L78 not acceptable.
IP Inner case L/H	41.4	53.4	2	19.814	2.5	26-Feb	R76 not acceptable.
IP Inner case L/H	44.4	56.4	2	19.549	3.5	26-Feb	No reportable indications.
IP Inner case L/H	48	60	2	22.416	4.5	26-Feb	No reportable indications.
IP Inner case L/H	45.4	57.4	2	18.003	2.5	26-Feb	No reportable indications.
IP Inner case L/H	37.6	49.6	2	16.576	2	26-Feb	R71 not acceptable.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Bolting Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 26-Feb-20 Page 65 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4004 REV. 0

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

HP and IP Inner Casings L/H

INSPECTION RESULTS

WHITELIGHT METER:	Spectroline AccuMAX XRP-3000	S/N: 1913223/4	Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	482.3 fc.
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	329.8 fc.

Visual inspection of the HP and IP Inner Casings L/H resulted in the following:

- HP minor mechanical damage steam inlet
- IP mechanical damage in steam inlet
- IP damaged threads on studs #L71, L72 and R71



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 66 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Shells and Glands Findings	
Stage		Description	
N2 Packing Casing UH		<ul style="list-style-type: none"> • (6) areas with voids, 1/16" to 3/16" in diameter. • Mechanical damage to nozzle spill strips. • Mechanical damage to OD bolt holes and surrounding areas. 	
     			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 67 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		N2 Packing Casing L/H	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH:		MFG. / BATCH:	
Magnaflux 14A / 18B071		n/a	
WATER CONDITIONER MFG. / BATCH: Magnaflux WA-2B / 18J070			
MAGNETIC PARTICLE BATH CONCENTRATION: n/a			
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT:		READING: 2966 μ W/cm2	
Magnaflux EV6000 S/N: 2559			
BLACKLIGHT: n/a		READING: n/a μ W/cm2	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT:		READING: 0.43 fc.	
At surface of part			
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION: Coil OUTPUT: <input checked="" type="checkbox"/> HWDC Longitudinal Amps <input type="text" value="1000"/> <input checked="" type="checkbox"/> 3 TURN			
MAGNETIZATION: n/a OUTPUT: <input type="text" value="n/a"/> n/a <input type="text" value="n/a"/> TURN			
MAGNETIZATION: n/a OUTPUT: <input type="text" value="n/a"/> n/a <input type="text" value="n/a"/> TURN			
FIELD VERIFICATION INDICATOR: n/a			
MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020			
MFG: n/a			

INSPECTION RESULTS

Magnetic particle inspection of the N2 Packing Casing L/H resulted in no reportable indications.



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 68 of 264

CUSTOMER:				FCSS			
PO #: 4900073380				SURFACE CONDITION: In Service / Cleaned			
MATERIAL DESCRIPTION:				N2 Packing Casing Bolting L/H			
COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
R/L 91	n/a	n/a	2	n/a	2.125	n/a	L91 missing; R91 uninspectable
R/L 92	44.4	56.4	2	13.717	1.875	27-Feb	No reportable indications.
R/L 93	52.6	58.6	2	15.261	2.5	27-Feb	No reportable indications.
R/L 94	48.6	60.6	2	16.648	3	27-Feb	No reportable indications.
R/L 95	48.6	60.6	2	16.648	3	27-Feb	No reportable indications.
R/L 96	48.6	60.6	2	16.648	3	27-Feb	No reportable indications.
R/L 97	48.6	60.6	2	16.648	3	27-Feb	No reportable indications.
R/L 98	48.6	60.6	2	17.596	3.125	27-Feb	No reportable indications.
R/L 99	54.8	66.8	2	16.465	3.125	27-Feb	L99 not acceptable. R99 NRI
R/L 100	53.4	65.4	2	17.229	4	27-Feb	L100 not acceptable. L100 NRI
R/L 101	n/a	n/a	2	n/a	n/a	n/a	Both cut out
R/L 102	50	62	2	11.217	1.25	27-Feb	L102 cut out. R102 NRI
R/L 103	38.2	50.2	2	10.355	1.25	27-Feb	No reportable indications.
R/L 104	n/a	n/a	2	n/a	n/a	n/a	Both cut out

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Bolting Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 69 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4004 REV. 0

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:


N2 Packing Casing Bolting

INSPECTION RESULTS

WHITELIGHT METER:	Spectroline AccuMAX XRP-3000	S/N: 1913223/4	Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	320.5 fc.
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	191 fc.

Visual inspection of the N2 Packing Casing Bolting resulted in the following:

- Damaged studs: #R91, R94, R99, R100, R103, L94, L100, L103



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 27-Feb-20 Page 70 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		HP Dummy Rings U/H and L/H; N3 inner L/H; N1 inner L/H	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR:		n/a	
MFG. / BATCH: Magnaflux 14A / 18B071		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		Magnaflux WA-2B / 18J070	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due:	06/13/2020
BLACKLIGHT:	Magnaflux EV6000 S/N: 2559	READING:	2966 μ W/cm2
BLACKLIGHT:	n/a	READING:	n/a μ W/cm2
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due:	06/13/2020
WHITELIGHT:	At surface of part	READING:	0.43 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
MAGNETIZATION:	Coil OUTPUT: <input checked="" type="checkbox"/> HWDC	Longitudinal Amps	<input type="text" value="1000"/> <input checked="" type="checkbox"/> 3 TURN
MAGNETIZATION:	n/a OUTPUT: <input type="text" value="n/a"/>	n/a	<input type="text" value="n/a"/> <input type="checkbox"/> TURN
MAGNETIZATION:	n/a OUTPUT: <input type="text" value="n/a"/>	n/a	<input type="text" value="n/a"/> <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR:		n/a	
MFG:	Magnaflux M-500 s/n: 82127	Cal Due:	06/09/2020
MFG:	n/a		

INSPECTION RESULTS

Magnetic particle inspection of the following components resulted in no reportable indications:

- HP Dummy Rings U/H and L/H
- N3 inner L/H
- N1 inner L/H: some mechanical damage see picture



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

3-Angles NDE Report 2020-CF-5862 ...

3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Date: 27-Feb-20 Page 71 of 264

[illegible]

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419_Components Report_Bolting Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 28-Feb-20 Page 72 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4004 REV. 0

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

IP Inlet Casing U/H and L/H Welds

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_JK READING: 485 fc.

WHITELIGHT: n/a READING: n/a fc.

Visual inspection of the IP Inlet Casing U/H and L/H Welds resulted in the following:

- U/H: in one location material missing from weld
- L/H: no reportable indications



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2-Mar-20 Page 73 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-1003 REV. 3.2

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

HPIP Casing Studs

MATERIALS / EQUIPMENT

UT SCOPE:

COUPLANT

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

SAE 30

TRANSDUCER: LONGITUDNAL

MFG: GEIT Gamma .500" Round

Frequency: 5MHz.

S/N: 14A0010A

DELAY: 0.293

TRANSDUCER: SHEAR

WEDGE:

MFG: n/a

DELAY: n/a

CAL BLOCK: IIW: B06111

LINEARITY PERFORMED: OK

INSPECTION RESULTS

COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
R/L 1	53.8	65.8	2	40.854	4.5	2-Mar	No reportable indications.
R/L 2, 3, 34, 35	44	56	8	35.695	3.75	2-Mar	No reportable indications.
R/L 4, 5, 6, 32, 33	48.2	60.2	10	50.091	3.75	2-Mar	No reportable indications.
R/L 7, 29, 30, 31	51.6	63.6	8	50.888	4	2-Mar	No reportable indications.
R/L 8, 9, 10, 12, 13, 14, 15, 16, 17	55.2	67.2	18	51.51	4.25	2-Mar	No reportable indications.
R/S 11	50	62	2	53.014	4.5	2-Mar	No reportable indications.
R/L 18, 19, 20, 21, 22, 23	51.6	63.6	12	37.864	4.25	2-Mar	No reportable indications.
R/L 24	46.6	58.6	2	42.35	4.75	2-Mar	No reportable indications.
R/L 25, 26	51.6	63.6	4	39.789	4.75	2-Mar	No reportable indications.
R/L 27, 28	51.6	63.6	4	51.489	4.5	2-Mar	No reportable indications.
R/L 36, 37, 38	51.8	63.8	6	29.045	3.75	2-Mar	No reportable indications.
R/L 39	59	71	2	23.234	3.5	2-Mar	No reportable indications.
R/L 40	50.2	62.2	2	40.357	3.5	2-Mar	No reportable indications.
R/L 41	53.2	65.2	2	37.662	3.5	2-Mar	No reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting


3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project #: CF-5862
 Site: Comanche Generating Station
 Date: 8-Feb-20 Page 74 of 264

TURBINE ROTOR INSPECTION




TEST EXAMINER(S): Stephen Renkavinsky, Lawrence Craig, Joop Kraijesteijn
 ROTOR UNIT: Unit #3 LPA
 TYPE (SINGLE FLOW / DUAL FLOW): Dual NUMBER OF STAGES: 6 (12)
 TEST METHOD (S) UTILIZED: Magnetic Particle, Liquid Penetrant, Visual Testing
 DATE(S) TESTED: 02/05/2020 - 03/03/2020
 MISCELLANEOUS INFORMATION:

INSPECTION RESULTS OF:	INDICATIONS NOTED:		
	YES	NO	N/A
ROTOR SPINDLE	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PACKING GROOVES	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
JOURNALS	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
COUPLING	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
ROTATING BLADING	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
EROSION SHIELDS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
TIE-WIRES	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
COVERS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
TENONS	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
PHOTOS INCLUDED	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

NOTE: A "YES" RESPONSE TO ANY ITEM NOTING INDICATIONS SHALL REQUIRE A DETAILED DESCRIPTION OF FINDINGS.

ROTATING BLADE LOCATION KEY

VIEW FACING GENERATOR END COUPLING



☒ CW COUNT ☐ CCW COUNT

NOTE: WHERE APPLICABLE, THE NOTCH BUCKET SHALL BE CALLED #1 AND NUMBERED SEQUENTIALLY IN EITHER A CW OR CCW MANNER; IF NOT, BLADE #1 REFERENCE SHALL BE PROVIDED.

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 75 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 LPA

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_SR READING: 175.5 fc.

WHITELIGHT: Flashlight: Coast HX5_LC READING: 171.6 fc.

Reportable indications found. See following pages for a list of details and pictures.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 76 of 264

CUSTOMER:		FCSS	
PO #:4900073380		SURFACE CONDITION:Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results	
Stage		Description	
L-0 T	<ul style="list-style-type: none">Erosion found on all Z locks.General erosion found on erosion shields.Foreign object damage found in Erosion Shields on blades: 27,32,35,42,46,51 and 62Light pitting found on wheel dovetails and body.		
L-1 T	<ul style="list-style-type: none">Erosion/pitting presentPitting found on all blades. Mostly around snubbers and on the admission side.		
L-2 T	<ul style="list-style-type: none">Erosion/pitting presentLight pitting found on wheel dovetails and body.		
L-3 T	<ul style="list-style-type: none">Erosion/pitting present		
L-4 T	<ul style="list-style-type: none">Light foreign object damage found on leading edges.Pitting found on all blades.		
L-5 T	<ul style="list-style-type: none">Light foreign object damage found on leading edges.Pitting found on all blades.		
L-5 G	<ul style="list-style-type: none">Light foreign object damage found on leading edges.Pitting found on all blades.		
L-4 G	<ul style="list-style-type: none">Light foreign object damage found on leading edges.Pitting found on all blades.		
L-3 G	<ul style="list-style-type: none">Erosion/pitting present		
L-2 G	<ul style="list-style-type: none">Erosion/pitting presentLight pitting found on wheel dovetails and body.Above foreign object damage found on blade #7		
L-1 G	<ul style="list-style-type: none">Erosion/pitting presentPitting found on all blades. Mostly around snubbers and on the admission side.		
L-0 G	<ul style="list-style-type: none">Erosion found on all Z locks.General erosion found on erosion shields.Light pitting found on wheel dovetails and body.		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20

Page

77

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 1	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Erosion found on all Z locks. General erosion found on erosion shields. Foreign object damage found in Erosion Shields on blades: 27,32,35,42,46,51 and 62 Light pitting found on wheel dovetails and body. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 78 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 2	
Stage		Description	
L-1 T	<ul style="list-style-type: none"> Erosion/pitting present Pitting found on all blades. Mostly around snubbers and on the admission side. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 79 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 3	
Stage	Description		
L-2 T	<ul style="list-style-type: none"> Erosion/pitting present Light pitting found on wheel dovetails and body. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 80 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 4	
Stage	Description		
L-3 T	• Erosion/pitting present		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 81 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 5	
Stage	Description		
L-4 T	<ul style="list-style-type: none"> • Light foreign object damage found on leading edges. • Pitting found on all blades. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 82 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 6	
Stage	Description		
L-5 T	<ul style="list-style-type: none"> • Light foreign object damage found on leading edges. • Pitting found on all blades. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20

Page

83

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 7	
Stage		Description	
L-0 G	<ul style="list-style-type: none"> Erosion found on all Z locks. General erosion found on erosion shields. Light pitting found on wheel dovetails and body. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 84 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 8	
Stage	Description		
L-1 G	<ul style="list-style-type: none"> Erosion/pitting present Pitting found on all blades. Mostly around snubbers and on the admission side. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...








3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 85 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 9	
Stage		Description	
L-2 G		<ul style="list-style-type: none"> Erosion/pitting present Light pitting found on wheel dovetails and body. Above foreign object damage found on blade #7 	
  			
 			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 86 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 10	
Stage		Description	
L-3 G	• Erosion/pitting present		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...





3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 87 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 11	
Stage	Description		
L-4 G	<ul style="list-style-type: none"> • Light foreign object damage found on leading edges. • Pitting found on all blades. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...






3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 88 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA VT Results Page 12	
Stage	Description		
L-5 G	<ul style="list-style-type: none"> • Light foreign object damage found on leading edges. • Pitting found on all blades. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 6-Feb-20 Page 89 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	3A-NDE-2001 REV. 6	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14A / 18B071		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH: Magnaflux WA-2B / 18J070			
MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25			
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2559		READING: 4161 μ W/cm ²	
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 4322 μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.64 fc.	
WHITELIGHT: At surface of part		READING: 0.48 fc.	
MAGNETIZATION: Head Shot		OUTPUT: FWDC	Circular Amps 3220-8820 <input type="checkbox"/> TURN
MAGNETIZATION: Bucking Field		OUTPUT: FWDC	Longitudinal Amps 1000-1300 <input type="checkbox"/> 6 TURN
MAGNETIZATION: n/a		OUTPUT: n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 4-230 Miniature QQI			
MFG: MXI 10KFW3 s/n: 71000 Cal Due: 06/18/2020			
MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020 / Parker B-300 s/n: 25694 Cal Due: 06/09/20			

INSPECTION RESULTS

Head Shot and Bucking Field performed.

Reportable indications found. See following sheet for a list of details and pictures.

Rotor demagnetized +/- 5 Gauss.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 6-Feb-20 Page 90 of 264

CUSTOMER:		FCSS
PO #:	4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION: Comanche Unit 3 LPA MT Results		
Stage	Description	
L-0 G	• No reportable indications found.	
L-1 G	<ul style="list-style-type: none"> • 1-1.5" crack-like indications on discharge side of all snubbers. • Multiple crack-like indications found on all blades on admission side towards root in corrosion areas 	
L-2 G	• No reportable indications found.	
L-3 G	• No reportable indications found.	
L-4 G	• No reportable indications found.	
L-5 G	• No reportable indications found.	
L-5 T	• No reportable indications found.	
L-4 T	• No reportable indications found.	
L-3 T	• No reportable indications found.	
L-2 T	• No reportable indications found.	
L-1 T	<ul style="list-style-type: none"> • 1-1.5" crack-like indications on discharge side of all snubbers. • Multiple crack-like indications found on all blades on admission side towards root in corrosion areas 	
L-0 T	• No reportable indications found.	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 6-Feb-20 Page 91 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA MT Results Page 1	
Stage		Description	
L-1 G	<ul style="list-style-type: none"> 1-1.5" crack-like indications on discharge side of all snubbers. Multiple crack-like indications found on all blades on admission side towards root in corrosion areas Examples shown below 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 6-Feb-20 Page 92 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA MT Results Page 2	
Stage	Description		
L-1 T	<ul style="list-style-type: none"> 1-1.5" crack-like indications on discharge side of all snubbers. Multiple crack-like indications found on all blades on admission side towards root in corrosion areas Examples shown below 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20 Page 93 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	3A-NDE-2001 REV. 6	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14AM / 18K20K		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25			
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 4491 μ W/cm2	
BLACKLIGHT: n/a		READING: n/a μ W/cm2	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.44 fc.	
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION:	Yoke	OUTPUT: <input type="checkbox"/> AC	Longitudinal Amps <input type="checkbox"/> n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI			
MFG:	Parker B-300	s/n: 25694	Cal Due: 06/09/20
MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020 / Parker B-300 s/n: 25694 Cal Due: 06/09/20			

INSPECTION RESULTS

Hand yoke of covers and blade roots.

No reportable indications found.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20 Page 94 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA Erosion Shields	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W/cm}^2$
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W/cm}^2$
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Fenix UC35_SR	READING:	311.7 fc.
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	245.1 fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input type="checkbox"/> Solvent Removable <input checked="" type="checkbox"/> Water Washable		

INSPECTION RESULTS

Stage	Description
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,3,5,8,9,12-15,18-20,23,24,27,31,33,34,37,38,40,41-47,48,49,53-56,58
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,2,4,6-8,14-16,18-20,22,26-29,31-34,35-38,41-44,46,48,51,53-55,58

See following pages for pictures.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20

Page

95

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA PT Results Page 1	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,3,5,8,9,12-15,18-20,23,24,27,31,33,34,37,38,40,41-47,48,49,53-56,58 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20

Page

96

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA PT Results Page 2	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,3,5,8,9,12-15,18-20,23,24,27,31,33,34,37,38,40,41-47,48,49,53-56,58 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20

Page

97

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA PT Results Page 3	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,3,5,8,9,12-15,18-20,23,24,27,31,33,34,37,38,40,41-47,48,49,53-56,58 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20 Page 98 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA PT Results Page 4	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,2,4,6-8,14-16,18-20,22,26-29,31-34,35-38,41-44,46,48,51,53-55,58 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20

Page 99 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA PT Results Page 5	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,2,4,6-8,14-16,18-20,22,26-29,31-34,35-38,41-44,46,48,51,53-55,58 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Feb-20

Page 100 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA PT Results Page 6	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. 1,2,4,6-8,14-16,18-20,22,26-29,31-34,35-38,41-44,46,48,51,53-55,58 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Mar-20 Page 101 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	3A-NDE-2001 REV. 6	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA L-1 Blade Attachment Serrations	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR:		n/a	
MFG. / BATCH: Magnaflux 14AM / 19L02K		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020	
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 4537 μ W/cm ²	
BLACKLIGHT: n/a		READING: n/a μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020	
WHITELIGHT: At surface of part		READING: 0.17 fc.	
WHITELIGHT: Flashlight: Fenix UC35_JK		READING: 410.8 fc.	
MAGNETIZATION:	Coil Wrap	OUTPUT: FWDC	Longitudinal Amps 1900 3 TURN
MAGNETIZATION:	n/a	OUTPUT: n/a	n/a TURN
MAGNETIZATION:	n/a	OUTPUT: n/a	n/a TURN
FIELD VERIFICATION INDICATOR:		n/a	
MFG:	MXI 10KFW3	s/n: 71000	Cal Due: 06/18/2020
MFG:	n/a		

INSPECTION RESULTS

Coil inspection of the LPA L-1 blade root serrations resulted in no reportable indications.

Visually the following was observed:

- overall pitting
- (1) Folded metal GE

See following page for pictures.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Mar-20 Page 102 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPA L-1 Blade Attachment Serrations	

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 10-Feb-20 Page 103 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-2013 REV. 0*

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

LPA Stationary Components

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR: n/a

MFG. / BATCH: Magnaflux 14A / 18B071 MFG. / BATCH: Magnaflux WA-2B / 18J070

WATER CONDITIONER MFG. / BATCH: n/a

MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2559 READING: See Following $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: See Following fc.

WHITELIGHT: n/a READING: n/a fc.

MAGNETIZATION: Coil OUTPUT: ☐ HWDC Longitudinal Amps ☐ 1000-1300 ☐ 3 TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURN

FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI

MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020

MFG: n/a

INSPECTION RESULTS

LPA Diaphragm set: See following sheet for details.

Stationary parts demagnetized +/- 3 Gauss.

* Diaphragms were not completely blasted therefore headshot could not be performed.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Date: 10-Feb-20 Page 104 of 264

Page 489 of 714

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 105 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
1TU	<ul style="list-style-type: none"> Foreign object damage found on the following blades: 2,3,7,9,11,16,19,34,37,41 and 51. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 106 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
1TL	<ul style="list-style-type: none"> Foreign object damage found on the following blades: 62,65,67,69,74,765,78,79,81-83,86,87,89,90,92 and 98. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 107 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
1GU	<ul style="list-style-type: none"> Foreign object damage found on the following blades: 3,4,11,12,16,48,50,51,54-56,59 and 60. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 108 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
1GL	<ul style="list-style-type: none"> Foreign object damage found on the following blades: 62,63,75,80,85,87,90-92,115 and 117. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a


Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862
 Site: Comanche Generating Station
 Date: 5-Feb-20 Page 109 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
2TU	• Lite pitting on all surfaces.		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 110 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage		Description	
2TL	<ul style="list-style-type: none"> Pitting on all surfaces. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 111 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
2GU	<ul style="list-style-type: none"> • Lite pitting on all surfaces. • Blade 51: Foreign object damage on trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 112 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage		Description	
2GL	<ul style="list-style-type: none"> Pitting on all surfaces. 		






NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 113 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage		Description	
3GL	<ul style="list-style-type: none"> Pitting on all surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 114 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
3GU	<ul style="list-style-type: none"> Moderate pitting on all surfaces. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...





3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 115 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
3TL	<ul style="list-style-type: none"> Pitting on all surfaces. 		
   			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20 Page 116 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
3GU	<ul style="list-style-type: none"> Pitting on all surfaces. Blade 23: Foreign object damage on trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station



Date: 5-Feb-20

Page

117

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
4TU	<ul style="list-style-type: none"> Pitting on all surfaces. 		
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 118 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
4TL	<ul style="list-style-type: none"> Pitting on all surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Feb-20

Page

119

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
4GU	<ul style="list-style-type: none"> Pitting on all surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 120 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
4GL	<ul style="list-style-type: none"> Pitting on all surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Feb-20

Page

121

of

264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPA Stationary Components	
Stage	Description		
5TU	<ul style="list-style-type: none"> Foreign object damage found on blade 1 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT IILawrence Craig MT/PT/VT IIn/an/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 122 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		LPA Diaphragm Bolts	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14A / 18B071		MFG. / BATCH: Magnaflux 14AM / 18K20K	
WATER CONDITIONER MFG. / BATCH:		Magnaflux WA-2B / 18J070	
MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25			
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2559		READING: 2999-4047 μ W/cm2	
BLACKLIGHT: n/a		READING: n/a μ W/cm2	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.15 fc.	
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION: Coil		OUTPUT: <input checked="" type="checkbox"/> HWDC	Longitudinal Amps <input type="checkbox"/> 1000-1300 <input checked="" type="checkbox"/> 3 TURN
MAGNETIZATION: n/a		OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
MAGNETIZATION: n/a		OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI			
MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020			
MFG: n/a			

INSPECTION RESULTS

Stage 6T: (4) Bolts - No reportable indications.
 Stage 5T: (4) Bolts - No reportable indications.
 Stage 4,3,2T: (9) Bolts - No reportable indications.
 Stage 1T: (2) Bolts - No reportable indications.
 Stage 6G: (4) Bolts - No reportable indications.
 Stage 5G: (4) Bolts - No reportable indications.
 Stage 4,3,2G: (15) Bolts - No reportable indications.
 Stage 1G: (2) Bolts - No reportable indications.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 8-Feb-20 Page 123 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-1003 REV. 3.2

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

LPA Diaphragm Bolting

MATERIALS / EQUIPMENT

UT SCOPE:

COUPLANT

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

Ultragel II / 19E099

TRANSDUCER: LONGITUDINAL

MFG: GEIT Gamma .500" Round

Frequency: 5MHz.

S/N: 14A0010A

DELAY:

TRANSDUCER: SHEAR

WEDGE:

MFG: n/a

DELAY: n/a

CAL BLOCK: IIW: B06111

LINEARITY PERFORMED: OK

INSPECTION RESULTS

COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
LPA Diaphragm Bolts	53.6	59.6	4	6.6	0.75	2/8/2020	No reportable indications.
	51.2	63.2	4	9.92	1	2/8/2020	No reportable indications.
	50.4	62.4	2	11.762	1	2/8/2020	No reportable indications.
	52.4	64.4	2	7.08	1	2/8/2020	No reportable indications.
	49.8	61.8	1	11.39	2	2/8/2020	No reportable indications.
	54.6	66.5	3	12.58	1.75	2/8/2020	No reportable indications.
	46	58	3	11.39	1.75	2/8/2020	No reportable indications.
	44.4	56.4	6	7.65	1.25	2/8/2020	No reportable indications.
	45.4	57.4	1	13.95	1.75	2/8/2020	No reportable indications.
	42.4	54.2	4	18.29	1.75	2/8/2020	No reportable indications.
	46.8	58.8	5	7.85	1.25	2/8/2020	No reportable indications.
	47.4	59.4	2	15.52	1.75	2/8/2020	No reportable indications.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 124 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-1003 REV. 3.2

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

LPA Casing Studs

MATERIALS / EQUIPMENT

UT SCOPE:

COUPLANT

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

SAE 30

TRANSDUCER: LONGITUDINAL

MFG: GEIT Gamma .500" Round

Frequency: 5MHz.

S/N: 14A0010A

DELAY: 0.293

TRANSDUCER: SHEAR

WEDGE:

MFG: n/a

DELAY: n/a

CAL BLOCK: IIW: B06111

LINEARITY PERFORMED: OK

INSPECTION RESULTS

COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
R/L 201, 244	39	51	4	14.146	2.25	29-Feb	No reportable indications.
R/L 202, 243	39	51	4	11.014	1.75	29-Feb	No reportable indications.
R/L 203, 204, 206, 208, 209, 236, 237, 239, 241, 242	39	51	20	11.79	2	29-Feb	No reportable indications.
R/L 210-221 223-235	39	51	50	13.363	2.75	29-Feb	No reportable indications.
R/L 222	39	51	2	14.339	2.75	29-Feb	No reportable indications.
R/L 205, 207, 238, 240	39	51	8	13.341	2	29-Feb	No reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project #: CF-5862
Site: Comanche Generating Station
Date: 1-Feb-20 Page 125 of 264

TURBINE ROTOR INSPECTION




TEST EXAMINER(S): Stephen Renkavinsky, Lawrence Craig, Joop Kraijesteijn
ROTOR UNIT: Unit #3 LPB
TYPE (SINGLE FLOW / DUAL FLOW): Dual NUMBER OF STAGES: 6 (12)
TEST METHOD (S) UTILIZED: Magnetic Particle, Liquid Penetrant, Visual Testing
DATE(S) TESTED: 01/28/2020 - 02/01/2020
MISCELLANEOUS INFORMATION:

INSPECTION RESULTS OF:	INDICATIONS NOTED:		
	YES	NO	N/A
ROTOR SPINDLE	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PACKING GROOVES	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
JOURNALS	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
COUPLING	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
ROTATING BLADING	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
EROSION SHIELDS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
TIE-WIRES	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
COVERS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
TENONS	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
PHOTOS INCLUDED	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

NOTE: A "YES" RESPONSE TO ANY ITEM NOTING INDICATIONS SHALL REQUIRE A DETAILED DESCRIPTION OF FINDINGS.

ROTATING BLADE LOCATION KEY

VIEW FACING GENERATOR END COUPLING



☒ CW COUNT ☐ CCW COUNT

NOTE: WHERE APPLICABLE, THE NOTCH BUCKET SHALL BE CALLED #1 AND NUMBERED SEQUENTIALLY IN EITHER A CW OR CCW MANNER; IF NOT, BLADE #1 REFERENCE SHALL BE PROVIDED.

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 126 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 LPB

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_SR READING: 247 fc.

WHITELIGHT: Flashlight: Coast HX5_LC READING: 192.7 fc.

Reportable indications found. See following sheet for a list of details and pictures.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 127 of 264

CUSTOMER: FCSS	
PO #: 4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION: Comanche Unit 3 LPB VT Results	
Stage	Description
L-0 G	<ul style="list-style-type: none"> Erosion/pitting and foreign object damage found on all blades and erosion shields. Erosion found on all Z locks. Medium to heavy mechanical damage found on the leading edges of the following blades. Numbered as marked: 11-54, 56, 57 and 58.
L-1 G	<ul style="list-style-type: none"> (7) Blades removed. Pitting found on all blades. Mostly around snubbers and on the admission side. Foreign object damage and missing material found on the following blades. Numbered as marked: 8, 9, 13, 14, 20, 22, 26, 27, 29, 31, 37, 38, 46, 49-51, 54, 55, 56, 57. Blade 34: Foreign object strike to cover.
L-2 G	<ul style="list-style-type: none"> Erosion/pitting present
L-3 G	<ul style="list-style-type: none"> Erosion/pitting present
L-4 G	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers.
L-5 G	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers.
L-5 T	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present.
L-4 T	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers.
L-3 T	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers.
L-2 T	<ul style="list-style-type: none"> Erosion/pitting present
L-1 T	<ul style="list-style-type: none"> Pitting found on all blades. Mostly around snubbers and on the admission side.
L-0 T	<ul style="list-style-type: none"> Erosion found on all Z locks. Erosion/pitting found on all blades and erosion shields. Foreign object damage found on the following erosion shields on the as marked blades: 10, 15, 17, 23, 28, 30 and 40.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 128 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Erosion/pitting and foreign object damage found on all blades and erosion shields. Erosion found on all Z locks. Medium to heavy mechanical damage found on the leading edges of the following blades. Numbered as marked: 1-54, 56, 57 and 58. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 129 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 2	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 130 of 264

CUSTOMER:

FCSS

PO #:

4900073380

SURFACE CONDITION:

Oxide Blasted

MATERIAL DESCRIPTION:

Comanche Unit 3 LPB VT Results Page 3



NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 131 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 4	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 132 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 5	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 133 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 6	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 134 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage	Description		
L-1 G	<ul style="list-style-type: none"> (7) Blades removed. Pitting found on all blades. Mostly around snubbers and on the admission side. Foreign object damage and missing material found on the following blades. Numbered as marked: 8, 9, 13, 14, 20, 22, 26, 27, 29, 31, 37, 38, 46, 49-51, 54, 55, 56, 57. Blade 34: Foreign object strike to cover. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 135 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 2	
Stage	Description		
L-1 G	<ul style="list-style-type: none"> (7) Blades removed. Pitting found on all blades. Mostly around snubbers and on the admission side. Foreign object damage and missing material found on the following blades. Numbered as marked: 8, 9, 13, 14, 20, 22, 26, 27, 29, 31, 37, 38, 46, 49-51, 54, 55, 56, 57. Blade 34: Foreign object strike to cover. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 136 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-2 G	• Erosion/pitting present		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 137 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-3 G	• Erosion/pitting present		
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...






3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 138 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-4 G	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 139 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-5 G		<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers. 	
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...






3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 140 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage	Description		
L-5 T	<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...






3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 141 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-4 T		<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers. 	
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 142 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-3 T		<ul style="list-style-type: none"> Erosion/pitting present Light foreign object damage present. Deposits under covers. 	
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 143 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-2 T	• Erosion/pitting present		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...





3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 144 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage	Description		
L-I T	• Pitting found on all blades. Mostly around snubbers and on the admission side.		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Jan-20 Page 145 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB VT Results Page 1	
Stage		Description	
L-0 T		<ul style="list-style-type: none"> Erosion found on all Z locks. Erosion/pitting found on all blades and erosion shields. Foreign object damage found on the following erosion shields on the as marked blades: 10, 15, 17, 23, 28, 30 and 40. 	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 146 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: 3A-NDE-2001 REV. 6

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 LPB

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR: n/a

MFG. / BATCH: Magnaflux 14A / 18B071 MFG. / BATCH: n/a

WATER CONDITIONER MFG. / BATCH: Magnaflux WA-2B / 18J070

MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2559 READING: 2542 $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: Magnaflux EV6000 S/N: 2421 READING: 2966 $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: 0.19 fc.

WHITELIGHT: At surface of part READING: 0.42 fc.

MAGNETIZATION: Head Shot OUTPUT: FWDC Circular Amps 3220-5730 ☐ TURNMAGNETIZATION: Bucking Field OUTPUT: FWDC Longitudinal Amps 1000-1300 ☐ 6 TURNMAGNETIZATION: n/a OUTPUT: n/a n/a ☐ TURN

FIELD VERIFICATION INDICATOR: n/a

MFG: MXI 10KFW3 s/n: 71000 Cal Due: 06/18/2020

MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020 / Parker B-300 s/n: 25694 Cal Due: 06/09/20

INSPECTION RESULTS

Head Shot and Bucking Field performed.

Reportable indications found. See following sheet for a list of details and pictures.

Rotor demagnetized +/- 5 Gauss.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 147 of 264

CUSTOMER:		FCSS
PO #:	4900073380	SURFACE CONDITION: Oxide Blasted
MATERIAL DESCRIPTION: Comanche Unit 3 LPB MT Results		
Stage	Description	
L-0 G	• No reportable indications found.	
L-1 G	<ul style="list-style-type: none"> • 1-1.5" crack-like indications on discharge side of all snubbers. • Multiple crack-like indications found on all blades on admission side towards root in corrosion areas 	
L-2 G	• No reportable indications found.	
L-3 G	• No reportable indications found.	
L-4 G	• No reportable indications found.	
L-5 G	• No reportable indications found.	
L-5 T	• No reportable indications found.	
L-4 T	• No reportable indications found.	
L-3 T	• No reportable indications found.	
L-2 T	• No reportable indications found.	
L-1 T	<ul style="list-style-type: none"> • 1-1.5" crack-like indications on discharge side of all snubbers. • Multiple crack-like indications found on all blades on admission side towards root in corrosion areas 	
L-0 T	• No reportable indications found.	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...






3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 148 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB MT Results Page 1	
Stage		Description	
L-1 G	<ul style="list-style-type: none"> 1-1.5" crack-like indications on discharge side of all snubbers. Multiple crack-like indications found on all blades on admission side towards root in corrosion areas Examples shown below 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 149 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB MT Results Page 1	
Stage		Description	
L-1 T	<ul style="list-style-type: none"> 1-1.5" crack-like indications on discharge side of all snubbers. Multiple crack-like indications found on all blades on admission side towards root in corrosion areas Examples shown below 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 1-Feb-20 Page 150 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: 3A-NDE-2001 REV. 6

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 LPB

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR: n/a

MFG. / BATCH: Magnaflux 14AM / 18K20K MFG. / BATCH: n/a

WATER CONDITIONER MFG. / BATCH: n/a

MAGNETIC PARTICLE BATH CONCENTRATION: n/a

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2421 READING: 3225 $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: 0.45 fc.

WHITELIGHT: n/a READING: n/a fc.

MAGNETIZATION: Yoke OUTPUT: ☒ AC Longitudinal Amps ☐ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a ☐ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a ☐ TURN

FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI

MFG: Parker B-300 s/n: 25694 Cal Due: 06/09/20

MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020 / Parker B-300 s/n: 25694 Cal Due: 06/09/20

INSPECTION RESULTS

Hand yoke of covers and blade roots.

No reportable indications found.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 151 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: 3A-NDE-3000 REV. 9

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Comanche Unit 3 LPB Erosion Shields

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 19J01K

PENETRANT MFG / BATCH: Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 19A08K

OTHER MATERIALS

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_SR READING: 265.7 fc.

WHITELIGHT: Flashlight: Coast HX5_LC READING: 249 fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☐ Solvent Removable ☒ Water Washable

INSPECTION RESULTS

Stage	Description
L-0 G	• Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57.
L-0 T	• Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1, 2, 4, 5, 9-11, 17, 19, 20, 24, 26-30, 36, 37, 38, 40, 45, 46, 48, 49, 51-53, 55, 57 and 58.

See following pages for pictures.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 152 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 1	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 153 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 2	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 154 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 3	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 155 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 4	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 156 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 5	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 157 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 6	
Stage	Description		
L-0 G	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1-25, 27-29, 31, 34, 37-39, 41-52, and 54-57. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 158 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 1	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1, 2, 4, 5, 9-11, 17, 19, 20, 24, 26-30, 36, 37, 38, 40, 45, 46, 48, 49, 51-53, 55, 57 and 58. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 159 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 2	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1, 2, 4, 5, 9-11, 17, 19, 20, 24, 26-30, 36, 37, 38, 40, 45, 46, 48, 49, 51-53, 55, 57 and 58. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 30-Jan-20 Page 160 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB PT Results Page 3	
Stage	Description		
L-0 T	<ul style="list-style-type: none"> Bleedout found of the following blades. Mostly in foreign object areas. Numbered as marked: 1, 2, 4, 5, 9-11, 17, 19, 20, 24, 26-30, 36, 37, 38, 40, 45, 46, 48, 49, 51-53, 55, 57 and 58. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 24-Feb-20 Page 161 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	3A-NDE-2001 REV. 6	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Comanche Unit 3 LPB L-1 Blade Attachment Serrations			
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14AM / 19L02K		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 3164 μ W/cm ²	
BLACKLIGHT: n/a		READING: n/a μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.32 fc.	
WHITELIGHT: Flashlight: Fenix UC35_JK		READING: 464.4 fc.	
MAGNETIZATION:	Coil Wrap	OUTPUT: FWDC	Longitudinal Amps 2300 3 TURN
MAGNETIZATION:	n/a	OUTPUT: n/a	n/a TURN
MAGNETIZATION:	n/a	OUTPUT: n/a	n/a TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI			
MFG:	MXI 10KFW3	s/n: 71000	Cal Due: 06/18/2020
MFG:	n/a		

INSPECTION RESULTS

Coil inspection of the LPB L-1 blade root serrations resulted in no reportable indications.

Visually the following was observed:

- overall pitting
- (1) FOD location GE
- (6) FOD locations TE

See following pages for pictures.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 24-Feb-20 Page 162 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB L-1 Blade Attachment Serrations	
			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 24-Feb-20 Page 163 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Comanche Unit 3 LPB L-1 Blade Attachment Serrations	

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Feb-20 Page 164 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2013 REV. 0*	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		LPB Stationary Components	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH:		Magnaflux 14A / 18B071	
MFG. / BATCH:		Magnaflux WA-2B / 18J070	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		.15-.25	
BLACKLIGHT METER:		Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020	
BLACKLIGHT:		Magnaflux EV6000 S/N: 2559	
BLACKLIGHT:		n/a	
WHITELIGHT METER:		Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020	
WHITELIGHT:		At surface of part	
WHITELIGHT:		n/a	
MAGNETIZATION:		Coil OUTPUT: <input type="checkbox"/> HWDC Longitudinal Amps <input type="checkbox"/> 1000-1300 <input type="checkbox"/> 3 TURN	
MAGNETIZATION:		n/a OUTPUT: <input type="checkbox"/> n/a <input type="checkbox"/> TURN	
MAGNETIZATION:		n/a OUTPUT: <input type="checkbox"/> n/a <input type="checkbox"/> TURN	
FIELD VERIFICATION INDICATOR:		QQI: KSC 4-230 Miniature QQI	
MFG:		Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020	
MFG:		n/a	

INSPECTION RESULTS

LPB Diaphragm set: See following pages for details.

Stationary parts demagnetized +/- 3 Gauss.

* Diaphragms were not completely blasted therefore headshot could not be performed.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Feb-20 Page 165 of 264

STATIONARY COMPONENTS REPORT FORM LPB[illegible]

Data sheets of indications and photos on following sheets.

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419_Components Report Stationary Components Report Form

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 166 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage		Description	
1TU	<ul style="list-style-type: none"> Partitions: 3,7,14,19,24,29,32,37,51,60: Foreign object damage in trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 167 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
1TL	<ul style="list-style-type: none"> Partitions: 102,110,111,112,119: Foreign object damage in trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...





3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 168 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
1GU	<ul style="list-style-type: none"> Partitions 6: 1/16" Tear in trailing edge Partitions: 4,6,14,19,20,25,27,28,30,32,35,40,44,45,47,50,51,53-55,58,60-61: Foreign object damage in trailing edge. 		
 			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 169 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
1GL	<ul style="list-style-type: none"> Partitions: 98,72,78,87,88,90,94,100,102,105,107,110-113,150,122: Foreign object damage in trailing edge. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2009 Page 170 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
2TU	<ul style="list-style-type: none"> • Damage to spill strips. • Erosion/pitting of blade surfaces. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 171 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
2TL	<ul style="list-style-type: none"> • Damage to spill strips. • Erosion/pitting of blade surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2009 Page 172 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
2GU	<ul style="list-style-type: none"> • Blade 21: foreign object damage on trailing edge. • Erosion/pitting of blade surfaces. • Minor foreign object damage on trailing edge. 		
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 173 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
2GL	<ul style="list-style-type: none"> • Damage to spill strips. • Erosion/pitting of blade surfaces. • Blades 74 and 84: Foreign object damage on trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2009 Page 174 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
3TU	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 175 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
3TL	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. 		
   			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 176 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
3GU	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. • Blades 23-25: Foreign object damage on trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 177 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
3GL	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. • Blades 83 90: Foreign object damage on trailing edge. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 178 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
4TU	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 179 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
4TL	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2019 Page 180 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
4GU	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 02/03/2009 Page 181 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
4GL	<ul style="list-style-type: none"> • Thinning of trailing edges. • Erosion/pitting of blade surfaces. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 182 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
5GL	<ul style="list-style-type: none"> • Damage to spill strip on discharge side. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 1-Feb-20 Page 183 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
6GU	<ul style="list-style-type: none"> Partitions 3,10,13 and 27: Mechanical damage to admission side Ring by partition 20: 1/4" tear in foreign object damage area, admission side. Ring between partition 13: foreign object damage, admission side. Partitions 2,4,5,7,10,11,13-15,17,19,20-23,25-27: foreign object damage, discharge side. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 31-Jan-20 Page 184 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: Oxide Blasted	
MATERIAL DESCRIPTION:		LPB Stationary Components	
Stage	Description		
6GL	<ul style="list-style-type: none"> Partition 28: Multiple crack-like indications in foreign object strike area in leading edge. Partition 29: foreign object damage. Ring between partition 28 and 30: foreign object damage. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Feb-20 Page 185 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-2000 REV. 11

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

LPB Diaphragm Bolts

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR:

MFG. / BATCH: Magnaflux 14A / 18B071 MFG. / BATCH: Magnaflux 14AM / 18K20K

WATER CONDITIONER MFG. / BATCH: Magnaflux WA-2B / 18J070

MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2559 READING: $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: fc.WHITELIGHT: n/a READING: fc.MAGNETIZATION: Coil OUTPUT: HWDC Longitudinal Amps 1000-1300 3 TURNMAGNETIZATION: n/a OUTPUT: n/a TURNMAGNETIZATION: n/a OUTPUT: n/a TURN

FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI

MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020

MFG: n/a

INSPECTION RESULTS

Stage 6T: (4) Bolts - No reportable indications.
 Stage 5T: (4) Bolts - No reportable indications.
 Stage 4T: (4) Bolts - No reportable indications.
 Stage 4,3,2T: (11) Bolts - No reportable indications.
 Stage 1T: (2) Bolts - No reportable indications.
 Stage 6G: (4) Bolts - No reportable indications.
 Stage 5G: (4) Bolts - No reportable indications.
 Stage 4G: (4) Bolts - No reportable indications.
 Stage 4,3,2G: (11) Bolts - (10) No reportable indications. (1) Threads Heavily galled.
 Stage 1G: (2) Bolts - No reportable indications.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Feb-20 Page 186 of 264


ULTRASONIC INSPECTION

CUSTOMER:		FCSS					
PO #:	4900073380	SURFACE CONDITION:		In Service / Cleaned			
PROCEDURE/SPEC:	KT-NDE-1003 REV. 3.2	ACCEPTANCE STD:		Report Findings			
MATERIAL DESCRIPTION:		LPB Diaphragm Bolting					
MATERIALS / EQUIPMENT							
UT SCOPE:						COUPLANT	
MFG:	GEIT USMGO	S/N: 11100358	CAL DUE: 01/06/21			Ultragel II / 19E099	
TRANSDUCER: LONGITUDINAL							
MFG:	GEIT Gamma	.500" Round	Frequency: 5MHz.		S/N: 14A0010A	DELAY:	
TRANSDUCER: SHEAR		WEDGE:					
MFG:	n/a					DELAY: n/a	
CAL BLOCK:		IIW: B06111		LINEARITY PERFORMED:		OK	
INSPECTION RESULTS							
COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
LPB Diaphragm Bolts	66.2	72.2	4	11.98	1.125	2/4/2020	No reportable indications
	56.8	68.8	2	15.61	1.125	2/4/2020	No reportable indications
	64.8	70.8	2	8.9	1.125	2/4/2020	No reportable indications
	61.2	67.2	4	6.6	0.75	2/4/2020	No reportable indications
	58.6	70.6	2	11.7	0.75	2/4/2020	No reportable indications
	50.8	62.8	2	9.9	0.75	2/4/2020	No reportable indications
	58.2	64.2	2	7.08	0.75	2/4/2020	No reportable indications
	53	59	2	9.9	0.75	2/4/2020	No reportable indications
	54.4	66.4	3	18.31	1.75	2/3/2020	No reportable indications
	70.4	76.4	2	7.89	1.25	2/3/2020	No reportable indications
	46.2	58.2	4	11.4	2	2/3/2020	No reportable indications
	48.4	60.4	4	11.4	1.75	2/3/2020	No reportable indications
48.4	60.4	4	12.6	1.75	2/3/2020	No reportable indications	

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting

3-Angles NDE Report 2020-CF-5862 ...



Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 188 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-1003 REV. 3.2

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

LPB Casing Studs

MATERIALS / EQUIPMENT

UT SCOPE:

COUPLANT

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

SAE 30

TRANSDUCER: LONGITUDINAL

MFG: GEIT Gamma .500" Round

Frequency: 5MHz.

S/N: 14A0010A

DELAY: 0.293

TRANSDUCER: SHEAR

WEDGE:

MFG: n/a

DELAY: n/a

CAL BLOCK: IIW: B06111

LINEARITY PERFORMED: OK


INSPECTION RESULTS

COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
R/L 401, 444	39	51	4	14.146	2.25	29-Feb	No reportable indications.
R/L 402, 443	39	51	4	11.014	1.75	29-Feb	No reportable indications.
R/L 403, 404, 406, 408, 409, 436, 437, 439, 441, 442	39	51	20	11.79	2	29-Feb	No reportable indications.
R/L 410-421 423-435	39	51	49/50	13.363	2.75	29-Feb	No reportable indications. R413 not inspected. Was already rejected.
R/L 422	39	51	2	14.339	2.75	29-Feb	No reportable indications.
R/L 405, 407, 438, 440	39	51	8	13.341	2	29-Feb	No reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting

3-Angles NDE Report 2020-CF-5862 ...



Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 190 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-2000 REV. 11

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Shells and Glands Page 1

MATERIALS / EQUIPMENT

PARTICLES: ☒ WET ☐ DRY ☒ FLUORESCENT ☐ COLOR: _____

MFG. / BATCH: Magnaflux 14A / 18B071 MFG. / BATCH: Magnaflux 14AM / 18K20K

WATER CONDITIONER MFG. / BATCH: Magnaflux WA-2B / 18J070

MAGNETIC PARTICLE BATH CONCENTRATION: .15-.25

BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

BLACKLIGHT: Magnaflux EV6000 S/N: 2559 READING: 4047 μ W/cm²BLACKLIGHT: Magnaflux EV6000 S/N: 2421 READING: 4056 μ W/cm²

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: At surface of part READING: 0.15 fc.

WHITELIGHT: At surface of part READING: 0.32 fc.

MAGNETIZATION: Yoke OUTPUT: ☐ DC Longitudinal Amps ☐ n/a ☐ TURNMAGNETIZATION: Coil OUTPUT: ☒ HWDC Circular Amps ☐ 1000-1250 ☒ TURNMAGNETIZATION: n/a OUTPUT: ☐ n/a n/a ☐ TURN

FIELD VERIFICATION INDICATOR: QOI: KSC 230 Standard QOI

MFG: Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020

MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020

INSPECTION RESULTS

- LP2 Gov T Upper: No reportable indications.
- LP2 Gen T Upper: No reportable indications.
- LP1 Gov T Upper: No reportable indications.
- LP1 Gen T Upper: No reportable indications.
- N1 Inner Upper: No reportable indications.
- N3 Inner Upper: No reportable indications.
- N3 Outer Upper: No reportable indications.
- LPB Inner Case Upper: No reportable indications.
- LPA Inner Case Upper: No reportable indications.
- IP Inner Cylinder Upper: No reportable indications.
- HP Inner Cylinder Upper: No reportable indications.
- LPB Inner Case Lower: No reportable indications.
- LPA Inner Case Lower: No reportable indications.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 191 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
MATERIAL DESCRIPTION:		Shells and Glands Page 2	
<ul style="list-style-type: none"> • N7 Upper: No reportable indications. • N7 Lower: No reportable indications. • N6 Upper: No reportable indications. • N6 Lower: No reportable indications. • N5 Upper: No reportable indications. • N5 Lower: No reportable indications. • N4 Upper: No reportable indications. • N4 Lower: No reportable indications. • HP Outer Shell_Lower: No reportable indications. 			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/22/25/2020 Page 192 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-2000 REV. 11

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Unit #3 Steam Inlet Flanges

MATERIALS / EQUIPMENT

PARTICLES: ☐ WET ☒ DRY ☐ FLUORESCENT ☒ COLOR: Red

MFG. / BATCH: Magnaflux 8A-RED / 16J078 MFG. / BATCH: n/a

WATER CONDITIONER MFG. / BATCH: n/a

MAGNETIC PARTICLE BATH CONCENTRATION: n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: μ W/cm2BLACKLIGHT: n/a READING: μ W/cm2

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_SR READING: 265.4 fc.

WHITELIGHT: n/a READING: fc.

MAGNETIZATION: Yoke OUTPUT: AC Longitudinal Amps ☐ TURNMAGNETIZATION: n/a OUTPUT: n/a n/a ☐ TURNMAGNETIZATION: n/a OUTPUT: n/a n/a ☐ TURN

FIELD VERIFICATION INDICATOR: QQI: KSC 230 Standard QQI

MFG: Parker B-300 s/n: 25694 Cal Due: 06/09/20

MFG: Magnaflux M-500 s/n: 82127 Cal Due: 06/09/2020

INSPECTION RESULTS

- Reheat Steam Inlet Flange_RS_Valve Side: No reportable indications.
- Reheat Steam Inlet Flange_LS_Valve Side: No reportable indications.
- HP Steam Inlet Flange_RS_Valve Side: No reportable indications.
- HP Steam Inlet Flange_LS_Valve Side: No reportable indications.
- Reheat Steam Inlet Flange_RS_Shell Side: No reportable indications.
- Reheat Steam Inlet Flange_LS_Shell Side: No reportable indications.
- HP Steam Inlet Flange_RS_Shell Side: No reportable indications.
- HP Steam Inlet Flange_LS_Shell Side: No reportable indications.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/20; 25/2020 Page 193 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: 3A-NDE-3000 REV. 9

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Unit #3 Expansion Bellows

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 19J01K

PENETRANT MFG / BATCH: Magnaflux SKL-WP2 / 18A044

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 19A08K

OTHER MATERIALS n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: $\mu\text{W}/\text{cm}^2$ BLACKLIGHT: n/a READING: $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_SR READING: 295.4 fc.

WHITELIGHT: Flashlight: Coast HX5_LC READING: 198.7 fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☐ Solvent Removable ☒ Water Washable

INSPECTION RESULTS

- LPA_GE_Top: No reportable indications.
- LPA_TE_Top: No reportable indications.

- LPB_GE_Top: No reportable indications.
- LPB_GE_Top: No reportable indications.

Note: areas that were not cleaned could not be inspected.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/14,15,17,25,28 Page 194 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:

FCSS

PO #:

4900073380

SURFACE CONDITION:

In Service / Cleaned

PROCEDURE/SPEC:

3A-NDE-3000 REV. 9

ACCEPTANCE STD:

Report Findings

MATERIAL DESCRIPTION:

Unit #3 Bearings

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH:

Magnaflux SKC-S / 19J01K

PENETRANT MFG / BATCH:

Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH:

Magnaflux SKD-S2 / 19A08K

OTHER MATERIALS

n/a

BLACKLIGHT METER:

n/a

BLACKLIGHT:

n/a

READING:

 $\mu\text{W}/\text{cm}^2$

BLACKLIGHT:

n/a

READING:

 $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER:

Spectroline AccuMAX XRP-3000 S/N: 1913223/4

Cal Due: 06/13/2020

WHITELIGHT:

Flashlight: Coast HX5_LC

READING:

251.4 fc.

WHITELIGHT:

n/a

READING:

fc.

PROCESS:

☒

Color Contrast

☐

Fluorescent

☒

Solvent Removable

☐

Water Washable

INSPECTION RESULTS

T1_Upper: Reportable indications found. See following sheets for data.

T2_Upper: Reportable indications found. See following sheets for data.

T3_Upper: Reportable indications found. See following sheets for data.

T4_Upper: Reportable indications found. See following sheets for data.

T5_Upper: Reportable indications found. See following sheets for data.

T6_Upper: Reportable indications found. See following sheets for data.

T7_Upper: No reportable indications.

T8_Upper: No reportable indications.

T9_Upper: No reportable indications.

T1_Lower: Reportable indications found. See following sheets for data.

T2_Lower: Reportable indications found. See following sheets for data.

T3_Lower: Reportable indications found. See following sheets for data.

T4_Lower: Reportable indications found. See following sheets for data.

T5_Lower: Reportable indications found. See following sheets for data.

T6_Lower: Reportable indications found. See following sheets for data.

T7_Lower: No reportable indications.

T8_Lower: No reportable indications.

T9_Lower: No reportable indications.

TE Thrust Bearing_Upper: No reportable indications.

TE Thrust Bearing_Lower: No reportable indications.

GE Thrust Bearing_Upper: No reportable indications.

GE Thrust Bearing_Lower: No reportable indications.

NDT Technician:

Lawrence Craig MT/PT/VT II

Stephen Renkavinsky MT/PT/VT III, UT II

Joop Kraijesteijn MT/PT/VT III, UT II

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/14,15,17,25,28 Page 195 of 264

ULTRASONIC INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	KT-NDE-1005 REV. 1	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Unit #3 Bearings	
MATERIALS / EQUIPMENT			
UT SCOPE:		COUPLANT	
MFG:	GEIT USMGO	S/N: 11100358	CAL DUE: 01/06/21
TRANSDUCER: LONGITUDINAL		SAE 30	
MFG:	Sensor Networks	.250" Round	Frequency: 10MHz.
TRANSDUCER: SHEAR		WEDGE:	DELAY: 23.01
MFG:	n/a	DELAY: n/a	
CAL BLOCK:	RF: E-UT-261	LINEARITY PERFORMED:	OK
INSPECTION RESULTS			
<p>T1_Upper: No reportable indications. T2_Upper: No reportable indications. T3_Upper: No reportable indications. T4_Upper: No reportable indications. T5_Upper: No reportable indications. T6_Upper: No reportable indications. T7_Upper: No reportable indications. T8_Upper: No reportable indications. T9_Upper: No reportable indications. T1_Lower: No reportable indications. T2_Lower: No reportable indications. T3_Lower: No reportable indications. T4_Lower: No reportable indications. T5_Lower: No reportable indications. T6_Lower: No reportable indications. T7_Lower: No reportable indications. T8_Lower: No reportable indications. T9_Lower: No reportable indications.</p> <p>TE Thrust Bearing_Upper: No reportable indications. TE Thrust Bearing_Lower: No reportable indications.</p> <p>GE Thrust Bearing_Upper: No reportable indications. GE Thrust Bearing_Lower: No reportable indications.</p>			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II



Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Ultrasonic Report Form

3-Angles NDE Report 2020-CF-5862 GE @ Xcel Ene...

Confidential

Page: 196 of 264



ULTRASONIC TESTING RESULTS							LIQUID PENETRANT TEST RESULTS				
Bearing	Upper/Lower	X (in)	Y (in)	Area (in ²)	LOB (in ²)	LOB %	Bearing	Upper/Lower	Area (in)	LOB (in)	% PT Lack of Bond
1	Upper	16.25	10.13	258.45	0	0.0%	1	Upper	71.275	0	0.0%
	Lower	16.25	10.13	258.45	0	0.0%		Lower	71.275	0	0.0%
2	Upper	17.00	10.75	287.06	0	0.0%	2	Upper	74.88	0	0.0%
	Lower	17.00	10.75	287.06	0	0.0%		Lower	74.88	0	0.0%
3	Upper	17.25	14.31	387.80	0	0.0%	3	Upper	82.789	0	0.0%
	Lower	17.25	14.31	387.80	0	0.0%		Lower	82.789	5.25	6.3%
4	Upper	17.25	14.31	387.80	0	0.0%	4	Upper	82.789	0	0.0%
	Lower	17.25	14.31	387.80	0	0.0%		Lower	82.789	3.5	4.2%
5	Upper	17.25	14.31	387.80	0	0.0%	5	Upper	82.789	0	0.0%
	Lower	17.25	14.31	387.80	0	0.0%		Lower	82.789	3.5	4.2%
6	Upper	18.25	15.00	430.01	0	0.0%	6	Upper	87.305	3.75	4.3%
	Lower	18.25	15.00	430.01	0	0.0%		Lower	87.305	0.5	0.6%
7	Upper	21.00	17.50	577.27	0	0.0%	7	Upper	100.94	0	0.0%
	Lower	21.00	17.50	577.27	0	0.0%		Lower	100.94	0	0.0%
8	Upper	19.25	16.38	495.14	0	0.0%	8	Upper	93.195	0	0.0%
	Lower	19.25	16.38	495.14	0	0.0%		Lower	93.195	0	0.0%
9	Upper	8.75	3.50	48.11	0	0.0%	9	Upper	34.475	0	0.0%
	Lower	8.75	3.50	48.11	0	0.0%		Lower	34.475	0	0.0%

3A-NDE-0000P_R9_040419 _Components Report_Journal Bearings

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 197 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T1U	<ul style="list-style-type: none"> • Porosity found on surface. • Scoring on the babbitt 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 198 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T1L	<ul style="list-style-type: none"> • Heavy whipping and scoring on the babbitt 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 199 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T2U	<ul style="list-style-type: none"> • 3/16" oval indication found in babbit • Porosity found on surface. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 200 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T2L	<ul style="list-style-type: none"> Whipping and scoring on the babbitt 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 201 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T3U	<ul style="list-style-type: none"> • Porosity found on surface. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 202 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: In Service / Cleaned	
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T3L	<ul style="list-style-type: none"> • 6.3% PT lack of bond • Porosity found on surface. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 203 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T4L	<ul style="list-style-type: none"> • Porosity found on surface. 		
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 204 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: In Service / Cleaned	
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T4L	<ul style="list-style-type: none"> • 4.2% PT lack of bond • Porosity found on surface. 		

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862
 Site: Comanche Generating Station
 Date: 15-Feb-20 Page 205 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: In Service / Cleaned	
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T5U	• Pit on edge		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 206 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: In Service / Cleaned	
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T5L	<ul style="list-style-type: none"> • 4.2% PT lack of bond • Porosity found on surface. • Scoring on babbitt face. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 207 of 264

CUSTOMER:		FCSS	
PO #: 4900073380		SURFACE CONDITION: In Service / Cleaned	
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage		Description	
T6U	<ul style="list-style-type: none">• 4.3% PT lack of bond• Scoring on babbitt surface.		
			
			
			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 15-Feb-20 Page 208 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearings	
Stage	Description		
T6L	<ul style="list-style-type: none"> • 0.6% PT lack of bond • Scoring on babbitt surface. 		
  			

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a


n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 GE @ Xcel Ene...

Confidential

Page: 209 of 264



ULTRASONIC TESTING RESULTS							LIQUID PENETRANT TEST RESULTS				
Bearing	Pad #	X (in)	Y (in)	Area (in)	LOB (in)	LOB %	Bearing	Pad #	Area (in)	LOB (in)	% PT Lack of Bond
TE U	1	7.75	5.375	41.65625	0	0%	TE U	1	26.25	0	0%
	2	7.75	5.375	41.65625	0	0%		2	26.25	0	0%
	3	7.75	5.375	41.65625	0	0%		3	26.25	0	0%
	4	7.75	5.375	41.65625	0	0%		4	26.25	0	0%
	5	7.75	5.375	41.65625	0	0%		5	26.25	0	0%
	6	7.75	5.375	41.65625	0	0%		6	26.25	0	0%
	7	7.75	5.375	41.65625	0	0%		7	26.25	0	0%
	8	7.75	5.375	41.65625	0	0%		8	26.25	0	0%
TE L	1	7.75	5.375	41.65625	0	0%	TE L	1	26.25	0	0%
	2	7.75	5.375	41.65625	0	0%		2	26.25	0	0%
	3	7.75	5.375	41.65625	0	0%		3	26.25	0	0%
	4	7.75	5.375	41.65625	0	0%		4	26.25	0	0%
	5	7.75	5.375	41.65625	0	0%		5	26.25	0	0%
	6	7.75	5.375	41.65625	0	0%		6	26.25	0	0%
	7	7.75	5.375	41.65625	0	0%		7	26.25	0	0%
	8	7.75	5.375	41.65625	0	0%		8	26.25	0	0%

3A-NDE-0000P_R9_040419 _Components Report_Thrust Bearings

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 210 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	KT-NDE-1005 REV. 1	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Unit #3 Bearing Seal Rings	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020		
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	222.7 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast	<input type="checkbox"/> Fluorescent	<input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable

INSPECTION RESULTS

T3 T Upper: No reportable indications.
 T3 T Lower: No reportable indications.
 T3 G Upper: No reportable indications.
 T3 G Lower: No reportable indications.
 T4 T Upper: No reportable indications.
 T4 T Lower: Reportable indication found. See following sheets for details.
 T4 G Upper: No reportable indications.
 T4 G Lower: No reportable indications.
 T5 T Upper: No reportable indications.
 T5 T Lower: No reportable indications.
 T5 G Upper: No reportable indications.
 T5 G Lower: Reportable indication found. See following sheets for details.
 T6 T Upper: No reportable indications.
 T6 T Lower: No reportable indications.
 T6 G Upper: No reportable indications.
 T6 G Lower: Reportable indication found. See following sheets for details.
 T7 T Upper: No reportable indications.
 T7 T Lower: Reportable indication found. See following sheets for details.
 T7 G Upper: No reportable indications.
 T7 G Lower: No reportable indications.
 T8 T Upper: No reportable indications.
 T8 T Lower: No reportable indications.
 T8 G Upper: No reportable indications.
 T8 G Lower: No reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II n/a
n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 211 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearing Seal Rings Findings	
Stage	Description		
T4TL	<ul style="list-style-type: none"> .25" indication on babbitt edge. 		
			

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 212 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearing Seal Rings Findings	
Stage	Description		
T5GL	<ul style="list-style-type: none"> .75" indication on babbitt edge. 		

NDT Technician: Lawrence Craig MT/PT/VT II n/a
n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...

Confidential



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 213 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearing Seal Rings Findings	
Stage	Description		
T6GL	<ul style="list-style-type: none"> • 3/16" ding in babbitt edge. 		
			

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...




3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 18-Feb-20 Page 214 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Unit #3 Bearing Seal Rings Findings	
Stage	Description		
T7TL	<ul style="list-style-type: none"> (9) spots of porosity found on ID babbitt face. 		
			

NDT Technician: Lawrence Craig MT/PT/VT II n/a
n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 19-Feb-20 Page 215 of 264

ULTRASONIC INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	KT-NDE-1005 REV. 1	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Unit #3 Bearing Seal Rings	
MATERIALS / EQUIPMENT			
UT SCOPE:		COUPLANT	
MFG:	GEIT USMGO	S/N: 11100358	CAL DUE: 01/06/21
TRANSDUCER: LONGITUDNAL		SAE 30	
MFG:	Sensor Networks	.250" Round	Frequency: 10MHz.
TRANSDUCER: SHEAR		WEDGE:	DELAY: 23.01
MFG:	n/a	DELAY: n/a	
CAL BLOCK:	RF: E-UT-261	LINEARITY PERFORMED:	OK

INSPECTION RESULTS

T3 T Upper: No reportable indications.
 T3 T Lower: No reportable indications.
 T3 G Upper: No reportable indications.
 T3 G Lower: No reportable indications.
 T4 T Upper: No reportable indications.
 T4 T Lower: No reportable indications.
 T4 G Upper: No reportable indications.
 T4 G Lower: No reportable indications.
 T5 T Upper: No reportable indications.
 T5 T Lower: No reportable indications.
 T5 G Upper: No reportable indications.
 T5 G Lower: No reportable indications.
 T6 T Upper: No reportable indications.
 T6 T Lower: No reportable indications.
 T6 G Upper: No reportable indications.
 T6 G Lower: No reportable indications.
 T7 T Upper: No reportable indications.
 T7 T Lower: No reportable indications.
 T7 G Upper: No reportable indications.
 T7 G Lower: No reportable indications.
 T8 T Upper: No reportable indications.
 T8 T Lower: No reportable indications.
 T8 G Upper: No reportable indications.
 T8 G Lower: No reportable indications.

NDT Technician: Stephen Renkavinsky MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Ultrasonic Report Form

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 216 of 264

ULTRASONIC INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-1003 REV. 3.2

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Valves Bolting, Pins and Stems

MATERIALS / EQUIPMENT

UT SCOPE:

COUPLANT

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

SAE 30

TRANSDUCER: LONGITUDINAL

MFG: GEIT Gamma .500" Round

Frequency: 5MHz.

S/N: 14A0010A

DELAY: 0.293

TRANSDUCER: SHEAR

WEDGE:

MFG: n/a

DELAY: n/a

CAL BLOCK: IIW: B06111

LINEARITY PERFORMED: OK

INSPECTION RESULTS

COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
Governor 1, 2, 3, 4	50	56	48	18.615	2.5	28-Feb	No reportable indications.
Throttle R/S L/S	53.6	59.6	36	23.050	3	28-Feb	R/S 7 studs and L/S 7 studs no or loss of backwall
Reheat Stop R/S L/S	41	53	48	16.357	2	29-Feb	No reportable indications.
Bearing end cap studs R/S L/S	44.2	56.2	24	13.975	1.75	29-Feb	No reportable indications.
Intercept Control Valves R/S L/S Outboard Inboard	40	52	112	14.837	1.75	2-Mar	No reportable indications.
Intercept Valves Strainer bolts	42	48	32	5.786	0.75	4-Mar	No reportable indications.
Intercept Valves Plugs Pins	23	35	32	0.704	1.375	4-Mar	No reportable indications.
Throttle Valves Strainer Studs	36	48	16	7.579	1.5	4-Mar	No reportable indications.
Governor Stems 1, 2, 3, 4	46	58	4	39.095	~3	4-Mar	Best effort. No reportable indications.
Governor Valves Body Pins	46.6	58.6	16	2.251	0.625	5-Mar	No reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Ultrasonic Report Form

3-Angles NDE Report 2020-CF-5862 ...



Date: 4-Mar-20 Page 217 of 264

[illegible]

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P R9 040419 Components Report Ultrasonic Report Form

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/28-29 2020 Page 218 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: 3A-NDE-3000 REV. 9

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Governor Valves R/S #2, 4 L/S #1, 3 Seats and Corners

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH: Magnaflux SKC-S / 19J01K

PENETRANT MFG / BATCH: Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH: Magnaflux SKD-S2 / 19A08K

OTHER MATERIALS n/a

BLACKLIGHT METER: n/a

BLACKLIGHT: n/a READING: n/a $\mu\text{W/cm}^2$ BLACKLIGHT: n/a READING: n/a $\mu\text{W/cm}^2$

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Coast HX5_LC READING: 271.9/240.6 fc.

WHITELIGHT: Flashlight: Fenix UC35_JK READING: 485/356.4 fc.

PROCESS: ☒ Color Contrast ☐ Fluorescent ☒ Solvent Removable ☐ Water Washable

INSPECTION RESULTS

Penetrant inspection of the seats and corners of the #1, 2, 3 and 4 Governor Valves resulted in the following:

- R/S #2 indications on the edge of the seat - see picture next page
- R/S #4 No reportable indications
- L/S #1 indication corner of the seat - see picture next page
- L/S #3 No reportable indications

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/28-29 2020 Page 219 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Governor Valves Seats and Corners	
		Description	
<ul style="list-style-type: none"> • R/S #2 indication on the seat • L/S #1 indication corner of the seat 			
			
			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 220 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Governor Valves Disks #1, 2, 3, 4 Seats	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	240.6 fc.
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	356.4 fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the Governor Valves Disks #1, 2, 3, 4 Seats resulted in no reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 221 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Governor Valves Stems #1, 2, 3, 4	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH:		Magnaflux 14AM / 18K20K MFG. / BATCH: Magnaflux SKC-S / 19J01K	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT:		Magnaflux EV6000 S/N: 2421	READING: 2996 μ W/cm2
BLACKLIGHT:		n/a	READING: n/a μ W/cm2
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT:		At surface of part	READING: 0.4 fc.
WHITELIGHT:		n/a	READING: n/a fc.
MAGNETIZATION:		Yoke OUTPUT: <input type="checkbox"/> DC	Longitudinal Amps <input type="checkbox"/> n/a <input type="checkbox"/> TURN
MAGNETIZATION:		n/a OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
MAGNETIZATION:		n/a OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR:		QQI: KSC 4-230 Miniature QQI	
MFG:		Parker DA-400 S/N: 25009	CAL. DUE: 06/06/2020
MFG:		n/a	

INSPECTION RESULTS

Magnetic particle inspection of the Governor Valves Stems #1, 2, 3, 4 resulted in no reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 222 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Governor Valves #1, 2, 3, 4 Body Inside Bushings and Back Grooves	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	260 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the Governor Valves #1, 2, 3, 4 Body Inside Bushings and Back Grooves resulted in no reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Mar-20 Page 223 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Governor Valves #1, 2, 3, 4 Body Pins Areas and Transitions	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH:		Magnaflux 14AM / 18K20K MFG. / BATCH: Magnaflux SKC-S / 19J01K	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER:		Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020	
BLACKLIGHT:		Magnaflux EV6000 S/N: 2421 READING: 3362 $\mu\text{W}/\text{cm}^2$	
BLACKLIGHT:		n/a READING: n/a $\mu\text{W}/\text{cm}^2$	
WHITELIGHT METER:		Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020	
WHITELIGHT:		At surface of part READING: 0.28 fc.	
WHITELIGHT:		n/a READING: n/a fc.	
MAGNETIZATION:		Yoke OUTPUT: <input type="checkbox"/> DC Longitudinal Amps <input type="checkbox"/> n/a <input type="checkbox"/> TURN	
MAGNETIZATION:		n/a OUTPUT: <input type="checkbox"/> n/a n/a <input type="checkbox"/> TURN	
MAGNETIZATION:		n/a OUTPUT: <input type="checkbox"/> n/a n/a <input type="checkbox"/> TURN	
FIELD VERIFICATION INDICATOR:		QQI: KSC 4-230 Miniature QQI	
MFG:		Parker DA-400 S/N: 25009 CAL. DUE: 06/06/2020	
MFG:		n/a	

INSPECTION RESULTS

Magnetic particle inspection of the Governor Valves #1, 2, 3, 4 Body Pins Areas and Transitions resulted in no reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 224 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Throttle Valves R/S and L/S Seats, Seal Welds, Strainer Grooves and Swirl Dams			
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020		
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	240.6 fc.
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	356.4 fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the seats, seal welds, strainer grooves and swirl dams of the R/S and L/S Throttle Valves resulted in the following:

- R/S Seat: Cracklike indication through the seat - see pictures next page
- R/S Seal weld: No reportable indications
- R/S Strainer grooves: No reportable indications
- R/S Swirl Dam:: No reportable indications
- L/S Seat: No reportable indications
- L/S Seal weld: No reportable indications
- L/S Strainer grooves: No reportable indications
- L/S Swirl Dam:: No reportable indications

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...





3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 225 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION: Throttle Valves R/S and L/S Seats, Seal Welds, Strainer Grooves and Swirl Dams			
Description			
	<ul style="list-style-type: none"> R/S Seat: Cracklike indication through the seat 		
			

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 226 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Throttle Valves R/S and L/S Disk Seats and Back Seats	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	240.6 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the Throttle Valves R/S and L/S Disk Seats and Back Seats resulted in no reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 227 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Throttle Valves R/S L/S Strainers

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_JK READING: 408 fc.

WHITELIGHT: n/a READING: n/a fc.

Visual inspection of the Throttle Valves R/S L/S Strainers resulted in no reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 228 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Throttle Valves R/S L/S Strainers Flange Transition Areas			
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14AM / 18K20K		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 2996 μ W/cm ²	
BLACKLIGHT: n/a		READING: n/a μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.4 fc.	
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION:	Yoke	OUTPUT: <input type="checkbox"/> DC	Longitudinal Amps <input type="checkbox"/> n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 4-230 Miniature QQI			
MFG:	Parker DA-400	S/N: 25009	CAL. DUE: 06/06/2020
MFG:	n/a		

INSPECTION RESULTS

Magnetic particle inspection of the Throttle Valves R/S L/S Strainers Flange Transition Areas resulted in no reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 229 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Throttle Valves R/S and L/S Body Back Seats and (1) Pilot Disk Seat			
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:		Magnaflux SKC-S / 19J01K	
PENETRANT MFG / BATCH:		Magnaflux SKL-SP2 / 18C02K	
DEVELOPER MFG / BATCH:		Magnaflux SKD-S2 / 19A08K	
OTHER MATERIALS		n/a	
BLACKLIGHT METER:		n/a	
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:		Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020	
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	240.6 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS: <input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable			

INSPECTION RESULTS

Penetrant inspection of the Throttle Valves R/S and L/S Body Back Seats and (1) Pilot Disk Seat resulted in no reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Mar-20 Page 230 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Throttle Valves Springs

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_JK READING: 485 fc.

WHITELIGHT: n/a READING: n/a fc.

Visual inspection of the Throttle Valves R/S L/S Springs (3 per Valve) resulted in the following:

- General corrosion on all springs



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/29-3/2,4 2020 Page 231 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Reheat Stop Valves R/S and L/S Seats and bushings			
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	240.6/174/260 fc.
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	56.4/493.1/408 fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the seats and bushings of the R/S and L/S Reheat Stop Valves resulted in the following:

- R/S Seat: No reportable indications
- R/S Bushing: Cracklike indication spiraling from seat into the bushing - see pictures next page
- L/S Seat: No reportable indications
- L/S Bushing: No reportable indications

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...





3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2-Mar-20 Page 232 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION: Throttle Valves R/S and L/S Seats, Seal Welds, Strainer Grooves and Swirl Dams			
Description			
	<ul style="list-style-type: none"> R/S Bushing: Cracklike indication spiraling from seat into the bushing 		
			

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Mar-20 Page 233 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Reheat Stop Valves L/S Stem Keyways	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4		Cal Due: 06/13/2020
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	485 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the Reheat Stop Valves L/S Stem Keyways resulted in no reportable indications.

R/S Stem will be replaced and was not inspected.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Mar-20 Page 234 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION: Reheat Stop Valves R/S L/S Disk Arm Connections			
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH: Magnaflux 14AM / 18K20K		MFG. / BATCH: Magnaflux SKC-S / 19J01K	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 2547 μ W/cm2	
BLACKLIGHT: n/a		READING: n/a μ W/cm2	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.36 fc.	
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION:	Yoke	OUTPUT: <input type="checkbox"/> DC	Longitudinal Amps <input type="checkbox"/> n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 4-230 Miniature QQI			
MFG:	Parker DA-400	S/N: 25009	CAL. DUE: 06/06/2020
MFG:	n/a		

INSPECTION RESULTS

Magnetic particle inspection of the Reheat Stop Valves R/S L/S Disk Arm Connections resulted in the following:

- R/S Cracklike indications circular for 360 degrees - see pictures next page
- L/S Cracklike indications circular for 180 degrees - see pictures next page

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Mar-20 Page 235 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Reheat Stop Valves R/S L/S Disk Arm Connections	
Description			
	<ul style="list-style-type: none"> R/S Cracklike indications circular for 360 degrees L/S Cracklike indications circular for 180 degrees 		
<div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;">  </div> <div style="width: 50%;">  </div> <div style="width: 50%;">  </div> <div style="width: 50%;">  </div> </div>			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Mar-20 Page 236 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Reheat Stop Valves Disk Yoke Keyways (4), Bushings, Nuts	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-SP2 / 18C02K		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
BLACKLIGHT:	n/a	READING:	n/a $\mu\text{W}/\text{cm}^2$
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due:	06/13/2020
WHITELIGHT:	Flashlight: Fenix UC35_JK	READING:	485 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input checked="" type="checkbox"/> Solvent Removable <input type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of the Reheat Stop Valves Disk Yoke Keyways (4), Bushings, Nuts resulted in the following:

- Some bleedout in keyways and bushings - see example pictures



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Mar-20

Page

237

of

264

LIQUID PENETRANT INSPECTION

CUSTOMER:

FCSS

PO #:

4900073380

SURFACE CONDITION:

In Service / Cleaned

PROCEDURE/SPEC:

3A-NDE-3000 REV. 9

ACCEPTANCE STD:

Report Findings

MATERIAL DESCRIPTION: Intercept Valves R/S and L/S Outbound and Inbound Seats, Swirl Dams, and Strainer Grooves

MATERIALS / EQUIPMENT

CLEANER/REMOVER MFG / BATCH:

Magnaflux SKC-S / 19J01K

PENETRANT MFG / BATCH:

Magnaflux SKL-SP2 / 18C02K

DEVELOPER MFG / BATCH:

Magnaflux SKD-S2 / 19A08K

OTHER MATERIALS

n/a

BLACKLIGHT METER:

n/a

BLACKLIGHT:

n/a

READING:

n/a $\mu\text{W}/\text{cm}^2$

BLACKLIGHT:

n/a

READING:

n/a $\mu\text{W}/\text{cm}^2$

WHITELIGHT METER:

Spectroline AccuMAX XRP-3000 S/N: 1913223/4

Cal Due: 06/13/2020

WHITELIGHT:

Flashlight: Coast HX5_LC

READING:

381.3 fc.

WHITELIGHT:

Flashlight: Fenix UC35_JK

READING:

410.8 fc.

PROCESS:

☒

Color Contrast

☐

Fluorescent

☒

Solvent Removable

☐

Water Washable

INSPECTION RESULTS

Penetrant inspection of the Intercept Valves R/S and L/S Outbound and Inbound Seats, Swirl Dams, and Strainer Grooves resulted in the following:

- R/S Outbound Seat: No reportable indications
- R/S Outbound Swirl Dam: some bleedout on the bottom - see pictures next pages
- R/S Outbound Strainer Groove: 8" linear indication under swirl dam and spots of porosity - see pictures next pages
- R/S Inbound Seat: porosity spots - see pictures next pages
- R/S Inbound Swirl Dam - bleedout on the bottom - see pictures next pages
- R/S Inbound Strainer Groove: linear indication covering ~270 degree of the circumference - see pictures next pages
- L/S Outbound Seat: ~8" groove in seat no bleed out - see pictures next pages
- L/S Outbound Swirl Dam: No reportable indications
- L/S Outbound Strainer Groove: No reportable indications
- L/S Inbound Seat: No reportable indications
- L/S Inbound Swirl Dam: No reportable indications
- L/S Inbound Strainer Groove: No reportable indications

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Mar-20 Page 238 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION: Intercept Valves R/S and L/S Outbound and Inbound Seats, Swirl Dams, and Strainer Grooves			
Description			
<ul style="list-style-type: none"> R/S Outbound Swirl Dam: some bleedout on the bottom R/S Outbound Strainer Groove: 8" linear indication under swirl dam and spots of porosity 			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Mar-20 Page 239 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION: Intercept Valves R/S and L/S Outbound and Inbound Seats, Swirl Dams, and Strainer Grooves			
Description			
<ul style="list-style-type: none"> • R/S Inbound Seat: porosity spots • R/S Inbound Swirl Dam - bleedout on the bottom 			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

3-Angles NDE Report 2020-CF-5862 ...









3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3-Mar-20 Page 240 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION: Intercept Valves R/S and L/S Outbound and Inbound Seats, Swirl Dams, and Strainer Grooves			
Description			
<ul style="list-style-type: none"> R/S Inbound Strainer Groove: linear indication covering ~270 degree of the circumference 			
			
			
			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians
 3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 5-Mar-20 Page 241 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION: Intercept Valves R/S and L/S Outbound and Inbound Seats, Swirl Dams, and Strainer Grooves			
Description			
	<ul style="list-style-type: none"> L/S Outbound Seat: ~8" groove in seat no bleed out 		
			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 242 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: Oxide Blasted

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Intercept Valves R/S L/S Outbound Inbound Strainers

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_JK READING: 408 fc.

WHITELIGHT: n/a READING: n/a fc.

Visual inspection of the Intercept Valves R/S L/S Outbound Inbound Strainers resulted in the following:

- L/S Outbound: Foreign object in one location; screen misaligned/dropped - see pictures next pages
- R/S Outbound: No reportable indications
- R/S Outbound Foreign object in 2 locations - see pictures next pages
- L/S Inbound: Screen eroded in one corner and foreign object in one location - see pictures next pages

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...







3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 243 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Intercept Valves R/S L/S Outbound Inbound Strainers	
Description			
<ul style="list-style-type: none"> • L/S Outbound: Foreign object in one location; screen misaligned/dropped • R/S Outbound Foreign object in 2 locations 			
 <p>L/S Outbound</p>		 <p>L/S Outbound</p>	
 <p>R/S Outbound</p>		 <p>R/S Outbound</p>	

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 244 of 264

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
MATERIAL DESCRIPTION:		Intercept Valves R/S L/S Outbound Inbound Strainers	
Description			
	<ul style="list-style-type: none"> L/S Inbound: Screen eroded in one corner and foreign object in one location 		
			

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Continuation Sheet

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 245 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	Oxide Blasted
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Intercept Valves Plugs (4) Pins and ID transitions	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR:		n/a	
MFG. / BATCH: Magnaflux 14AM / 18K20K		MFG. / BATCH: n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due:	06/13/2020
BLACKLIGHT:	Magnaflux EV6000 S/N: 2421	READING:	2996 μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due:	06/13/2020
WHITELIGHT:	At surface of part	READING:	0.4 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
MAGNETIZATION:	Yoke	OUTPUT: <input type="checkbox"/> DC	Longitudinal Amps <input type="checkbox"/> n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
MAGNETIZATION:	n/a	OUTPUT: <input type="checkbox"/> n/a	n/a <input type="checkbox"/> TURN
FIELD VERIFICATION INDICATOR:		QQI: KSC 4-230 Miniature QQI	
MFG:	Parker DA-400 S/N: 25009	CAL. DUE:	06/06/2020
MFG:	n/a		

INSPECTION RESULTS

Magnetic particle inspection of the Intercept Valves Plugs Pins areas and ID transitions resulted in no reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 7-Mar-20 Page 246 of 264

VISUAL INSPECTION REPORT

CUSTOMER:

FCSS

PO #: 4900073380

SURFACE CONDITION: In Service / Cleaned

PROCEDURE/SPEC: KT-NDE-4005 REV. 1

ACCEPTANCE STD: Report Findings

MATERIAL DESCRIPTION:

Intercept Valves Plugs Washers

INSPECTION RESULTS

WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020

WHITELIGHT: Flashlight: Fenix UC35_JK READING: 408 fc.

WHITELIGHT: n/a READING: n/a fc.

Visual inspection of the (4) Intercept Valves Plugs Washers (2 per plug) resulted in no reportable indications.



NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Visual Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 29-Feb-20 Page 247 of 264

ULTRASONIC INSPECTION

CUSTOMER:		FCSS					
PO #:	4900073380	SURFACE CONDITION:		In Service / Cleaned			
PROCEDURE/SPEC:	n/a	ACCEPTANCE STD:		Report Findings			
MATERIAL DESCRIPTION:							
MATERIALS / EQUIPMENT							
UT SCOPE:						COUPLANT	
MFG:	GEIT USMGO	S/N:	11100358	CAL DUE:	01/06/21	SAE 30	
TRANSDUCER: LONGITUDINAL							
MFG:	GEIT Gamma	.500" Round	Frequency:	5MHz.	S/N:	14A0010A	DELAY:
TRANSDUCER: SHEAR		WEDGE:					
MFG:	n/a					DELAY:	0.293
CAL BLOCK:	IIW: B06111		LINEARITY PERFORMED:		OK		
INSPECTION RESULTS							
COMPONENT/ LOCATION	REFERENCE dB	SCANNING dB	NUMBER	LENGTH(in)	DIAMETER(in)	DATE TESTED	FINDINGS
LPA Crossover Studs	29.4	41.4	27	13.637	2	29-Feb	No reportable indications. 17 missing/not inspected.
LPB Crossover Studs	29.4	41.4	40	13.637	2	29-Feb	No reportable indications. 4 not inspected mechanical damage.
HP-IP Crossover Studs	35.4	47.4	47	11.11	1.5	29-Feb	No reportable indications. 1 missing. 4 not inspected mech damage.
IP/LPA Crossover Studs	40	52	52	20.058	1.5	2-Mar	No reportable indications.
LPA/LPB Crossover Studs	40	52	44	18.5	1.5	2-Mar	No reportable indications.
R/S L/S Crossover Studs Main Steam Inlet	40.8	52.8	32	24.399	2	2-Mar	No reportable indications.
R/S L/S Crossover Studs Reheat Steam Inlet	43.6	55.6	38	19.308	2	2-Mar	No reportable indications.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Bolting

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 4-Mar-20 Page 248 of 264

LIQUID PENETRANT INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	3A-NDE-3000 REV. 9	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Generator Blower Fan Blades Stationary in Shell	
MATERIALS / EQUIPMENT			
CLEANER/REMOVER MFG / BATCH:	Magnaflux SKC-S / 19J01K		
PENETRANT MFG / BATCH:	Magnaflux SKL-WP2 / 18A044		
DEVELOPER MFG / BATCH:	Magnaflux SKD-S2 / 19A08K		
OTHER MATERIALS	n/a		
BLACKLIGHT METER:	n/a		
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
BLACKLIGHT:	n/a	READING:	n/a μ W/cm ²
WHITELIGHT METER:	Spectroline AccuMAX XRP-3000 S/N: 1913223/4	Cal Due:	06/13/2020
WHITELIGHT:	Flashlight: Coast HX5_LC	READING:	260 fc.
WHITELIGHT:	n/a	READING:	n/a fc.
PROCESS:	<input checked="" type="checkbox"/> Color Contrast <input type="checkbox"/> Fluorescent <input type="checkbox"/> Solvent Removable <input checked="" type="checkbox"/> Water Washable		

INSPECTION RESULTS

Penetrant inspection of (504) Generator Blower Fan Blades Stationary in Shell resulted in no reportable indications.

NDT Technician: Lawrence Craig MT/PT/VT II n/a

n/a

n/a

Member of ASNT * SNT - TC - 1A Certified Technicians

3A-NDE-0000P_R9_040419 _Components Report_Liquid Penetrant Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 6-Mar-20 Page 249 of 264

MAGNETIC PARTICLE INSPECTION

CUSTOMER:		FCSS	
PO #:	4900073380	SURFACE CONDITION:	In Service / Cleaned
PROCEDURE/SPEC:	KT-NDE-2000 REV. 11	ACCEPTANCE STD:	Report Findings
MATERIAL DESCRIPTION:		Generator Blower Fan Blades Rotating	
MATERIALS / EQUIPMENT			
PARTICLES: <input checked="" type="checkbox"/> WET <input type="checkbox"/> DRY <input checked="" type="checkbox"/> FLUORESCENT <input type="checkbox"/> COLOR: n/a			
MFG. / BATCH:		MFG. / BATCH:	
Magnaflux 14AM / 18K20K		n/a	
WATER CONDITIONER MFG. / BATCH:		n/a	
MAGNETIC PARTICLE BATH CONCENTRATION:		n/a	
BLACKLIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
BLACKLIGHT: Magnaflux EV6000 S/N: 2421		READING: 3149 μ W/cm ²	
BLACKLIGHT: n/a		READING: n/a μ W/cm ²	
WHITELIGHT METER: Spectroline AccuMAX XRP-3000 S/N: 1913223/4 Cal Due: 06/13/2020			
WHITELIGHT: At surface of part		READING: 0.42 fc.	
WHITELIGHT: n/a		READING: n/a fc.	
MAGNETIZATION: Coil		OUTPUT: <input type="text" value="HWDC"/>	Longitudinal Amps <input type="text" value="600"/> <input type="text" value="3"/> TURN
MAGNETIZATION: n/a		OUTPUT: <input type="text" value="n/a"/>	n/a <input type="text" value=""/> <input type="text" value=""/> TURN
MAGNETIZATION: n/a		OUTPUT: <input type="text" value="n/a"/>	n/a <input type="text" value=""/> <input type="text" value=""/> TURN
FIELD VERIFICATION INDICATOR: QQI: KSC 4-230 Miniature QQI			
MFG: Magnaflux M-500		s/n: 82127	Cal Due: 06/09/2020
MFG:		n/a	

INSPECTION RESULTS

Magnetic particle inspection of (683) Generator Blower Fan Blades Rotating resulted in no reportable indications.

Demagnetized +/- 3 Gauss.

NDT Technician: Joop Kraijesteijn MT/PT/VT III, UT II

Lawrence Craig MT/PT/VT II

Member of ASNT * SNT - TC - 1A Certified Technicians
3A-NDE-0000P_R9_040419 _Components Report_Magnetic Particle Testing

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/3/2020 Page 250 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	81%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/3/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/4/2020 Page 251 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/4/2020

Acceptable:



Rejectable:



SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/8/2020 Page 252 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/8/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/10/2020 Page 253 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/10/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/14/2020 Page 254 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/14/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/15/2020 Page 255 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/15/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	46%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	21%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/17/2020 Page 256 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/17/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/19/2020 Page 257 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/19/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Stephen Renkavinsky MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/25/2020 Page 258 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	79%	64-96%
20%	+12db	81%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/25/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/27/2020 Page 259 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	79%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/27/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/28/2020 Page 260 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	79%	64-96%
20%	+12db	79%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/28/2020

Acceptable:



Rejectable:



SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 2/29/2020 Page 261 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 2/29/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
 2 Access Road
 Albany, NY 12205
 P: (518) 640-3000
 F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3/2/2020 Page 262 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 3/2/2020

Acceptable:



Rejectable:



SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3/4/2020 Page 263 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 3/4/2020

Acceptable:



Rejectable:



SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Confidential

3-Angles NDE Report 2020-CF-5862 ...



3angles Inc.
2 Access Road
Albany, NY 12205
P: (518) 640-3000
F: (518) 218-0490

Project: CF-5862

Site: Comanche Generating Station

Date: 3/5/2020 Page 264 of 264

ULTRASONIC INSTRUMENT LINEARITY RECORD

UT SCOPE:

MFG: GEIT USMGO S/N: 11100358 CAL DUE: 01/06/21

TRANSDUCER:

MFG: GEIT Gamma .500" Round Frequency: 5MHz. S/N: 14A0010A

CALIBRATION STANDARD:

IIW: B06111

AMPLITUDE CONTROL LINEARITY

ORIGINAL AMPLITUDE	CONTROL FUNCTION	ACTUAL RESULT	ACCEPTABLE RANGE
80%	-6db	40%	32-48%
80%	-12db	20%	16-24%
40%	+6db	80%	64-96%
20%	+12db	80%	64-96%

Procedure No.: KT-NDE-1018 REV. 2.1

Date Linearity Was Performed 3/5/2020

Acceptable:

X

Rejectable:

☐

SCREEN HEIGHT LINEARITY

	UPPER SIGNAL	ACCEPTABLE RANGE	ACTUAL LOWER SIGNAL
1	100%	55-45%	50%
2	90%	50-40%	45%
3	80%	N/A	40%
4	70%	40-30%	35%
5	60%	35-25%	30%
6	50%	30-20%	25%
7	40%	25-15%	20%
8	30%	20-10%	15%
9	20%	15-5%	10%

SCREEN SWEEP LINEARITY

	SET POINTS	ACCEPTABLE RANGE	SIGNAL READING @ 50% FSH
1	0% Sweep	-02-02%	0%
2	20% Sweep	N/A	20%
3	40% Sweep	38-42%	40%
4	60% Sweep	58-62%	60%
5	80% Sweep	N/A	80%
6	100% Sweep	98-102%	100%

Comments:

Inspector(s): Joop Kraijesteijn MT/PT/VT III, UT II

n/a

n/a

n/a

Com3 RR Shear Wave Report

Confidential



FCSS
Attn. Mark Cain
4200 Wildwood Parkway
Atlanta, GA 04092

Date: April 1, 2020

Dear Mr. Cain:

FCSS, contracted 3angles (PO number 4900076288) to perform an inspection of the generator retaining rings of Xcel Energy Comanche Unit 3 generator.

The inspection was performed using the DEKRA Automated Inspection of Retaining Rings (KIRR) system and one DEKRA inspector supported 3angles during the execution of the work.

Please find attached the final report of the inspection with our findings and observations. Findings reported in the enclosed document are provided for informational purposes only. Any determinations, actions, recommendations or dispositions should be made by engineering representation or consultants deemed qualified to use the data and test results provided for such purposes.

I want to extend my appreciation for being given the opportunity to support the outage requirements and to work with you and your team.

Please do not hesitate to contact me if you have any questions.

Best regards,

Joop Kraijesteijn
ASNT Level III

3angles, Inc.
2 Access Road
Albany, NY 12205
T +1 518 640 3000
C +1 781 738 8150
e-mail joop.kraijesteijn@3anglesndt.com

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Xcel Energy, Pueblo Colorado, United States.
Non-destructive inspection of the
generator retaining rings of Comanche unit #3

Arnhem, 1 April 2020
Author(s) B. Van de Poel
DEKRA Solutions B.V. – Material Testing and Inspection

By order of 3Angles NDT, USA.

author : B. Van de Poel
24 pages

reviewed : C.J. Boxma
approved : J. Schouten

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

© DEKRA Solutions B.V., Arnhem, The Netherlands. All rights reserved.

It is prohibited to change any and all versions of this document in any manner whatsoever, including but not limited to dividing it into parts. In case of a conflict between the electronic version (e.g. PDF file) and the original paper version provided by DEKRA, the latter will prevail.

DEKRA Solutions B.V. and/or its associated companies disclaim liability for any direct, indirect, consequential or incidental damages that may result from the use of the information or data, or from the inability to use the information or data contained in this document.

The contents of this report may only be transmitted to third parties in its entirety and provided with the copyright notice, prohibition to change, electronic versions' validity notice and disclaimer.

Products may only be provided with a quality mark or put on the market as approved if DEKRA Solutions B.V. has explicitly granted the right to carry a quality mark.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

CONTENTS

	Page
Summary	5
1 Introduction	6
2 Generator specifications.....	6
3 Equipment.....	7
4 Personnel.....	7
5 Calibration.....	7
5.1 Wall thickness calibration	7
5.2 Pulse echo 65° calibration	8
5.3 TRL 65° with 15° squint angle calibration for the nose area.....	8
5.4 TOFD technique calibration.....	8
5.5 Eddy current calibration.....	9
6 Procedure and execution	9
6.1 Wall thickness measurement.....	10
6.2 TRL inspection	10
6.3 TOFD technique inspection – shrink fit area.....	10
6.4 Eddy current inspection.....	10
7 Results	11
7.1 Wall thickness measurement.....	11
7.2 TRL 65° inspection	11
7.3 TOFD technique inspection	11
7.4 Eddy current inspection.....	11
8 Conclusion and recommendations	12
Appendix A - Calibration ring.....	13
Appendix B - Calibration piece for nose area.....	14
Appendix C - TRL calibration scans.....	15
Appendix D - TRL calibration scan of the squint probes	16

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Appendix E - TOFD calibration scan.....	17
Appendix F - Eddy current calibration.....	18
Appendix G - KIRR Mk3 manipulator on the retaining ring.....	19
Appendix H - Retaining ring geometry	20
Appendix I - Example of ultrasonic scans	22

Com3 RR Shear Wave Report

MTI-2809875.52

SUMMARY

The generator rotor retaining rings of the generator unit #3 at Comanche power station in pueblo Colorado, have been inspected by DEKRA from February 28th till the 2nd of March 2020. The inspection has been performed while the rotor removed from the stator

An ultrasonic inspection (TRL angle beam and TOFD technique: Time of Flight Diffraction technique) and an eddy current inspection of the retaining rings have been performed using a KIRR 3 system ("KEMA" system for Inspection of Retaining Rings Mk 3). The inspection has been performed according DEKRA procedure MTI 2800805.12 rev 1.

The ultrasonic TRL inspection aims at flaw detection near the inner surface (back wall) of the rings, and is carried out for the complete rings. The ultrasonic TOFD inspection is used for detection of surface breaking and voluminous defects and has been performed additionally for the shrink fitted area. The eddy current inspection covers the complete outer surfaces of the rings with high sensitivity.

With the ultrasonic TRL, Reflection technique, and TOFD technique inspections, no flaw indications or irregularities above the detection threshold have been detected in the material of both rings.

Also with the eddy current inspection of the outer surfaces of both rings, no flaw indications exceeding the detection threshold have been observed.

Since no irregularities have been detected during this inspection, the standard inspection interval for retaining rings of 3 to 4 years can be applied, depending on the number of annual start / stop cycles.

Furthermore it is highly recommended to pay continued attention to the conditioning of the rings especially preserving them against moisture.

Com3 RR Shear Wave Report

MTI-2809875.52

1 INTRODUCTION

The generator rotor retaining rings of the generator unit #3 at Comanche power station in pueblo Colorado, have been inspected by DEKRA from February 28th till the 2nd of March 2020. The inspection has been performed while the rotor was removed from the stator.

An ultrasonic TRL angle beam and TOFD inspection (Transmit-Receive-Longitudinal and Time of Flight Diffraction technique) and an eddy current inspection of the retaining rings have been performed using a KIRR Mk3 system ("KEMA" system for Inspection of Retaining Rings Mk 3). The inspection has been performed according DEKRA procedure MTI 2800805.12 rev 1.

The ultrasonic TRL reflection technique inspection aims at flaw detection near the inner surface (back wall) of the rings, and is carried out for the complete rings. The ultrasonic TOFD inspection is used for detection of surface breaking and voluminous defects and has been performed additionally for the shrink fit area. The eddy current inspection covers the complete outer surfaces of the rings with high sensitivity.

2 GENERATOR SPECIFICATIONS

Generator

Location : Xcel Power station Pueblo, Colorado, United States
Unit : #3
Manufacturer : Mitsubishi Electric Corporation
Machine code : Unknou
Serial no. : 05HBSE01
Power : 1008,000 kVA
Year: : Circa2010
Cooling : Hydrogen-cooled

Retaining rings

Circumference : 3960 mm
Diameter : 1261 mm

Length : 857 mm (TS) and
942 (ES)
Thickness : 86 (maximum)
Ring geometry : See appendix H

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

3 EQUIPMENT

Manipulator : KIRR 3 ("KEMA" System for Inspection of Retaining Rings Mk 3)
Motor control : 2 channel motor control unit with remote control, DEKRA design
Ultrasonic device : Technology Design Pocket Scan, with software rev. 20.02
Ultrasonic couplant : transformer oil, delivered by client
Ultrasonic probes : 0° TRL 5 MHz PE (for the wall thickness measurements)
65° TRL 2 MHz probe
65° TRL 2 MHz probes with 15° squint angle
45°-L-5 MHz HQS mirror image TOFD probes
Eddy current device : GE Phasec 3D
Eddy current probe : absolute surface probe, DEKRA design
Data : all ultrasonic measurement data has been recorded and will be stored
in the DEKRA archives for at least 5 years. The eddy current data is
observed on the (memory) screen, flaw indications are stored.

4 PERSONNEL

The inspection has been performed by ISO 9712 ultrasonic level II and eddy current level I qualified personnel. Evaluation of the PE and TOFD results is performed in accordance with an ultrasonic PE and TOFD ISO 9712 level III specialist at DEKRA.

5 CALIBRATION

The KIRR inspection and the accompanying calibrations have been performed in accordance with DEKRA procedure MTI 2800805.12 rev 1.

5.1 Wall thickness calibration

The calibration for the ultrasonic wall thickness measurement with the 0° TRL 5 MHz reflection probe has been performed on site on a portable calibration piece.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

5.2 Pulse echo 65° calibration

The ultrasonic TRL inspection with the 65° TRL 2 MHz probe aims at flaw detection near the inner surface (back wall) of the rings. The smallest detectable defect has a depth (from the inner surface) of 1 mm assuming it has a certain length of minimal 10 mm. For the calibration of the TRL inspection an austenitic calibration ring, MO-08-171-1 has been used to calibrate for axially as well as circumferentially orientated defects. This ring contains several axially and circumferentially orientated spark eroded slots with increasing depth; all slots are located at the inner surface. A full calibration was performed at the DEKRA lab before shipping the equipment. A portable calibration piece has been used to check the calibration on site.

The specifications of calibration ring MO-08-171-1 are given in a sketch in appendix A.

The scans of the TRL calibrations are given in appendix C.

5.3 TRL 65° with 15° squint angle calibration for the nose area

The ultrasonic TRL inspection for axially orientated defects in the nose area, performed with two 15° squint 65° TRL 2 MHz probes, aims at flaw detection near the inner surface (back wall) of the rings. The squint angle of the probes compensate for the slope of the nose area. There are two probes available: one probe is adjusted for looking in the clockwise (CW) direction and the other one for looking in the counter clockwise (CCW) direction. Portable calibration piece MO-12-013 has been used for the calibration of the squint TRL probes. This calibration piece contains several axially orientated spark eroded slots with increasing depth at the inner surface. The same calibration piece has been used to check the calibration on site.

The specifications of calibration piece, MO-12-013, are given in a sketch in appendix B.

The scan of the TRL calibration of the squint probes is given in appendix D.

5.4 TOFD technique calibration

The ultrasonic TOFD inspection with two 45°-L-5 MHz mirror image TOFD probes is used additionally for detection and sizing of surface breaking and voluminous defects. The smallest detectable defect has a height of minimal 1 mm with a surface of at least 15 mm². However, depending on the material properties and on the type of crack, some cracks will not be detected with TOFD technique. Although TOFD technique is not capable of detecting all types of cracks, it is always applied to improve the probability of detection (redundancy) in the shrink-fit area and to perform sizing of cracks – if applicable. For the calibration of the

Com3 RR Shear Wave Report

MTI-2809875.52

TOFD inspection the same austenitic calibration ring, MO-08-171-I has been used. A portable calibration piece has been used to check the calibration on site.

The scan of the TOFD calibration is given in appendix E.

5.5 Eddy current calibration

The eddy current inspection with the absolute surface probe aims at flaw detection in the outer surface of the rings. The smallest detectable defect has a depth of 1 mm assuming it has a certain length of minimal 8 mm. The calibration for the eddy current inspection has been performed at spark eroded slots in the outer surface of another calibration ring; MO 95-002-II. This ring contains slots in both directions and the area around the slots has been coated to simulate the coating that is often present on retaining rings. A portable calibration piece has been used for the on-site calibration.

The eddy current calibration on the calibration ring and on the portable calibration piece with s/n 12125 are given in appendix F.

6 PROCEDURE AND EXECUTION

The inspection of the retaining rings has been performed with the manipulator (including the probes) moving in circumferential direction. An ultrasonic A-scan is sampled each circumferentially covered millimeter. After each circumferential scan, the probes are moved forward in axial direction with a specified step. The actual axial position of the probes is recorded for each scan. All scans have been performed alternately in counter-clockwise (CCW) and clockwise (CW) direction from a chosen 0-point. The 0-point for the TS ring was the centre of bolthole number 4. On the exciter side bolthole number 9 was chosen. Both boltholes are closest to the actual 12 o'clock position.

The inspections have been performed with emphasis on cracks near the wall thickness steps and even more importantly: the shrink fit areas.

Some pictures of the KIRR 3 manipulator mounted onto the retaining ring are presented in appendix G.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

6.1 Wall thickness measurement

The geometry (wall thickness contour) has been determined with a straight (0°) ultrasonic TRL probe, before performing the pulse echo and TOFD technique inspection.

6.2 TRL inspection

Detection of axial defects

The inner surface of both rings has been inspected with TRL technique, looking in CW direction for axial cracking starting from the inner surface. Axial steps of 8 mm have been applied. For the shrink fit area, this inspection was repeated with the probe also looking in CCW direction.

Detection of axial defects in the nose area

The nose area has been tested with the 65° TRL 2 MHz PE probes with a 15° squint angle to compensate for the slope of the nose. Different probes were used for looking in the CW and CCW direction. Several scans with axial steps of 5 mm have been performed for each ring.

Detection of circumferential defects

Circumferential cracking predominantly starts in areas near the wall thickness steps and at the shrink-fitted areas. To detect circumferential cracking, several scans have been performed at these locations, with the 65° TRL probe's beam looking BW in axial direction (depending on the position of the wall thickness steps).

6.3 TOFD technique inspection – shrink fit area

Detection of axial defects

A TOFD technique inspection has been performed additionally on the shrink fit area, to detect axial orientated defects. Therefore the probe bundles are placed parallel to their movement: the bundles and the motion are both in circumferential direction. The probe separation distance (PSD) was calculated and set for the local wall thickness, axial steps of 5 mm have been applied.

6.4 Eddy current inspection

The eddy current inspection covers the complete outer surfaces of the retaining rings. The scan pattern of the eddy current probe is similar to that of the pulse echo probe and these measurements have been performed simultaneously.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

7 RESULTS

7.1 Wall thickness measurement

The wall thickness scan and the sketch of the cross section that was derived from this scan are shown in appendix H. The geometry of the rings is not identical. See appendix H for details.

7.2 TRL 65° inspection

For the TRL inspection approximately 200 scans in circumferential direction have been performed on both retaining rings.

None of the scans collected during the inspection of the exciter and turbine side ring show flaw indications above the detection threshold, indications which could point at cracks or possible crack initiation starting from the inner surface of the rings.

Some examples of TRL 65° scans are presented in appendix I.

7.3 TOFD technique inspection

For the TOFD technique inspection of the shrink fit area, approximately 20 scans have been performed for each ring. During the TOFD inspection no surface breaking or internal defects (above the detection threshold) have been detected in both rings.

Examples of TOFD scans are also presented in appendix I.

7.4 Eddy current inspection

With the eddy current inspection of the outer surfaces of the rings, no crack-like indications exceeding the detection threshold have been observed.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

8 CONCLUSION AND RECOMMENDATIONS

With the ultrasonic TRL pulse echo and TOFD technique inspections, no flaw indications or irregularities above the detection threshold have been detected in the material of both rings.

Also with the eddy current inspection of the outer surfaces of both rings, no flaw indications exceeding the detection threshold have been observed.

Since no irregularities have been detected during this inspection, the standard inspection interval for retaining rings of 3 to 4 years can be applied, depending on the number of annual start / stop cycles.


Humid environments can reduce the inspection interval drastically. Therefore, it is highly recommended to pay continued attention to the conditioning of the rings especially preserving them against moisture.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Appendix A - CALIBRATION RING




Sketch with the specifications of calibration ring MO-08-171-I.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Appendix B - CALIBRATION PIECE FOR NOSE AREA




Sketch with the specifications of calibration piece MO-12-013.

Com3 RR Shear Wave Report


Confidential

MTI-2809875.52

Appendix C - TRL CALIBRATION SCANS



Calibration with 65° TRL probe for axial orientated defects: slots E, D, C, B, A and L of calibration ring MO-08-171-I are visible.




Calibration with 65° TRL probe for circumferentially orientated defects: slots H, J, and K of calibration ring MO-08-171-I are visible.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Appendix D - TRL CALIBRATION SCAN OF THE SQUINT PROBES




Calibration with 65° TRL 15° squint probe for axially orientated defects: slots A, B, C and D of calibration piece MO-12-013 are visible.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Appendix E - TOFD CALIBRATION SCAN




Linearized TOFD calibration scan; slots D, C, B, A and L of calibration ring MO-08-171-I are visible.

Com3 RR Shear Wave Report

Confidential

MTI-2809875.52

Appendix F - EDDY CURRENT CALIBRATION



F 1

Calibration for the eddy current inspection performed at calibration ring MO 95-002-II.

Com3 RR Shear Wave Report


Confidential

MTI-2809875.52

Appendix G - KIRR MK3 MANIPULATOR ON THE RETAINING RING



The KIRR 3 manipulator mounted on the turbine side retaining ring.



The KIRR 3 manipulator mounted on the turbine side retaining ring.

Com3 RR Shear Wave Report

Confidential


MTI-2809875.52

Appendix H - RETAINING RING GEOMETRY

Turbine side

Total length of the ring : 836 mm
 Diameter of the rings : 1261 mm
 Circumference : 3960 mm
 Thickness : 86 mm (maximum)

Wall thickness scan from the Turbine side retaining ring:



Description of wall thickness steps as per drawing above, turbine side.

Section	Description	Thickness (mm)	Axial position (mm)
A	Start of retaining ring	76	0
B	Start of Groove	76-74	30
C	Wall thickness step	74-86	47,5
D	Wall thickness step	86-73	630
E	Wall thickness step	73-71	660
F	Start of sloping area	43	750
G	Wall thickness step	71-43 sloping	745
H	Groove	~10 (depth)	790 / 815


Com3 RR Shear Wave Report

MTI-2809875.52

Exciter side

Total length of the rings : 942 mm
Diameter of the rings : 1261 mm
Circumference : 3960 mm
Thickness : 86 mm (maximum)

Wall thickness scan from the exciter side retaining ring:



Description of wall thickness steps as per drawing above, exciter side.


Section	Description	Thickness (mm)	Axial position (mm)
A	Start of retaining ring	76	0
B	Start of Groove	76-74	30
C	Wall thickness step	74-86	47,5
D	Wall thickness step	86-73	740
E	Wall thickness step	73-71	780
F	Start of sloping area	43	857
G	Wall thickness step	71-43 sloping	
H	Groove	~10 (depth)	806 - 830

Com3 RR Shear Wave Report


Confidential

MTI-2809875.52

Appendix I - EXAMPLE OF ULTRASONIC SCANS




TRL 65° scan on the TS retaining ring for detection of axial defects in the straight area.




TRL 65° scan on the TS retaining ring for detection of axial defects in the shrink fit area (sloped part), regular pattern of geometrical echoes from the teeth and the wedges is visible.

Com3 RR Shear Wave Report

MTI-2809875.52



Non- Linearized TOFD scan in the shrink fit area of the TS retaining ring (sloped area), regular pattern of geometrical echoes from the teeth and the wedges is visible.




Linearized TOFD scan in the start of the shrink fit area of the TS retaining ring, echo of back-wall F is visible.


Com3 RR Shear Wave Report

Confidential

MTI-2809875.52



TRL 65° scan on the TS retaining ring for detection of circumferential defects.



Same as the shrink fit scan (of page 20, but measured on the sloped part with the 15° squint probe).

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

To: Mark Cain, Fieldcore
Dave Johnson, Fieldcore
March 11, 2020

From: Scott Doughty, TLA
Cell: (724) 312-9682
richardsdoughty@yahoo.com

Subject: Comanche 3 Opening Alignment Report –HP-IP, LPA and LPB Turbine Sections

This report documents the alignment work done during the first Turbine Laser Alignment, LLC (TLA) site visit from March 2 through March 11, 2020. Initial alignment recommendations are included for bearings 1 through 6 and all components in the HP-IP, LPA and LPB turbine sections. A summary of the alignment work done during the first TLA site visit is also included.

ALIGNMENT RECOMMENDATIONS

1. Make HP-IP, LPA and LPB component moves shown in Tables 3, 8 and 13.
2. Make the bearing moves called for in the Rotor Alignment Section.
3. Weld blade ring centerline pin holes as shown in Tables 4, 9 and 14. Centerline repair data sheets have been provided at the bottom of this report starting on page 23.
4. New hi-lo tooth packing in the HP-IP section should have a radial clearance of .025" minimum with the exception of the following components:
 - IP #2 Blade Ring: Interstage packing should have a radial clearance of .045" minimum
 - HP #1 Blade Ring: Interstage packing should have a radial clearance of .035" minimum
5. **Bolted shroud diameters will need to be measured on ALL HP and IP blade rings before seal clearances and machining set points can be calculated. A data sheet is provided on page 35.**
6. HP-IP Internal Alignment
 - The IP #3 Blade Ring Interstage Packing bore vertical diameters are .056"-.102" **larger** than the horizontal diameters with the halves separated while the seal bore vertical diameters are .042"-.058" **smaller** than the horizontal diameters with the halves separated. This needs to be taken into consideration if the seals are replaced.
 - The IP #2 Blade Ring vertical diameters are .028"-.064" **smaller** than the horizontal diameters with the halves separated. In addition, the 11th stage interstage packing bore upper half horizontal diameter is .019" **smaller** than the lower half horizontal diameter. This needs to be taken into consideration if the seals are replaced.
 - The IP #1 Blade Ring seal bore vertical diameter is .152" **smaller** than the horizontal diameters with the halves separated. This needs to be taken into consideration if the seals are replaced.
 - The Nozzle seal bore vertical diameter is .056" **smaller** than the horizontal diameter with the halves separated. This needs to be taken into consideration if the seals are replaced.

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

- The HP #1 Blade Ring vertical diameter is .016"-.086" **smaller** than the horizontal diameter with the halves separated. This needs to be taken into consideration if the seals are replaced.
- The HP #2 Blade Ring vertical diameter is .012"-.024" **smaller** than the horizontal diameter with the halves separated. This needs to be taken into consideration if the seals are replaced.
- The HP #3 Blade Ring vertical diameter is .012"-.024" **smaller** than the horizontal diameter with the halves separated. This needs to be taken into consideration if the seals are replaced.
- The HP #3 Blade Ring Interstage Packing bore vertical diameters are .086"-.094" **larger** than the horizontal diameters with the halves separated while the seal bore vertical diameters are round with the halves separated. This needs to be taken into consideration if the seals are replaced.

7. LPA Internal Alignment

- The N4 Gland casing is out of alignment, prep for closing alignment moves.
- The N5 Gland casing is out of alignment, prep for closing alignment moves.

8. LPB Internal Alignment

- The N6 Gland casing is out of alignment, prep for closing alignment moves

ROTOR ALIGNMENT

C As Found					C Ideal	
TE Rim		Face		Vert Horz	TE Rim	Face
High	9.0	Top Open	0.50		Fair	Fair
Left	1.0	Left Open	1.00		Fair	Fair
B As Found					B Ideal	
TE Rim		Face		Vert Horz	TE Rim	Face
Low	3.0	Top Open	3.00		Fair	Fair
Fair		Right Open	3.00		Fair	Fair
A As Found					A Ideal	
TE Rim		Face		Vert Horz	TE Rim	Face
Low	14.0	Top Open	3.70		Fair	Fair
Right	0.5	Right Open	1.30		Fair	Fair

Opening coupling checks were taken at the A, B, and C couplings. The A coupling rim showed the HP-IP low 14 mils and right .5 mils, the face was open 3.7 mils on the top and 1.3 mils on the right; ideal is fair rim and face. The B coupling was not read by indicator but measured by straight edge. The check showed that the LPA rim was low 3 mils and the face was open 3 mils on the top, 3 mils on the right; ideal is fair rim and face. The C coupling check showed the LPB high 9 mils and left 1 mil, the face was open .5 mil on top and 1 mil on the right; ideal is fair rim and face.

Comanche 3 2020 Opening Alignment...

Confidential

Comanche 3 Opening Alignment Report

Bearing moves were calculated to limit the moves through all turbine sections, especially the HP-IP section. An up move on the generator will be necessary; the following turbine bearing moves are required:

T1	T2	T3	T4	T5	T6
U10	U3	D11	D5	D6	U6
L0	R1	R1	L3	L4	R0

NOTE: Bearing repairs will affect the vertical moves. If repairs are made, TLA can compensate the bearing moves for the repairs.

The ideal, as found and expected closing coupling alignments are shown in Table 1. The as found and expected closing rotor positions are shown in Table 2.

TURBINE STANDARDS AND FOUNDATION

At a request by the customer, the turbine bearing standard elevations were measured to determine if the opening coupling alignment readings suggested that there may have been movement in the turbine foundations. Using a laser, a level plane was set up at the T5 and T6 bearing pedestals, the following table shows the relative positions to that plane at the T1-T4 bearing pedestal locations.

Location at standards	Left	Right
T6 Bearing Centerline	0.000"	0.000"
T5 Bearing Centerline	0.000"	0.000"
T4 Bearing Centerline	+0.022"	+0.016"
T3 Bearing Centerline	+0.158"	+0.151
T2 Bearing Centerline	+0.204"	+0.199"
T1 Bearing Centerline	+0.417"	+0.415"

No previous relative standard elevations were made available for comparison. These positions were compared to the ideal bearing elevations shown in Drawing #N26-R10-8784. In the bearing elevation drawing, T5 and T6 bearings are set to a level line, T4 is to be set high .019", T3 high .175", T2 high .240", and T1 high .481". Though not directly comparable, the measured standard elevations show that the front and mid standards are lower than the ideal bearing line. Also noteworthy, the relative standard elevations show that most are lower on the right side than on the left. This could possibly indicate the standards have shifted down on the right side.

Long lines were taken through the turbine sections. These were used to show the relative bearing elevations at disassembly. The following table shows the average of three long lines measured at the oil deflector bores using the T5 and T6 oil bores as set points.

Oil Bore Location	Average of Long Lines	Ideal Bearing Elevations
T6 TE Oil Bore	0	0
T5 GE Oil Bore	0	0
T4 TE Oil Bore	Left .005", High .036"	High .019"
T3 GE Oil Bore	Right .003", High .097"	High .175"
T2 TE Oil Bore	Right .004", High .163"	High .240"
T1 GE Oil Bore	Right .003", High .352"	High .481"

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

HP-IP COMPONENT ALIGNMENT RECOMMENDATIONS

The as found and proposed alignments are shown in Table 5. The initial HP-IP component moves are shown in Table 3. The initial HP-IP moves are based on the following information:

1. The HP-IP rotor being located at the expected closing rotor positions calculated in the rotor alignment section.
2. The Ideal HP-IP Line shown in Table 6. This line includes unbolted to hot bolted component movements calculated by Tops-on/Tops-off method, as found bore roundness, and rotor deflection.
3. The as found positions of the HP-IP internal components measured with the laser line.

The component centerline pin clearances were measured by Fieldcore/APM. As found centerline clearances and recommended repairs are shown in Table 4. The as found HP-IP component roundness is shown in Table 7.

LPA COMPONENT ALIGNMENT RECOMMENDATIONS

The as found and proposed alignments are shown in Table 10. The initial LPA component moves are shown in Table 8. The initial LPA moves are based on the following information:

1. The LPA rotor being located at the expected closing rotor positions calculated in the rotor alignment section.
2. The Ideal LPA Line shown in Table 11. This line includes unbolted to hot bolted component movements calculated by Tops-on/Tops-off method, as found bore roundness, and rotor deflection.
3. The as found positions of the LPA internal components measured with the laser line.

The component centerline pin clearances were measured by Fieldcore/APM. As found centerline clearances and recommended repairs are shown in Table 9. The as found LPA component roundness is shown in Table 12.

LPB COMPONENT ALIGNMENT RECOMMENDATIONS

The as found and proposed alignments are shown in Table 15. The initial LPB component moves are shown in Table 13. The initial LPB moves are based on the following information:

1. The LPB rotor being located at the expected closing rotor positions calculated in the rotor alignment section.
2. The Ideal LPB Line shown in Table 16. This line includes unbolted to hot bolted component movements calculated by Tops-on/Tops-off method, as found bore roundness, and rotor deflection.
3. The as found positions of the LPB internal components measured with the laser line.

The component centerline pin clearances were measured by Fieldcore/APM. As found centerline clearances and recommended repairs are shown in Table 14. The as found LPB component roundness is shown in Table 17.

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

ALIGNMENT WORK SUMMARY

The following work was done during the initial TLA site visit from March 2 through March 11, 2020.

1. TLA measured the as found positions of the HP-IP, LPA and LPB internal components to a laser line.
2. TLA took tops-on measurements to all HP-IP, LPA and LPB internal components, compared the tops-off and tops-on reading and calculated shell movements at each component location.
3. TLA measured the loose bolt roundness on the HP-IP, LPA and LPB stationary components.
4. TLA measured the positions of the T1 through T6 oil bores to long laser lines.
5. TLA measured the bearing standard elevations relative to a plane at the T5 and T6 bearing bores.

Fieldcore/APM did the following alignment work prior to and during the TLA distortion analysis alignment engineer's site visit:


1. Disassembly rotor positions were taken at T1 through T6 oil bores and the N1 through N7 packing casings.
2. Horizontal joint feeler checks were taken on the HP-IP, LPA and LPB outer and inner cylinders..
3. 16 point coupling checks were made at the A, B, and C couplings.
4. The HP-IP, LPA and LPB Inner and Outer Cylinders were installed and bolted down for Tops-On alignment measurements.

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 1

COUPLING ALIGNMENTS



Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 2

ROTOR POSITIONS

Location	As Found			Expected Closing		
	Left	Bottom	Right	Left	Bottom	Right
T6 TE OB	0		+3	0		+3
		+8	Te+6.5		+14	Te+12.5
T5 GE OB	0		+33	0		+41
		+10	Te-6.5		+9	Te-11.5
T4 TE OB	0		+15	0		+21
		+15	Te+7.5		+13	Te+2.5
T3 GE OB	0		+30	0		+28
		+26	Te+11.0		+14	Te 0.0
T2 TE OB	0		+74	0		+72
		+63	Te+26.0		+65	Te+29.0
T1 GE OB	0		+1	0		+1
		-3	Te-3.5		+7	Te+6.5

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 3

HP-IP INITIAL COMPONENT MOVES

Component	Initial Move	Horizontal	Vertical
N3 Outer Gland	Left 2, Down 4	No Change	
N3 Inner Gland	Right 10, Down 13	See centerline repair sheet on page 23.	Add .013" shim to the left and right support keys where they bolt to the gland.
IP #3 Blade Ring	Right 5, Down 36	No change.	Remove .036" from left and right support keys
IP #2 Blade Ring	Left 7, Down 6	See centerline repair sheet on page 24.	No change.
IP #1 Blade Ring (10 th stage)	Not Installed	Prep for closing alignment.	
N2 Inner Casing	Right 2, Up 4	See centerline repair sheet on page 25.	No Change
Nozzle	Right 3, Up 25	No change	Raise .025" or offset machine new seals.
HP #1 Blade Ring	Right 7, Up 5	See centerline repair sheet on page 26.	Add .005" to left and right support keys.
HP #2 Blade Ring	Right 3, Up 23	No change.	Add .023" to left and right support keys.
HP #3 Blade Ring	Right 10, Down 7	See centerline repair sheet on page 27.	Remove .007" from left and right support keys.
Dummy Gland	Right 6, Up 10	See centerline repair sheet on page 28.	Add .010" to left and right support keys.
N1 Inner Gland	Right 3, Down 1	No change.	
N1 Outer Gland	Right 9, Up 9	No change	

Confidential

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 4

HP-IP AS FOUND CENTERLINE PIN CLEARANCES AND REPAIRS

Component	Centerline Pin Clearance by Side Slip	Repair to the centerline hole or pin (See data sheets at end of report)
N3 Inner Gland	.011"	See centerline repair sheet on page 23.
IP #3 Blade Ring	.003"	No Change.
IP #2 Blade Ring	.002"	See centerline repair sheet on page 24.
IP #1 Blade Ring	.029"	Not read, prep for closing alignment.
N2/Nozzle Inner Casing	.015"	See centerline repair sheet on page 25.
HP #1 Blade Ring	.006"	See centerline repair sheet on page 26.
HP #2 Blade Ring	.003"	No Change.
HP #3 Blade Ring	.004"	See centerline repair sheet on page 27.
Dummy Gland	.005"	See centerline repair sheet on page 28.
N1 Inner Gland	.001"	No Change.

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 5
HP-IP AS FOUND AND PROPOSED ALIGNMENT

Component	Ideal Line			As Found Alignment						Proposed Alignment					
				As Found Line at As Found Rotor Positions			Moves Required to Align Components to Ideal Line			Proposed Line at <i>New Rotor Positions</i>			Moves Required to Align Components to Ideal Line		
	L	B	R	L	B	R	H	V		L	B	R	H	V	
T2 OB (set point)				0	63	74				0	65	72	R 1	U 3	
N3 G4 GE	0	-6	0	0	-9	7	L 3	D 7		0	-7	5	L 2	D 4	
N3 G1/2	0	2	0	18	-6	0	R 9	D 16		19	-2	0	R 10	D 13	
15 Disch GE	0	-19	0	10	-1	0	R 5	U 12		11	3	0	R 6	U 16	
15	0	61	0	12	28	0	R 6	D 39		14	33	0	R 7	D 35	
14	0	63	0	4	20	0	R 2	D 45		6	25	0	R 3	D 41	
13 Disch TE	0	-5	0	23	10	0	R 11	U 4		24	15	0	R 12	U 8	
13	0	44	0	11	12	0	R 5	D 38		12	17	0	R 6	D 33	
12 Disch GE	0	-10	0	0	-11	17	L 9	D 9		0	-7	16	L 8	D 5	
12	0	1	0	0	-2	15	L 7	D 11		0	2	14	L 7	D 6	
11 Disch TE	0	2	0	0	4	16	L 8	D 6		0	8	14	L 7	D 0	
11	0	12	0	0	8	15	L 7	D 12		0	13	13	L 7	D 6	
10	0	-47	0	Not installed						Prep for closing alignment.					
N2 G5 GE	0	17	0	1	12	0	R 0	D 6		2	18	0	R 1	U 0	
N2 G4 GE	0	18	0	2	18	0	R 1	D 1		3	24	0	R 1	U 6	
N2 G1 TE	0	30	0	3	30	0	R 1	D 1		4	37	0	R 2	U 6	
Nozzle Seal Bore	0	-25	0	5	-4	0	R 2	U 18		6	3	0	R 3	U 25	
2	0	-6	0	13	-7	0	R 6	D 7		13	1	0	R 7	U 0	
2 Disch GE	0	-16	0	12	-5	0	R 6	U 4		13	3	0	R 6	U 12	
3	0	-14	0	12	-6	0	R 6	U 2		13	2	0	R 6	U 10	
3 Disch TE	0	-40	0	12	-13	0	R 6	U 20		13	-5	0	R 6	U 28	
4	0	-9	0	5	11	0	R 2	U 18		6	19	0	R 3	U 26	
4 Disch GE	0	-13	0	4	10	0	R 2	U 21		5	18	0	R 2	U 28	
5	0	-6	0	6	10	0	R 3	U 13		7	18	0	R 3	U 20	
6	0	-9	0	5	8	0	R 3	U 14		6	16	0	R 3	U 22	
6 Disch TE	0	-9	0	7	8	0	R 3	U 14		7	16	0	R 4	U 22	
7	0	42	0	21	32	0	R 11	D 20		22	41	0	R 11	D 12	
7 Disch GE	0	-6	0	17	14	0	R 9	U 11		18	23	0	R 9	U 20	
8	0	39	0	19	35	0	R 10	D 13		20	44	0	R 10	D 5	
9	0	40	0	19	37	0	R 10	D 13		20	45	0	R 10	D 5	
9 Disch TE	0	-2	0	18	20	0	R 9	U 13		18	29	0	R 9	U 22	
Dummy G3 GE	0	-1	0	12	6	0	R 6	U 0		12	15	0	R 6	U 9	
Dummy G1 TE	0	-2	0	12	5	0	R 6	U 1		13	15	0	R 6	U 10	
N1 G3/4	0	4	0	5	-4	0	R 2	D 10		5	6	0	R 3	D 1	
N1 G1 TE	0	3	0	18	10	0	R 9	D 1		18	20	0	R 9	U 9	
T1 OB (set point)				0	-3	1				0	7	1	R 10	D 0	

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 6

HP-IP IDEAL LINE

Location	Shell Movement			Round-ness	Rotor Sag	Thermal	Ideal Line		
	L	B	R				L	B	R
N3 G4 GE	0	-5	0	-5	-1	5	0	-6	0
N3 G1/2	0	-11	0	7	1	5	0	2	0
15 Disch GE	0	3	0	-29	2	5	0	-19	0
15	0	3	0	51	2	5	0	61	0
14	0	4	0	52	2	5	0	63	0
13 Disch TE	0	8	0	-21	3	5	0	-5	0
13	0	8	0	28	3	5	0	44	0
12 Disch GE	0	13	0	-32	4	5	0	-10	0
12	0	13	0	-21	4	5	0	1	0
11 Disch TE	0	17	0	-24	4	5	0	2	0
11	0	17	0	-14	4	5	0	12	0
10	0	20	0	-76	4	5	0	-47	0
N2 G5 GE	0	-9	0	16	5	5	0	17	0
N2 G4 GE	0	-6	0	14	5	5	0	18	0
N2 G1 TE	0	0	0	20	5	5	0	30	0
Nozzle Seal Bore GE	0	-7	0	-28	5	5	0	-25	0
2	0	-8	0	-8	5	5	0	-6	0
2 Disch GE	0	-8	0	-18	5	5	0	-16	0
3	0	-7	0	-17	5	5	0	-14	0
3 Disch TE	0	-7	0	-43	5	5	0	-40	0
4	0	-10	0	-9	5	5	0	-9	0
4 Disch GE	0	-10	0	-12	4	5	0	-13	0
5	0	-11	0	-4	4	5	0	-6	0
6	0	-12	0	-6	4	5	0	-9	0
6 Disch TE	0	-12	0	-6	4	5	0	-9	0
7	0	-14	0	47	4	5	0	42	0
7 Disch GE	0	-14	0	-1	4	5	0	-6	0
8	0	-12	0	43	3	5	0	39	0
9	0	-10	0	43	2	5	0	40	0
9 Disch TE	0	-10	0	1	2	5	0	-2	0
Dummy G3 GE	0	-9	0	2	1	5	0	-1	0
Dummy G1 TE	0	-8	0	0	1	5	0	-2	0
N1 G3/4	0	-8	0	7	0	5	0	4	0
N1 G1 TE	0	-6	0	5	-1	5	0	3	0

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 7

HP-IP COMPONENT ROUNDNESS

Location	LH Horizontal Diameter	LH Vertical Radius	UH Horizontal Diameter	UH Vertical Radius	Vertical Diameter	Bore Roundness Correction (V-H)/2
N3 G4 GE	21.114	10.550	21.110	10.555	21.105	-0.005
N3 G1/2	22.514	11.263	22.516	11.264	22.527	0.007
15 Disch GE	65.416	32.684	65.434	32.675	65.359	-0.029
15	39.491	19.787	39.499	19.807	39.594	0.051
14	38.707	19.403	38.716	19.407	38.810	0.052
13 Disch TE	60.145	30.059	60.162	30.043	60.102	-0.021
13	38.116	19.077	38.130	19.095	38.172	0.028
12 Disch GE	58.879	29.409	58.888	29.405	58.814	-0.032
12	38.377	19.167	38.367	19.169	38.336	-0.021
11 Disch TE	56.716	28.332	56.703	28.335	56.667	-0.024
11	38.765	19.369	38.746	19.369	38.738	-0.014
10 Disch TE	55.570	27.711	55.601	27.708	55.419	-0.076
N2 G5 GE	48.460	24.246	48.456	24.246	48.492	0.016
N2 G4 GE	40.301	20.165	40.294	20.163	40.328	0.014
N2 G1 TE	40.297	20.172	40.291	20.164	40.336	0.020
Nozzle Seal Bore GE	44.327	22.135	44.319	22.136	44.271	-0.028
2	34.105	17.044	34.092	17.044	34.088	-0.008
2 Disch GE	44.507	22.235	44.495	22.237	44.472	-0.018
3	33.973	16.974	33.963	16.965	33.939	-0.017
3 Disch TE	44.964	22.444	44.953	22.435	44.879	-0.043
4	33.951	16.966	33.948	16.966	33.932	-0.009
4 Disch GE	45.325	22.649	45.325	22.653	45.302	-0.012
5	34.106	17.049	34.104	17.049	34.098	-0.004
6	33.987	16.986	33.985	16.990	33.976	-0.006
6 Disch TE	46.601	23.295	46.608	23.294	46.589	-0.006
7	32.209	16.149	32.215	16.154	32.303	0.047
7 Disch GE	47.210	23.606	47.228	23.602	47.208	-0.001
8	32.005	16.044	32.019	16.047	32.091	0.043
9	31.695	15.888	31.709	15.893	31.781	0.043
9 Disch TE	48.841	24.425	48.857	24.418	48.843	0.001
Dummy G2/3	48.462	24.236	48.468	24.231	48.467	0.002
Dummy G1 TE	48.465	24.233	48.467	24.233	48.466	0.000
N1 G3/4	32.633	16.324	32.644	16.323	32.647	0.007
N1 G1 TE	20.505	10.257	20.510	10.257	20.514	0.005

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 8

LPA INITIAL COMPONENT MOVES

Component	Initial Move	Horizontal	Vertical
N5 Gland	Left 12, Down 19	Packing case must be moved. Unbolt and prep for alignment to laser at closing.	
6 GE	Left 4, Down 1	No change	
5 GE	Left 5, Up 3	No change	
4th-2nd Dual Flow BR	Left 4, Up 9	No change	Add .009" to all 4 support keys.
1 st stage Center Flow	Left 9, Up 9	See centerline repair sheet on page 29.	No change (move will be made with Dual Flow BR)
5 TE	Left 2, Down 5	No change	
6 TE	Right 4, Down 5	See centerline repair sheet on page 30.	No change
N4 Gland	Left 8, Down 20	Packing case must be moved. Unbolt and prep for alignment to laser at closing.	

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 9

LPA AS FOUND CENTERLINE PIN CLEARANCES AND REPAIRS

Component	Centerline Pin Clearance by Side Slip	Repair to the centerline hole or pin (See data sheets at end of report)
6 GE	.001"	No change
5 GE	.001"	No change
4th-2nd Dual Flow BR	.002"	No Change.
1 st stage Center Flow	.006"	See centerline repair sheet on page 29.
5 TE	.001"	No change
6 TE	.012"	See centerline repair sheet on page 30.

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 10

LPA AS FOUND AND PROPOSED ALIGNMENT

Component	Ideal Line			As Found Alignment					Proposed Alignment				
				As Found Line at As Found Rotor Positions			Moves Required to Align Components to Ideal Line		Proposed Line at <i>New Rotor Positions</i>			Moves Required to Align Components to Ideal Line	
	L	B	R	L	B	R	H	V	L	B	R	H	V
T4 OB (set point)				0	15	15			0	13	21	L 3	D 5
No 5 Gln Gr 5GE	0	9	0	0	4	24	L 12	D 17	0	2	30	L 15	D 22
No 5 Gln Gr 1TE	0	18	0	0	14	13	L 6	D 10	0	11	18	L 9	D 16
6 GE	0	68	0	0	76	4	L 2	U 6	0	71	7	L 4	D 1
5 GE	0	81	0	0	95	8	L 4	U 11	0	90	11	L 5	U 3
4 GE	0	63	0	15	97	0	R 8	U 26	13	88	0	R 6	U 19
3 GE	0	84	0	12	108	0	R 6	U 19	9	99	0	R 5	U 11
2 GE	0	88	0	8	104	0	R 4	U 12	6	95	0	R 3	U 4
1 GE	0	57	0	0	81	12	L 6	U 18	0	74	14	L 7	U 10
1 TE	0	56	0	0	81	20	L 10	U 15	0	73	21	L 11	U 7
2 TE	0	62	0	0	84	18	L 9	U 13	0	77	20	L 10	U 4
3 TE	0	48	0	0	76	14	L 7	U 20	0	68	16	L 8	U 12
4 TE	0	53	0	0	79	25	L 12	U 14	0	71	26	L 13	U 6
5 TE	0	45	0	0	50	3	L 1	U 4	0	42	4	L 2	D 5
6 TE	0	31	0	8	39	0	R 4	U 4	8	29	0	R 4	D 6
No 4 Gln Gr 5GE	0	16	0	0	12	14	L 7	D 10	0	1	12	L 6	D 21
No 4 Gln Gr 1TE	0	6	0	0	8	19	L 10	D 7	0	-3	18	L 9	D 18
T3 OB (set point)				0	26	30			0	14	28	R 1	D 11

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 11

LPA IDEAL LINE

Location	Shell Movement			Round- ness	Rotor Sag	Ideal Line		
	L	B	R			L	B	R
No 5 Gln Gr 5GE	0	0	0	6	3	0	9	0
No 5 Gln Gr 1TE	0	0	0	11	7	0	18	0
6 GE	0	58	0	-5	15	0	68	0
5 GE	0	61	0	4	16	0	81	0
4 GE	0	51	0	-5	17	0	63	0
3 GE	0	50	0	17	17	0	84	0
2 GE	0	48	0	23	17	0	88	0
1 GE	0	41	0	-1	17	0	57	0
1 TE	0	37	0	2	17	0	56	0
2 TE	0	39	0	6	17	0	62	0
3 TE	0	28	0	3	17	0	48	0
4 TE	0	33	0	3	17	0	53	0
5 TE	0	27	0	2	16	0	45	0
6 TE	0	15	0	1	15	0	31	0
No 4 Gln Gr 5GE	0	0	0	9	7	0	16	0
No 4 Gln Gr 1TE	0	0	0	3	3	0	6	0

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 12

LPA COMPONENT ROUNDNESS

Location	LH Horizontal Diameter	LH Vertical Radius	UH Horizontal Diameter	UH Vertical Radius	Vertical Diameter	Bore Roundness Correction (V-H)/2
No 5 Gln Gr 5GE	30.865	15.433	30.857	15.444	30.877	0.006
No 5 Gln Gr 1TE	30.854	15.438	30.857	15.438	30.876	0.011
6 GE	27.484	27.475	27.485	0.000	27.475	-0.005
5 GE	31.811	31.819	31.812	0.000	31.819	0.004
4 GE	59.545	29.769	59.560	29.766	59.535	-0.005
3 GE	60.309	30.169	60.342	30.173	60.342	0.017
2 GE	60.306	30.175	60.325	30.177	60.352	0.023
1 GE	58.277	58.275	58.280	0.000	58.275	-0.001
1 TE	58.276	58.280	58.270	0.000	58.280	0.002
2 TE	60.339	30.173	60.325	30.179	60.352	0.006
3 TE	60.331	30.172	60.321	30.166	60.338	0.003
4 TE	59.541	29.767	59.543	29.779	59.546	0.003
5 TE	31.812	31.815	31.816	0.000	31.815	0.002
6 TE	27.479	27.481	27.485	0.000	27.481	0.001
No 4 Gln Gr 5GE	30.852	15.437	30.857	15.433	30.870	0.009
No 4 Gln Gr 1TE	30.864	15.436	30.856	15.434	30.870	0.003

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 13

LPB INITIAL COMPONENT MOVES

Component	Initial Move	Horizontal	Vertical
N7 Gland	Left 12, Up 4	If packing is not replaced, no move is required.	
6 GE	Left 5, Up 13	Repair Pin, prep for closing alignment.	Add .013" to left and right support keys.
5 GE	Left 11, Up 11	See centerline repair sheet on page 31.	Add .011" to left and right support keys.
4th-2nd Dual Flow BR	Left 20, Down 4	See centerline repair sheet on page 32.	No change
1 st stage Center Flow	Left 24, Down 1	No change	No change
5 TE	Left 9, Up 3	See centerline repair sheet on page 33.	No change
6 TE	Left 4, Down 16	See centerline repair sheet on page 34.	Remove .016" from left and right support keys.
N6 Gland	Left 15, Down 25	Packing case must be moved. Unbolt and prep for alignment to laser at closing.	

Confidential

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 14

LPB AS FOUND CENTERLINE PIN CLEARANCES AND REPAIRS

Component	Centerline Pin Clearance by Side Slip	Repair to the centerline hole or pin (See data sheets at end of report)
6 GE	.020"	Repair pin and prep for closing alignment.
5 GE	.005"	See centerline repair sheet on page 31.
4th-2nd Dual Flow BR	.008"	See centerline repair sheet on page 32.
1 st stage Center Flow	.006"	No change
5 TE	.004"	See centerline repair sheet on page 33.
6 TE	.007"	See centerline repair sheet on page 34.

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 15

LPB AS FOUND AND PROPOSED ALIGNMENT

Component	Ideal Line			As Found Alignment					Proposed Alignment				
				As Found Line at As Found Rotor Positions			Moves Required to Align Components to Ideal Line		Proposed Line at <i>New Rotor Positions</i>			Moves Required to Align Components to Ideal Line	
	L	B	R	L	B	R	H	V	L	B	R	H	V
T6 OB (set point)				0	8	3			0	14	3	L 0	U 6
No 7 Gln Gr 5GE	0	13	0	0	20	26	L 13	D 6	0	25	26	L 13	D 1
No 7 Gln Gr 1TE	0	18	0	0	34	19	L 10	U 6	0	39	20	L 10	U 10
6 GE	0	68	0	0	82	7	L 4	U 10	0	86	10	L 5	U 13
5 GE	0	78	0	0	97	19	L 10	U 9	0	100	22	L 11	U 11
4 GE	0	109	0	0	102	34	L 17	D 23	0	106	37	L 19	D 22
3 GE	0	108	0	0	121	37	L 19	D 5	0	124	41	L 20	D 4
2 GE	0	106	0	0	125	37	L 19	U 1	0	128	41	L 20	U 2
1 GE	0	91	0	0	109	43	L 21	D 3	0	112	46	L 23	D 2
1 TE	0	87	0	0	110	44	L 22	U 1	0	112	48	L 24	U 1
2 TE	0	114	0	0	125	31	L 15	D 5	0	127	35	L 17	D 5
3 TE	0	91	0	0	113	32	L 16	U 6	0	115	36	L 18	U 6
4 TE	0	91	0	0	107	31	L 16	U 0	0	109	36	L 18	D 1
5 TE	0	74	0	0	84	13	L 7	U 4	0	86	18	L 9	U 3
6 TE	0	72	0	0	59	2	L 1	D 14	0	60	8	L 4	D 16
No 6 Gln Gr 5GE	0	16	0	0	7	26	L 13	D 21	0	7	33	L 16	D 25
No 6 Gln Gr 1TE	0	5	0	0	-5	20	L 10	D 21	0	-6	28	L 14	D 25
T5 OB (set point)				0	10	33			0	9	41	L 4	D 5

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 16

LPB IDEAL LINE

Location	Shell Movement			Round- ness	Rotor Sag	Ideal Line		
	L	B	R			L	B	R
No 7 Gln Gr 5GE	0	0	0	10	3	0	13	0
No 7 Gln Gr 1TE	0	0	0	11	7	0	18	0
6 GE	0	50	0	3	15	0	68	0
5 GE	0	65	0	-3	16	0	78	0
4 GE	0	68	0	24	17	0	109	0
3 GE	0	72	0	18	17	0	108	0
2 GE	0	75	0	14	17	0	106	0
1 GE	0	74	0	0	17	0	91	0
1 TE	0	74	0	-4	17	0	87	0
2 TE	0	74	0	23	17	0	114	0
3 TE	0	70	0	4	17	0	91	0
4 TE	0	64	0	10	17	0	91	0
5 TE	0	60	0	-2	16	0	74	0
6 TE	0	55	0	2	15	0	72	0
No 6 Gln Gr 5GE	0	0	0	9	7	0	16	0
No 6 Gln Gr 1TE	0	0	0	2	3	0	5	0

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TABLE 17

LPB COMPONENT ROUNDNESS


Location	LH Horizontal Diameter	LH Vertical Radius	UH Horizontal Diameter	UH Vertical Radius	Vertical Diameter	Bore Roundness Correction (V-H)/2
No 7 Gln Gr 5GE	30.854	15.437	30.854	15.437	30.874	0.010
No 7 Gln Gr 1TE	30.846	15.438	30.857	15.431	30.869	0.011
6 GE	27.484	27.491	27.484	0.000	27.491	0.003
5 GE	31.816	31.810	31.807	0.000	31.810	-0.003
4 GE	59.538	29.751	59.541	29.835	59.586	0.024
3 GE	60.304	30.161	60.308	30.180	60.341	0.018
2 GE	60.299	30.155	60.291	30.172	60.327	0.014
1 GE	58.265	29.133	58.277	29.132	58.265	0.000
1 TE	58.268	29.134	58.272	29.126	58.260	-0.004
2 TE	60.298	30.170	60.301	30.175	60.345	0.023
3 TE	60.305	30.143	60.304	30.170	60.313	0.004
4 TE	59.542	29.773	59.558	29.789	59.562	0.010
5 TE	31.814	31.810	31.818	0.000	31.810	-0.002
6 TE	27.484	27.489	27.483	0.000	27.489	0.002
No 6 Gln Gr 5GE	30.853	15.437	30.859	15.434	30.871	0.009
No 6 Gln Gr 1TE	30.866	15.434	30.856	15.437	30.871	0.002

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: N3 Inner Gland	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: No Hole			
RIGHT SIDE: No Hole			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Remove 0.010"			
RIGHT SIDE: Add 0.018"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: IP #2 Blade Ring	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.004"			
RIGHT SIDE: Remove 0.011"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Add 0.007"			
RIGHT SIDE: Remove 0.008"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: N2 Inner Gland	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Remove 0.003"			
RIGHT SIDE: Add 0.007"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: No change			
RIGHT SIDE: Add 0.010"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: HP #1 Blade Ring	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Remove 0.010"			
RIGHT SIDE: Add 0.007"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Remove 0.007"			
RIGHT SIDE: Add 0.010"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: HP #3 Blade Ring	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Remove 0.013"			
RIGHT SIDE: Add 0.008"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Remove 0.010"			
RIGHT SIDE: Add 0.011"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: Dummy Gland	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Remove 0.009"			
RIGHT SIDE: Add 0.005"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Remove 0.006"			
RIGHT SIDE: Add 0.008"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: LPA 1st Stage Center Flow	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.006"			
RIGHT SIDE: Remove 0.009"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.009"			
RIGHT SIDE: Remove 0.006"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			


Comanche 3 2020 Opening Alignment...

Confidential

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: LPA 6 TE	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Remove 0.007"			
RIGHT SIDE: Add 0.010"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Remove 0.004"			
RIGHT SIDE: Add 0.013"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: LPB 5 GE	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.008"			
RIGHT SIDE: Remove 0.012"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Add 0.011"			
RIGHT SIDE: Remove 0.009"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: LPB 4 th -2 nd Double Flow Blade Ring	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.017" (TE and GE)			
RIGHT SIDE: Remove 0.018" (TE and GE)			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Add 0.020" (TE and GE)			
RIGHT SIDE: Remove 0.015" (TE and GE)			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: LPB 5 TE	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.006"			
RIGHT SIDE: Remove 0.011"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: Add 0.009"			
RIGHT SIDE: Remove 0.008"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

Comanche 3 Opening Alignment Report

TLA CENTERLINE PIN HOLE REPAIR

DATE:	COMPONENT: LPB 6 TE	WORK DONE BY:
COMMENTS:		



- Note:
1. Measure centerline hole diameter left to right before starting repairs
 2. Weld up and grind one side to decrease hole size as called for in "Repair Work Required". Welded area should be about 3/8" wide and 5/8" deep.
 3. Grind second side to increase hole diameter as called for in "Repair Work Required"

UPPER CENTERLINE HOLE DIAMETER LEFT to RIGHT


Repair Work Required			
LEFT SIDE: No change.			
RIGHT SIDE: Remove 0.009"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

LOWER CENTERLINE HOLE DIAMETER LEFT to RIGHT

Repair Work Required			
LEFT SIDE: Add 0.004"			
RIGHT SIDE: Remove 0.006"			
Reading Location	As Found Before Repairs	After Working Left Side	After Working Right Side
1/4"			
1/2"			

Comanche 3 2020 Opening Alignment...

TLA LOOSE BOLT - TIGHT BOLT BORE ROUNDNESS

[illegible]

Comanche 3 2020 closing component ...

Comanche 3 HP-IP, LPA and LPB Closing Component Positions

May 1, 2020

To: Mark Cain
Fieldcore

From: R. Scott Doughty
Turbine Laser Alignment, LLC
Cell: (724) 312-9682

Subject: Comanche Unit 3 HP-IP LPA and LPB Closing Component Positions

The as found and expected closing rotor positions are shown in Table 1.

I. HP-IP ALIGNMENT

The HP-IP final component positions are shown Table 2. These positions are relative to the expected final rotor positions at the oil bores as shown in Table 1. The final rotor positions should be within ± 0.003 " of expected to maintain internal alignment

II. LPA ALIGNMENT

The LPA final component positions are shown Table 3. These positions are relative to the expected final rotor positions at the oil bores as shown in Table 1. The final rotor positions should be within ± 0.006 " of expected to maintain internal alignment.

III. LPB ALIGNMENT

The LPB final component positions are shown Table 4. These positions are relative to the expected final rotor positions at the oil bores as shown in Table 1. The final rotor positions should be within ± 0.006 " of expected to maintain internal alignment.

Comanche 3 2020 closing component ...

Comanche 3 HP-IP, LPA and LPB Closing Component Positions

TABLE 1
ROTOR POSITIONS

Location	As Found			Expected Closing Uncoupled			Actual Closing		
	Left	Bottom	Right	Left	Bottom	Right	Left	Bottom	Right
T6 OB TE	0		+3	0		+4			
		+8	Te+6.5		+12	Te+10.0			
T5 OB GE	0		+33	0		+43			
		+10	Te-6.5		+3	Te-18.5			
T4 OB TE	0		+15	0		+27			
		+15	Te+7.5		+13	Te-0.5			
T3 OB GE	0		+30	0		+35			
		+26	Te+11.0		+25	Te+7.5			
T2 OB TE	0		+74	0		+83			
		+63	Te+26.0		+67	Te+25.5			
T1 OB GE	0		+1	0		+3			
		-3	Te-3.5		+7	Te+5.5			

Comanche 3 2020 closing component ...

Comanche 3 HP-IP, LPA and LPB Closing Component Positions

TABLE 2
HP-IP FINAL COMPONENT POSITIONS COMPARED TO IDEAL

Location	Ideal Laser Line			As Left Laser Line			Position Compared to Ideal	
	Left	Bot	Right	Left	Bot	Right	Horz	Vert
T2 OB TE (set point)	0	67	83	0	67	83		
N3 G4 GE	0	-6	0	0	-8	13	R 6	Hi 9
N3 G1/2	0	2	0	1	-3	0	L 1	Hi 5
15	0	61	0	0	65	1	R 1	Lo 3
14	0	63	0	0	61	5	R 3	Hi 4
13	0	44	0	3	45	0	L 1	Hi 0
12	0	1	0	14	13	0	L 7	Lo 4
11	0	12	0	12	16	0	L 6	Hi 3
10	0	-47	0	4	-41	0	L 2	Lo 4
N2 G5 GE	0	17	0	0	19	13	R 7	Hi 5
N2 G4 GE	0	18	0	0	23	12	R 6	Hi 1
N2 G1 TE	0	30	0	0	32	10	R 5	Hi 3
2	0	-6	0	0	-4	15	R 7	Hi 5
3	0	-14	0	0	-6	16	R 8	Lo 0
4	0	-9	0	0	-2	10	R 5	Lo 3
5	0	-6	0	0	-7	4	R 2	Hi 3
6	0	-9	0	0	-10	0	L 0	Hi 1
7	0	42	0	0	38	3	R 1	Hi 5
8	0	39	0	0	43	4	R 2	Lo 2
9	0	40	0	0	43	4	R 2	Lo 1
Dummy G3 GE	0	-1	0	0	0	5	R 2	Hi 2
Dummy G1 TE	0	-2	0	0	-1	3	R 2	Hi 1
N1 G3/4	0	4	0	2	1	0	L 1	Hi 4
N1 G1 TE	0	3	0	14	18	0	L 7	Lo 8
T1 OB GE (set point)	0	7	3	0	7	3		

Comanche 3 2020 closing component ...

Comanche 3 HP-IP, LPA and LPB Closing Component Positions

TABLE 3
LPA FINAL COMPONENT POSITIONS COMPARED TO IDEAL

Location	Ideal Laser Line			As Left Laser Line			Position Compared to Ideal	
	Left	Bot	Right	Left	Bot	Right	Horz	Vert
T4 OB TE (set point)	0	13	27	0	13	27		
No 5 Gland Gr 5GE	0	9	0	9	24	0	L 4	Lo 11
No 5 Gland Gr 1TE	0	18	0	22	36	0	L 11	Lo 7
6 GE	0	68	0	0	68	6	R 3	Hi 4
5 GE	0	81	0	0	93	17	R 8	Lo 4
4 GE	0	63	0	15	79	0	L 7	Lo 9
3 GE	0	84	0	13	90	0	L 7	Lo 0
2 GE	0	88	0	11	84	0	L 6	Hi 9
1 GE	0	57	0	13	70	0	L 6	Lo 6
1 TE	0	56	0	5	60	0	L 3	Lo 1
2 TE	0	62	0	0	63	8	R 4	Hi 4
3 TE	0	48	0	0	67	13	R 7	Lo 12
4 TE	0	53	0	0	57	15	R 8	Hi 3
5 TE	0	45	0	0	52	7	R 3	Lo 5
6 TE	0	31	0	0	46	10	R 5	Lo 10
No 4 Gland Gr 5GE	0	16	0	0	14	18	R 9	Hi 11
No 4 Gland Gr 1TE	0	6	0	0	11	24	R 12	Hi 7
T3 OB GE (set point)	0	25	35	0	25	35		

Comanche 3 2020 closing component ...

Comanche 3 HP-IP, LPA and LPB Closing Component Positions

TABLE 4
LPB FINAL COMPONENT POSITIONS COMPARED TO IDEAL

Location	Ideal Laser Line			As Left Laser Line			Position Compared to Ideal	
	Left	Bot	Right	Left	Bot	Right	Horz	Vert
T6 OB TE (set point)	0	12	4	0	12	4		
No 7 Gland Gr 5GE	0	13	0	0	24	25	R 13	Hi 2
No 7 Gland Gr 1TE	0	18	0	0	35	19	R 10	Lo 7
6 GE	0	68	0	6	70	0	L 3	Hi 1
5 GE	0	78	0	0	89	13	R 6	Lo 4
4 GE	0	109	0	0	99	5	R 2	Hi 13
3 GE	0	108	0	0	114	10	R 5	Lo 2
2 GE	0	106	0	0	111	2	R 1	Lo 4
1 GE	0	91	0	0	107	14	R 7	Lo 8
1 TE	0	87	0	0	105	16	R 8	Lo 10
2 TE	0	114	0	0	115	3	R 1	Hi 1
3 TE	0	91	0	0	106	5	R 3	Lo 13
4 TE	0	91	0	0	100	5	R 2	Lo 6
5 TE	0	74	0	8	70	0	L 4	Hi 8
6 TE	0	72	0	12	88	0	L 6	Lo 9
No 6 Gland Gr 5GE	0	16	0	0	29	20	R 10	Lo 2
No 6 Gland Gr 1TE	0	5	0	0	18	17	R 9	Lo 4
T5 OB GE (set point)	0	3	43	0	3	43		